


**START**

951339-05-1

**ROI**

## **ENVIRONMENTAL**

- ◆ HANFORD SPRINGS SHEET TEST PROGRAM



# INDEX

## N SPRINGS PILE TEST PROGRAM

PILE TEST NARRATIVE SUMMARY

TEST N91 @ STA 1+60

TEST N93 @ STA 11+50

TEST N95 @ STA 23+60

TEST N96 @ STA 30+20

TEST N97 @ STA 34+00

DAILY REPORTS

ORIGINAL PILE TEST SUBMITTAL

## N SPRINGS SHEET PILE TEST PROGRAM SUMMARY

### SUMMARY

The test program work began on Dec. 2, 1994 and was completed on Dec. 30, 1994. Initially the Subcontractor attempted to install piling with vibratory hammers. After several attempts, with very little penetration accomplished, a diesel impact hammer was utilized. Although there was improvement in performance it quickly became obvious that if the dense soil was to be penetrated it would require still larger pile hammers. Test pits were dug to explore ground conditions which confirmed that dense soil and not large obstructions was preventing penetration. For the second test a variable energy hydraulic hammer capable of higher driving energy than the diesel hammer was utilized. Although early indications during driving appeared to be successful, it was discovered after extraction, that the pile had reached only 30' penetration and then refused to penetrate further due to the dense Ringold formation. The high energy produced by the hammer had destroyed the bottoms of the pile. Three further tests were conducted utilizing maximum hammer energy before pile failure occurred, all of which penetrated approximately 30 feet, but 10 to 15 feet short of the desired clay layer. Even though the pile penetrated to 30 feet with minor damage to the tips of the pile, most had twisted and in some cases separated at the interlocks. Adequate testing was performed to demonstrate that interlocking Z piling cannot be driven to the clay layer, and at even lesser depths severe damage occurs. The Ringold formation is therefore deemed not penetrable with standard methods of construction due to its density and cementation. It is concluded therefore that a sheet pile wall can only be installed after the insitu material is "broken up" and loosened prior to pile installation.

### TEST NO 1 N-97

PZ35 (heavy) sheetpile were driven with the APE 400 vibratory hammer to depths of 5 and 7 feet at two locations. A backhoe was then utilized to excavate and explore underground conditions. A 14 foot pit was dug and then attempts to drive the pile with the APE 400 and a Delmag D-19 Diesel hammer were conducted. The piling were driven approximately 20' below the bottom of the pit. Geologists confirmed the material being encountered was the Ringold formation. A hydraulic impact hammer (IHC s70) was then utilized at a nearby location and energy levels of up to 50000 ft-lbs was observed while two pairs of piling appeared to be driven into the clay layer at a depth of 48 feet. Upon extraction however it was discovered that this excessive energy was destroying the ends of the pile at a depth of 30 feet and penetration was not being obtained.

**TEST NO 2 N-96**

Several attempts in the "diesel burn pit " area were made initially with a small vibro hammer (APE 200) where refusal at approximately 5 to 8 feet was encountered in either the Hanford or backfilled soils. Casteel CZ128(medium) sheetpile were used for the initial test. A larger vibro (APE 400) was then utilized until it became obvious the medium weight sheet was not adequate for the difficult driving conditions. Several pairs of PZ35(heavy) sheets were then tested with the large vibro hammer with penetrations of 8 to 12 feet obtained. Three pairs of sheets were then threaded together and driven to apparent refusal, at a depth of approximately 35 feet, with a diesel hammer (Delmag D-19). A variable energy hydraulic hammer (IHC S-70) was then used and the sheets were driven an additional 15 feet. As was discovered at test No 1, ( at the end of the test program when the pile were ultimately extracted by assisting with backhoe excavation) these pile were also severely damaged and did not reach indicated elevations.

**TEST NO'S 3, 4 & 5 @ N-92, N-93 & N-95 RESPECTIVELY**

At all three remaining locations 4 pairs, or 8 pile were installed by threading the pile prior to beginning driving and then alternatively driving on each pair so that no single pile would precede its neighbor by more than a few feet. This was done to enhance their ability to remain together as a unit and not separate from the interlocks. As in all previous tests, pile shoes had been welded on all pile. In Order to possibly enhance driving capability one pair of sheets was welded solid at the interlock. After several uses there was no damage in the welded interlock area. Testing for the welded grout angle was also conducted at all 3 locations. In all instances it remained intact with no structural damage or intrusion of soil which would prevent future grouting. The S-70 hydraulic hammer was utilized but with a reduced energy setting of 30000 foot pounds to prevent severe damage. When blow counts became excessive, where damage was thought to occur, driving ceased and the pile were extracted. Penetration on all pile at the three locations was in the range of 28 to 36 feet, still some 10 feet shy of the intended clay layer. Although there was not severe tip damage as in tests 1 & 2 all pile were twisted and in some instances had come out of the interlock 3 to 10 feet from the tip. In almost all cases the pile shoes had sustained little damage. It appeared at every location the pile began to deviate from intended alignment prior to getting through the 15 to 20 foot Hanford geologic zone. This was attributed to the large rock and cobbles commonly found in this formation

## SUMMARY OF CONCLUSIONS

Although the sheet pile could not be driven through the insitu dense material there are several viable construction methods that could be utilized to "break up" or "remove" the material prior to driving. These contingency plans are discussed in further detail as follows:

- **PRE-EXCAVATE** Utilizing a large backhoe excavate a vertical trench shored in the Hanford formation to a depth of 15 to 20 feet and extending to the clay layer. Screen any large cobble or boulder and replace the material back into the excavated trench. Utilize a bio-degradable slurry, as required, in the open excavation to prevent caving of any sand lenses. The trench backfill will be at a density to allow driving the sheet pile with conventional hammers to be relatively easy.
- **PRE-PUNCH** Using a large (approx. 50'X 4'X 6") steel beam suspended by a crane continuously drop the beam a few feet into a pre-excavated and shored shallow trench. This action will break the material into fine pieces which will act as a slurry to hold them in suspension and enable their removal. Bio-degradable slurry will be utilized to assist this action and maintain a open slotted trench. As soon as the beam reaches the clay layer it will be removed and sheet pile inserted. The suspended broken fine material will be pumped as backfill alongside the sheetpile. Supplemental backfilling will be done with trench excavations and imported material as needed. The process is then repeated. This method would provide very little exposure to personnel from any possible contaminated material that would be found in the trench. This method has been utilized successfully in Canada, and it should be considered as innovative technology for sheetpile installation in a contaminated environment.
- **PRE-DRILL** Using a large auger, on four foot centers, drill to the clay layer a hole approximately three feet in diameter. Screen the material for oversize cobble or boulder and place back into a previously drilled hole. Continue this process prior to installing pile. Utilizing a pair of heavyweight Z Sheet pile that has been fully welded at the interlock seam, drive the pile into the previously drilled holes where the cemented dense material has been broken up. The small area of undisturbed material between each hole can be driven through, (the interlock has been welded solid), as it now has an area to move to when required for displacement.

Each of the forgoing alternates would need to be tested prior to ordering sheetpile. Each has it's advantages and disadvantages regarding health safety, cultural and economic benefits. The first recommendation would be to pre-excavate as it is the most proven regarding construction methods and technology. After confirmation of production any of the methods could be utilized for a 3000 linear foot wall, with a anticipated cost increase from the original plan in the range of 10 to 40 percent.

9513359.00362


## DESIGN/CONSTRUCT SHEET PILE BARRIER

N-SPRING

## SHEET PILE TEST PROGRAM

## FINAL INSTALLATION

SUBCONTRACT No. 22192-14-EE-00001



## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR	PILE TEST INSTALLATION REPORT NO.	DATE 12/20/2022 LOCATION N-91				SHEET	OF		
	BILL Mc DANIEL / RIVERBROWN WEATHER	CLEAR / COOL AM / PM WARM TEMP ± 50°							
SHEET PILE NUMBER	TEST # 3 N-91	01	02	03	04	05	06	07	08
MEGA SHEET	50'								
LENGTH IN FEET									
SHEET TYPE	PZPSS								
THICKNESS	1/2"								
END CUTOFFS	✓	✓	✓	✓	✓	✓	✓	✓	✓
INTERLOCKS	✓	✓	✓	✓	✓	✓	✓	✓	✓
LINEARITY	✓	✓	✓	✓	✓	✓	✓	✓	✓
PILE SHOES	✓	✓	✓	✓	✓	✓	✓	✓	✓
INCLINATION %									
PERPENDICULAR									
PARRALLEL/WALL									
HAMMER-TYPE	HYD. IMPACT								
HAMMER-MODEL	IHC S-10								
ENERGY SETTING									
TIME START	12/20/94 10:00 AM								
TIME END	12/21/94 2:10 PM								
FINAL PENETRATION	38 PT		38 PT		38 PT		38 PT		
REMARKS									

NOTES

05/3739.0365  
ALL PAIRS STOOD AND TACKED TO TEMPLATE AM 12/20/94. PAIR N-91/03-06 ARE WELDED 100% ○ INTERLOCK. GROUT INTERLOCK ANGLE IRON STITCH WELDED TO SHEET N-91/06.

12-20-94

FIRST 4 TO 8' OF DRIVING USED VERY LIGHT ENERGY TO SET PAIRS INTO GROUND FOR SAFETY REASONS. BEGAN DRIVING SHEETS WITH 27,000 TO 30,000 PT HRS AFTER ALL SHEETS SET. STEP STEP SHEETS FOR MAXIMUM LEAD OF 2-4 FEET. STOPPED DRIVING 12/20/94 @ 3:30 PM WITH ± 27 PT IMBEDDED.

12-21-94

BEGAN DRIVING AGAIN @ 7:30 AM, ± 27 PT STARTING POINT. N-91/01-02 DRIFTING TOWARDS HILLSIDE AND OUT OF PLUMPS ± 4-5". TOP OF PAIR N-91/03-04 HAS SHRUNK WHERE HEMET WILL NO PASS BEYOND ADJACENT PAIRS. STOPPED DRIVING @ 8:30 AM DUE TO INCREASED BLOW COUNT (PLEASE REFER TO ATTACHED). EXTRACTED N-91/03-04 WITH APE 400 VIBRO HAMMER. REDRIVE N-91/03-04 WITH APE 400 VIBRO HAMMER TO WITHIN 1FT OF ORIGINAL DRIVING DEPTH. BEGAN DRIVING AGAIN WITH HYDRAULIC IMPACT HAMMER

12-21-94 COMPLETED DRIVING @ 2:10 PM AND BEGAN SETUP FOR FILE EXTRACTION. PLEASE REFER TO PAGE 4 FOR EXTRACTION NOTES.

N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO. \_\_\_\_\_ SHEET \_\_\_\_ OF \_\_\_\_ DATE \_\_\_\_\_ INSPECT. \_\_\_\_\_

PILE NO N-91	PILE NO N-91 / 03-04	PILE NO N-91 / 05-06	PILE NO N-91 / 07-08
100 0	10K FT LBS	10K FT LBS	10K FT LBS
1 10	1 10	1 17	1 10
2 13	2 23	2 31	2 110
3 70	3 44	3 73	3 44
4 90	4 50	4 140	4 40
5 74	5 69	5 16	5 51
6 75	6 73	6 16	6 85
7 76	7 64	7 13	7 37
8 80	8 17	8 16	8 30
9 20	+100 BLOW/MIN	9 15	9 10
10 16	10 12	10 0	10 11
1 11	1 12	1 13	1 12
2 11	2 11	2 14	2 9
3 10	3 14	3 14	3 11
4 12	4 15	4 15	4 12
5 13	5 13	5 13	5 11
6 12	6 13	6 13	6 9
7 12	+100 BLOW/MIN	7 10	+100 BLOW/MIN
8 13	8 14	8 14	8 11
9 12	9 15	9 17	9 15
20 11	20 14	0 15	20 14
1 11	1 11	1 16	1 12
2 12	2 11	2 14	2 14
3 12	3 11	3 17	3 19
4 14	4 11	4 18	4 10
5 16	5 15	5 16	5 18
6 16	6 17	6 19	6 15
7 21	* 1000 7 15	7 20	* 1000 7 14
8 20	8 16	8 24	8 25
9 28	9 24	9 37	9 29

9513339.0364

PRIVING DATES - BEGUN 12/10/94, COMPLETED 12/21/94

\* NOTES

N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO.

SHEET OF

DATE

INSPECT.

PILE NO N-91/01-02	PILE NO N-91/02-04	PILE NO N91/05-06	PILE NO N-91/07-08
30 29 ±60 BLOW/MIN 28 K FT LBS	30 40 ±60 BLOW/MIN 28 K FT LBS	30 38 ±60 BLOW/MIN 28 K FT LBS	30 39 ±60 BLOW/MIN 28 K FT LBS
12/21 1 31	12/21 1 56	12/21 1 59	12/21 1 52
2 38	2 34	2 59	2 51
3 47	3 96	3 AG	3
4 48	4 90 1:44 PM 12/21/94	4 97	4 35
5 31	5 54	5 50	5 44
6 45	6 40+ ↓	6 56+	6 50
7 50	7	7 70	7 58
8 51 ↓	8	8 65 ↓	8 73 ↓
9	9	9	9
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9

NOTES

PLEASE REFER TO PREVIOUS SHEET FOR DRIVING NOTES.

0513339.0365

LOCATION N-91 / 9516369.0366 EXTRACTION NOTES

DATE  
12/21-22/94

2:10 PM 12/21/94 COMPLETED PILE DRIVING @ N-91  
PLACED HAMMER DOWN TO FIX TWISTED HEAD BLOCK

BEGAN TO EXTRACT PAIR N-91/01-02 @

2:50 PM.

2:54 PM 10' EXTRACTED / PAUSE FOR RAD CHECK.

3:00 PM FULLY EXTRACTED / RAD CHECK  
NO CONTAMINATION FOUND

MOVED TO PAIR N-91/05-06 FOR EXTRACTION 3:04 PM  
EXTRACTION

3:10 PM STOP FOR RAD.

PAIR 2 N-91/03-04 PULLING UP WITH PAIR 3. RAD CHECK

APE 400 VIBRO ON PAIR 4 N-91/07-08

3:19 PM PAIRS 2 & 3 EXTRACTED

APPROXIMATELY 30 FT EXTRACTED

3:20 PM

3:25 PM PAIR 4 N-91/07-08 EXTRACTED  
NO RAD CONTAMINATION FOUND.

12/22/94 EXTRACTION CONTINUED @ N-91 PAIRS 2 & 3

BEGAN WITH PAIR 3 N-91/05-06 WITH CRANE NO VIBRO @ 7:30 AM

NO MOVEMENT

PICKED APE 400 VIBRO

7:40 AM EXTRACTED 2-3 FT NO RAD FOUND. PAIR 2 & 3 INTERLOCK FOUND.

Temp MANPASKET TO HOOKUP PAIR 3 W/ 2 PART 7:53 AM

TRY TO PULL PAIR 3 W/ 2 PART

7:56 AM

BURN OFF MATTING END OF INTERLOCK PAIR 2 BINDING W/ PAIR 3 PREVENTING EXTRACTION  
@ 8:12 SET APE 400 ON DOWNSTREAM SHEET OF PAIR 3 END EXTRACTED TO LEVEL OF OTHER SHEET.


@ 8:20 SET APE 400 ON PAIR 2 AND EXTRACTED STOPPED FOR RAD CHECK 8:28 SET ON PAIR 3 AND EXTRACTED. STOPPED FOR RAD CHECK. 9:00 AM ALL SHEETS EXTRACTED AND RAD CHECKED. NO CONTAMINATION FOUND. FOR SHEET AND INTERLOCK DAMAGE  
REFERENCE PHOTOS OF N-91.



ROBISON CONSTRUCTION, INCORPORATED


951535P.0367

NATIONAL  
42182 100 SHEETS




Drawn on 5-20  
P-2900 ±

9517339.1368




NA 1A  
1+58 PAIR 3-4 TO CHECK (OK) DROVE 27'  
DROVE TO 27' PULLED



PILE'S  
DRIVEN  
READY TO  
PULL

RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION





**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**

951-339-0369

66.00 81

PILE DETAILS:  
CAST STEEL SHOE  
ATTACHED GROUT ANGLE  
N91A 1+58



N91A  
PAIR 3-4

RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION



**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**

## N SPRINGS SHEET PILE BARRIER ALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR BILL McDANIEL PILE TEST INSTALLATION REPORT NO. DATE 12-23-94 LOCATION N-93 SHEET 1 OF 3  
 WEATHER COLD / FOGY TEMP  $\pm 34^\circ$

SHEET PILE NUMBER

~~REMARKS~~

LENGTH IN FEET

SHEET TYPE

THICKNESS

END CUTOFFS

INTERLOCKS

LINEARITY

PILE SHOES

~~TEST CONDITIONS~~

INCLINATION %

PERPENDICULAR

PARALLEL/WALL

HAMMER-TYPE

HAMMER-MODEL

ENERGY SETTING

TIME START

TIME END

FINAL PENETRATION

REMARKS

	11+62	11+58	11+54	11+50
1	2	3	4	5
44'		50'		50'
PZ35				
1/2"				
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
✓	✓	✓	✓	✓
HMD. IMPACT				
5-70				
12:45				
2:49	2:56	2:34	2:44	
29.5'	28'	29'	32'	
100% WELD ANGLE	WELDED ANGLE BOTTOM			
FULL LENGTH SHEETS	6 1/2' SHEETS THREE AND			
ONE AND TWO	FOUR			

BEGAN DRIVING 12-23-94 12:45 PM.

BEGAN ADDITIONAL DRIVING 7:33 AM 12-27-94

(0.8:10 AM 12-27-94 BLOWS PER FOOT ABOVE 50 / STOPPED DRIVING).

11:00 AM 12-27-94 PREPARE TO EXTRACT SHEETS PLEASE REFER TO SHEET 3 OF 3 N-93 12-27-94

12:00 - 12:30 PM LUNCH BREAK

2:24 PM BEGAN SHEET EXTRACTION

N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO.

SHEET 2 OF 3      DATE 12-23-94

INSPECT. MR. MCDANIEL

N-93

PILE NO	1-2 UPSTREAM	PILE NO	5-6	PILE NO	7-8 DOWNSTREAM
0		0	0	0	28K PULLS
1		1	1	1	31 UD
2	2	2	2	2	32 98
3	3	3	3	3	
4	4	4	4	4	
5	1:12	5	1:12	5	
6	14	6	22	6	
7	22	7		7	1:20
8	35	8	41	8	27
9	49	9	38	9	1:28 28K PULLS
10	42	10	33	0	24
11	28+	1	26	1	27
12	36	2	26	2	27
13	31	3	24	3	29
14	23	4	24	4	21
15	22	5	19	5	22
16	21	6	21	6	27
17	22	7	21	7	33
18	21	8	24	8	29
19	13	9	33	9	34
20	21	10	34	0	30 2:00
21		11	31	1	29 2:37
22	25	12	34	2	26
23	29	13	30	3	28
24	33	14	45	4	32
25	29	15	40	5	30
26	14	16	34	6	39
27	8	17	30:55 AM	6	39 20SK PULLS
28		18	28K PULLS	7	43 2:44
29		19	28K PULLS	8	45 7:55 AM
30		20	28K PULLS	9	"

9515359.0374

STREET PILE TESTS, ITEM  
N-93 AREA

PAGE (3) OF (3)

DATE 12-27-94 SHEET 1 OF 1

WM E MCDANIEL

EIN

STA.	11+62	11+58	11+54	11+50	
PART	①	②	③	④	
SHEETS	1-2	3-4	5-6	7-8	
PEN 2	± 29.51	28'	29'	32'	

START TO PULL SHEETS AT 11:00 A.M. PIG. VIB HMR  
APR 400

11:22 Start to pull sheets 1-2

w/ RAO CHECK EVERY 5 FT

11:36 Sheets 1-2 UP 26 FT  
Sheets 5 & 6 OUT OF Interlock <sup>Bottom</sup> ± 20 FT

11:38 PULL 5-6 2 (5-6) UP 4 FT

11:48 Sheet 4 UP 2 FT

11:52 PULL 7-8 (w/ RAO chks at each 5 FT)  
Sheet 6 coming up w/ 7 ft

NET 12:30 to 1:00

1:10 UP 26 FT (7-8) + sheet 6

sheets 6 & 7 out of Interlock (± 10 FT AT BOTTOM)

1:17 Change to 2-part block & pull out

1:30 Sheets 6-7-8

PULL sheets 1-2 & lay down

1:45 - 1:52 Pig 400 to pull

PULL 3-4-5 w/ ABB 400

2:05

Change to 2 part block.

2:10

PULL OUT sheets 3-4-5 & lay down.

2:24


2:30 Prepare to move to test sta. 23+50

Notes: Check sheets - 8 sheets w/ 7 Interlocks  
Two Interlocks had separated at 130 TDM 10 to 20  
w/ no evidence of damage at 130 TDM -  
All sheets were w/o damage -  
Several spots in Interlocks show  
heat color & melted metal from  
vibration -

951339 0375

10  
20  
30  
40  
50N 93 A 1  
STA 11+50 to 11+62


P1 P2 P3 P4 P5 P6 P7 P8



Driven w/ S-70  
@ 28000 - 29000 ft/lb  
No tip damage

N 91 AREA  
STA 11+52 to 11+68

P-8 P-7 P-6 P-5 P-4 P-3 P-2 P-1



bott. damage bolt shear  
Both. 2't damage →  
No damage  
This pair out of action.  
by G+ No damage

Driven w/ S-70  
@ 29000 ft

N93A  
11+56

N93A  
11+56 →  
SEAL ANGLE  
NO DAMAGE

**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION



Bottom of Angle  
No Damage

N93A 11+56

RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION

1130-694456



RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION

## N SPRINGS SHEET PILE BARRIER

L - SUBCONTRACT 22194-14-EE-000001

12/28/94

STA. 22+50 - 23+60

INSPECTOR

PILE TEST INSTALLATION REPORT NO.

BILL McDANIEL

WEATHER

CLEAR/COLD

DATE 12/29/94 LOCATION N-95A

TEMP 36-38°

SHEET 1 OF 4

SHEET PILE NUMBER

N-95A

LENGTH IN FEET

55'

SHEET TYPE

PZAD

THICKNESS

1/2" +

END CUTOFFS

✓

✓

✓

✓

✓

✓

✓

✓

INTERLOCKS

✓

✓

✓

✓

✓

✓

✓

✓

LINEARITY

✓

✓

✓

✓

✓

✓

✓

✓

PILE SHOES

✓

✓

✓

✓

✓

✓

✓

✓

INCLINATION %

PERPENDICULAR

PARRALLEL/WALL

HAMMER-TYPE

HYD IMPACT

✓

3-70

✓

HAMMER-MODEL

ENERGY SETTING

TIME START

4:27 PM 12/28/94

4:18 PM 12/28/94

3:58 PM 12/28/94

3:50 PM 12/28/94

TIME END

2:44 PM 12/29/94

FINAL PENETRATION

39.7 FT

27.0 FT

21 FT

34 FT

REMARKS

UNIVERSAL DRIVING SHOE

NOTES

WED 12/28/94 11:15 AM BEGAN SETTING SHEETS UP TO TEMPLATE ~ NOON - 12:30 PM BREAK FOR LUNCH / SHEETS 1 & 2 SETUP @ TEMPLATE  
 12:30 - 1:40 PM SHEET 3 & 4 SETUP @ TEMPLATE / 1:40 PM - 2:20 PM SHEETS 5 & 6 SETUP @ TEMPLATE / 2:20 PM - 3:00 PM SHEETS 7 & 8 SETUP @  
 TEMPLATE. / 3:00 PM - 3:15 PM PICK HAMMER AND HEADS / 3:15 PM - 3:32 PM HOOK UP HYDRAULICS  
 3:32 PM - 4:30 PM 12/28/94 START SHEET PAIRS ± SPT INTO GROUND.

THURS 12/29/94 7:15AM BEGAN DRIVING

9:00 AM TO 9:55 AM FRESH HEAD PAIRS 1 AND 2

10:20 AM TO 1:20 PM FRESH HEAD PAIRS 1, 2 AND 3

2:44 PM BLOW COUNT UP TO 70 BLOWS PER FOOT. STOPPED DRIVING.

PREPARE TO EXTRACT SHEETS. PLEASE REFER TO PAGE 3 OF 3 N-95-A

3:20 PM PAIR 4 EXTRACTED NO CONTAMINATION FOUND.

# N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO N-95A SHEET 2 OF 4 DATE 12/28 - 12/29/94

INSPECT. HILL MECHANISL

PILE NO N-95A	PAIR 1	PILE NO N-95A	PAIR 2	PILE NO N-95A	PAIR 3	PILE NO N-95A	PAIR 4
0	4:21 PM 12/28/94	0	4:18 PM 12/28/94	0	3:58 PM 12/28/94	0	3:50 PM 12/28/94
1		1	1	1	4	1	6
2	100	7K PTMS	2	14	10	7K PTMS	2
3	+50		*	20			
4		4:30 PM 12/28	4	19	4:07 PM 12/28/94	4	48
5			5	20	12K PTMS	5	50
6		DK PTMS	6	21		6	44
7			7	25		7	84
8	8:28 AM 12/29	8	15	14	26K PTMS	8	—
9	11	7K PTMS	9	13		9	16
10	18	21K PTMS	0	17	10	10	20
11	18	1	21	1	15	1	18
12	19		2	17	2	17	20K PTMS
13	21		3	25	8:10 AM 12/29	3	20
14	30	26K PTMS	4	24	26K PTMS	4	24
15	24		5	33	10:02 AM 12/29/94	5	24
16	34	9:26 AM 12/28	6	25	8:40 AM 12/29	6	27
17	32		7	29	10:17 AM	7	25
18	30		8	41	10:17 AM	8	22
19	32	10:09 AM	9	45		9	27
20	21	0	10:45 AM	20	34 10:21 AM	20	21 10:23 AM
21	30		1	35	26K PTMS	1	23
22	28	10:26 AM 12/27 K PTMS	2	30		2	19
23	28		3	29	1:31 PM	3	17
24	33		4	25	2:07 PM	4	18 10:52 AM
25	31		5	39	26K PTMS	5	22 1:22 PM
26	33	2:58 PTMS	6	40	2:00 PM	6	30
27	34		7	41	1:19 + 2:10 pm 12/29/94	7	30
28	36	1:32 PM	8	35+		8	35
29	41	24K PTMS	9			9	38 1:45 PM

Set Sheets late AM 12/28/94. \* REPRESENTS DATE CHANGE TO 12/29/94.  
 Pairs #1-4 CONTINUED ON ADDITIONAL SHEET COUNT LOG.  
 REFER TO PAGE 4 FOR EXTRACTION NOTES.

9513339.0380

## N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO N-95A

SHEET 3 OF 4

DATE 12/29/94

INSPECT. BILL MCANALY.

PILE NO N-95A	PAIR 1	PILE NO N-95-A	PAIR2	PILE NO N-95A	PAIR3	PILE NO N-95A	PAIR4
30	39	2:13 PM	29K PTLESS	0		0	
1	41	2:19 PM		1		1	
2	40			2		2	
3	39			3		3	
4	37			4		4	
5	44			5		5	
6	50	2:53 PM	▼	6		6	
7				7		7	
8				8		8	
9				9		9	
0				0		0	
1				1		1	
2				2		2	
3				3		3	
4				4		4	
5				5		5	
6				6		6	
7				7		7	
8				8		8	
9				9		9	
0				0		0	
1				1		1	
2				2		2	
3				3		3	
4				4		4	
5				5		5	
6				6		6	
7				7		7	
8				8		8	
9				9		9	

NOTES

PLEASE REFER TO PAGES 1 &amp; 2 FOR DRIVING INFORMATION NOTES.

PLEASE REFER TO PAGE 4 FOR EXTRACTION DETAILS.

9513359.0382

SHRST PILE WALL TEST INSTALLATION  
FOUR PAIRS (8 SHEETS) PZ-40'S.

WM E MCDANIEL

AREA. N-95A

DATE

PAGE 3 OF 3

LOCATION N95A AREA STA 23250 TO 23466  
(12-29-94 THURSDAY) + (12-30-94 FRIDAY)

2:44 AM STOPPED DRIVING -

PREPARED TO PULL w/ APIE 400 VIBRATORY HAMMER

4:45 PM Ready to pull (PAIR #4)

5:30 PM Pulled up 34 FT @ 5' stops,

to check RAO. FOUND NO Contamination

STOP DOWN

(12-30-94) 7:20 AM Ready to Continue - Pulling

7:40 1210 (PAIR #4) DOWN SHEETS 7 & 8

SHOE ON SHEET #7 BROKEN OFF

Bottom bed - distorted

Sheets 6 & 7 out of Interlock (12 FT)

AT BOTTOM

7:44 - 8:24 pull (PAIR #1) 35.5' @ 5' stops to  
check RAO - FOUND NO Contamination

Bottom sheet distorted

Sheets 2 & 3 out of Interlock ( $\pm$  12 FT)

AT BOTTOM

8:35 - 9:30 pull (PAIR 3) UP 27 FT w/ RAO Cycles  
at 5 FT Intervals  
(No Contamination)

SHEETS DISTORTED - NO SEvere DAMAGE.

Sheet 10 was OUT of Interlock  
w/ Sheet 7 For  $\pm$  12 FT.

9:30 - 10:00 pull (PAIR 2) UP 27 FT w/ RAO Cycles  
at 5 FT Intervals.

No Contamination

BOTTOM SHOE AND RAO DISTORTION

SHEET 3 WAS OUT of Interlock w/ Sheet 2  
 $\pm$  12 FT.

Conclusion:

W.E. McDaniel


TIPS OF PAIRS 1 & 4 RAO Damage.

All 4-Pairs were Twisted and

Permanently bent at lower 6 FT-12 FT


PZ-40 Sheets are NOT as STABLE AS. PZ-35 SHEETS  
(IN PAIRS)

(In Pairs)



N-95-A AREA  
STA. 23+50 - 23+66


N 93 AREA  
STA 11+50 to 11+62



clay →  
Driven w/ S-70  
@ 28000 - 29000 ft-lb  
No tip damage

PZ-35

N 91 AREA  
STA 11+52 to 11+68



clay →  
bottom damage both shown  
8 damage to interlock & twist  
Bott. 2' damage → Zion  
No Damage  
this pair out alv.  
by C" → No damage


@ Driven w/ S-70  
29000 ft

8276456-N  
30017202 01 68-08-21 • 03114007

8880 6228156



N95 23+58  
DRIVING  
4-PAIRS  
PZ 40's

1-2 | 3-4 | 5-6 | 7-8 |



**RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064**

**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**




**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION



DAIR  
7-8



**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR PILE TEST INSTALLATION REPORT NO 1 DATE 12-02-94 LOCATION N96A SHEET 1 OF 2  
W. Mc DANIEL WEATHER OVERCAST TEMP COLD

STATION

SHEET PILE NUMBER

~~TEST NUMBER~~

LENGTH IN FEET

SHEET TYPE

THICKNESS

END CUTOFFS

INTERLOCKS

LINEARITY

PILE SHOES

~~TEST NUMBER~~

INCLINATION %

PERPENDICULAR

PARRALLEL/WALL

HAMMER-TYPE

HAMMER-MODEL

ENERGY SETTING

TIME START

TIME END

FINAL PENETRATION

REMARKS

~~TEST NUMBER~~


	30+10	30+04						
	96-1-2	96-3-4						
	50'	50'	50'	50'				
	CZ128	CZ128	CZ128	CZ128				
	3/8	3/8						
	✓	✓						
	✓	✓						
	✓	✓						
	UNIVERSAL	UNIVERSAL	UNIV.	UNIV.				
	VIB.	VIB.						
	APF-E-200	APF-E 200						
	3:44	4:04						
	3:55	4:10						
	(6 FT)	(5.5 RT)						
	TEST DRIVE w/ LEADS							
	OR TEMPLATE (2)							
	(1)	(2)						

VIB  
HAMMER

n.

W. 3 ft + 10

W



YES NO YES

① Pull and check Rad-oh MALE Interlock LIGHT Damage (hit a rock)  
 ② Pull and check Rad-oh No more damage noted.

③ Set PAIR AGAINST WF BEAM

N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO 1.

SHEET 2 OF 2.

DATE 12-02-95

INSPECT. Wm P.

PILE NO	PILE NO	PILE NO	PILE NO
96-1-2	96-3-4		
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	.06	4	4
5	.08	5	5
6	3:52	5 1/2' -10	6
7	QUIT AT 4:10 on Rocks	7	7
8	8	8	8
9	9	9	9
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9

9513359.0388

N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

## **INSPECTOR**

PILE TEST INSTALLATION REPORT NO 2 DATE 12-05-94 LOCATION N 96 A SHEET 1 OF 3  
W. Mc DANIEL WEATHER OVERTCAST TEMP COLD

<u>STATION</u>	<u>30 + 10</u>	<u>30 + 10</u>	
<u>sheet pile number</u>	<u>96 - 5-6</u>	<u>96 - 5-6</u>	
<u>length in feet</u>	<u>50'</u>	<u>50'</u>	
<u>sheet type</u>	<u>CZ 128</u>	<u>CZ 128</u>	
<u>thickness</u>	<u>3/8</u>	<u>3/8</u>	
<u>end cutoffs</u>	<u>✓</u>	<u>✓</u>	
<u>interlocks</u>	<u>✓</u>	<u>✓</u>	
<u>linearity</u>	<u>✓</u>	<u>✓</u>	
<u>pile shoes</u>	<u>UNIVERSAL</u>	<u>UNIV.</u>	<u>UNIV.</u>
<u>resist. elevation</u>			
<u>inclination %</u>			
<u>perpendicular</u>			
<u>parallel/wall</u>			
<u>hammer-type</u>	<u>VIB-</u>	<u>VIB</u>	
<u>hammer-model</u>	<u>APIE 200</u>	<u>APIE 400</u>	
<u>energy setting</u>			
<u>time start</u>	<u>8:00</u>	<u>9:09</u>	
<u>time end</u>	<u>8:16</u>	<u>9:22</u>	
<u>final penetration</u>	<u>8.0 FT</u>	<u>9.5 FT</u>	
<u>remarks</u>	<u>drive w/o leads</u>	<u>drive w/o leads</u>	
	<u>or guide template</u>	<u>or guide template</u>	
	<u>(ground el. 405)</u>	<u>(ground el. 405)</u>	
<u>notes</u>			<u>PULL AND CHK PAP - OK</u>

① Some damage to male Inter-lock - 3/8 sheet above "Shoe" Buckled - Show CURRED OUT  
Top of sheets 3/8" R failed under GRIPPER VISE.  
DECIDED TO CHANGE TO PE 35 HEAVY CUT. PILE

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR

PILE TEST INSTALLATION REPORT NO 2 DATE 12-05-95 LOCATION N 96A SHEET 2 OF 3  
W. M. DANIEL WEATHER OVERCAST TEMP COLDSTATION  
SHEET PILE NUMBER

	30+05	30+00	29+75	
	96-7-8	96-9-10	96-11-12	
LENGTH IN FEET	60'	60'	60'	58' 58'
SHEET TYPE	PZ 35	PZ 35	PZ 35	PZ 35 PZ 35
THICKNESS	✓	✓	✓	✓ ✓
END CUTOFFS	✓	—	—	(TRIMMED TOP - OK)
INTERLOCKS	—	✓	✓	— ✓
LINEARITY	✓	✓	✓	✓ ✓
PILE SHOES	EAST PZ 35	✓ <del>ditto</del>	✓ <del>ditto</del>	
TEST DRIVE	W/o LIZADS	SAME	SAME	
INCLINATION %	w/o GUIDE TEMPLATE			
PERPENDICULAR	w/o GUIDE BEAM GROUND			
PARRALLEL WALL	VIB.	VIB	VIB	
HAMMER-TYPE	APIE 400	APIE 400	APIE 400	
HAMMER-MODEL				
ENERGY SETTING				
TIME START	10:34:38	11:04	1:30	
TIME END	10:35:22	11:19	1:45	
FINAL PENETRATION	8 FT	12 FT	12 FT	
REMARKS	MOVED to other side of BEAM			
	GROUNDS EL. 405	GROUNDS EL. 405	GROUNDS EL. 405	
	0' 10:48	PZ 35 PAIR	PULL AND CHK RAD	
	3 10:49	BROK OUT AT TOP	OK	
	6 10:50	AT CLAMP AREA	MOVE TO N-97	
	8' 10:52 STOP	FRESH HEAD & MOVE	AREA	
PULL -	CHK RAD - OK	PULL-CHK-RAD-OK		

9513379.0390

N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO 2

SHEET 3 OF 3

DATE 12-05-95

INSPECT. Wm H.

APR-200 VIB.

APR-400 VIB.

30+00

29+75

PILE NO	PILE NO	PILE NO	PILE NO
96-5-6	Continued on 96-5-6	96-9-10	96-11-12
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	:05 8:12	6	6
7	7	7	7
8	8:16	9:09	8
9	9 1	9:13	1:33 1:36
0	0 9:15 9:17	10	10
1	FOR 8 FT	1	11
2	2	2	12
3	3 Continued	3	1:45
4	4 Drums at	4	STOP DRIVING
5	5 2 FT.	5	
6	6 w/ APR 400	6	
7	7 STOPPED MOVING	7	MOVED TO
8	8 AT 12 FT DEPTH	8	
9	9	9	
0	0	0	
1	1	1	
2	2	2	
3	3	3	
4	4	4	
5	5	5	
6	6	6	
7	7	7	
8	8	8	
9	9	9	

NOTES

9513339-0391

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR W.E. McDaniel PILE TEST INSTALLATION REPORT NO 6 DATE 12-09-94 LOCATION N96A SHEET 1 OF 2  
 WEATHER Cloudy TEMP 60°

STATION	<u>30+45</u>	<u>30+45</u>		
SHEET PILE NUMBER	<u>96 13-14</u>	<u>96 - 15-16</u>		
DISPENSER CONDITION				
LENGTH IN FEET	<u>60'</u>	<u>60'</u>	<u>TRY to Thread</u>	
SHEET TYPE	<u>PZ 35</u>	<u>PZ 35</u>	<u>2 NO PAIR</u>	
THICKNESS	<u>1/2 "</u>	<u>1/2 "</u>	<u>W/ Hyd. Crane</u>	
END CUTOFFS	<u>✓</u>	<u>✓</u>		
INTERLOCKS	<u>✓</u>	<u>✓</u>	<u>Can't set</u>	
LINEARITY	<u>✓</u>	<u>✓</u>	<u>in close</u>	
PILE SHOES	<u>(Cast steel full shoe)</u>		<u>Enough to</u>	
INSTALLATION	<u>GRND EL. 405</u>		<u>Reach -</u>	
INCLINATION %			<u>Decided to</u>	
PERPENDICULAR			<u>Thread</u>	
PARRALLEL/WALL			<u>Next work</u>	
HAMMER-TYPE	<u>DIESEL IMPACT</u>		<u>Day (Monday)</u>	
HAMMER-MODEL	<u>DELMAG 19-32</u>			
ENERGY SETTING	<u>FULL</u>			
TIME START	<u>10:20</u>	<u>- 11:47</u>		
TIME END		<u>3:14 PM</u>		
FINAL PENETRATION	<u>49 FT</u>			
REMARKS	<u>DRIVE BY LEADS</u>			
	<u>3 1-SIDE TEMPLATE</u>			
NOTES				

9513339.0392

## N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO 6SHEET 2 OF 2DATE 12-09-94

INSPECT.

PILE NO <u>①</u> 96-13/14	30+45	PILE NO 96-13/14 Continued	PILE NO	PILE NO
0	11:47	30 52	0	0
1 10		1 32	1	1
2 10		2 27	2	2
3 10		3 38	3	3
4 10		4 32	4	4
5 10		5 36	5	5
6 10		6 50	6	6
7 24		7 60	7	7
8 24		8 61	8	8
9 21		9 60	9	9
10 16		40 63	0	0
1 32		1 84 1:29	1	1
2 36		2	2	2
3 40		3 400	3	3
4 48		40	4	4
15 55	12:43	1/12:52 5 136	5	5
16 70		6 100	6	6
7 82		7 103	7	7
8 74		8 91	8	8
9 74		49 49/6" < 3:14 PM	9	9
20 68		0 QUIT	0	0
1 60		1	1	1
2 58		2	2	2
3 59		3	3	3
4 67		4	4	4
5 70		5	5	5
6 72		6	6	6
7 64		7	7	7
8 55		8	8	8
29 52		9	9	9

NOTES

① Drive w/ Diesel Hammer  
Delmag D-19-32

9513359.0393

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR

PILE TEST INSTALLATION REPORT NO 7 DATE 12-12-94 LOCATION NSGA SHEET 1 OF 2  
W. Mc Daniel WEATHER OVERCAST TEMP 50.0

STATION

SHEET PILE NUMBER

VISUAL INSPECTION

LENGTH IN FEET

SHEET TYPE

THICKNESS

END CUTOFFS

INTERLOCKS

LINEARITY

PILE SHOES

INSTALLED LENGTH

INCLINATION %

PERPENDICULAR

PARRALLEL/WALL

HAMMER-TYPE

HAMMER-MODEL

ENERGY SETTING

TIME START

TIME END

FINAL PENETRATION

REMARKS

NOTES

	30+41	30+49		
	96-1516	96 17/18		
	(2ND PAIR)	(3RD PAIR) ①		
	60'	60'		
	PZ 35	PZ 35		
	1/2"	1/2"		
	✓	✓		
	✓	✓		
	✓	✓		
	(Cast-Str Full shoe)	(Cast-Str Full shoe)		
	GROUND @ EL 405	GRND EL 405		
	Diesel Impact	HYDRAULIC IMPACT		
	DELMAS - D-15-32	IHC - 570		
	9:02	2:08		
	10:54	3:47		
	(33.7 Ft)	45.0 FT		
	DRIVE w/ LEADS HAMMER FOR ONE SIDE TEMPLATE	DRIVE w/ LEADS HAMMER FOR ONE SIDE TEMPLATE		

① 9:30 AM S-70 Hydraulic Impact Hammer Arrived  
Start Preparations to Drive 3rd PAIR w/ S-70

5613339-0391

## N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO 7SHEET 2 OF 2DATE 12-12-94

INSPECT.

PILE NO	30 + 41 96 - 15/16	PILE NO	30 + 41 Conf'd.	PILE NO	30 + 49 96 - 17/18	PILE NO	
0	EL. 405	30	183	0	EL. 405	30	25
1	2	1	165	1	10	1	27
2	8	2	168	2	8	2	32
3	16	3	180	3	8	3	32
4	12	34	106 33.7' 10:54	4	8	4	52 *FRESH Head
5	11	5	STOPPED TO	5	11	5	59
6	11	6	FRESH HEAD	6	14	6	56
7	17	7		7	14	7	64
8	21	8		8	14	8	80
9	21	9		9	15	9	59
10	20	0		10	10	40	48
1	16	1		1	10	1	68
2	19	2		2	24	2	122 * FRESH HEAD
3	36	3		3	29	3	93
4	53	4		4	25	4	160
5	66	5		5	30	45	200 ← STOP TOP
6	64	6		6	30	6	
7	80	7		7	74	7	
8	88	8		8	45	8	
9	87	9		9	44	9	
20	91	0		20	50	0	
1	82	1		1	44	1	
2	83	2		2	51	2	
3	78	3		3	56	3	
4	90	4		4	57	4	
5	107	5		5	60	5	
6	129	6		6	61	6	
7	146	7		7	53	7	
8	162	8		8	41	8	
29	145	9		9	26	9	

NOTES

9513359, 0395

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR


PILE TEST INSTALLATION REPORT NO. 8 DATE 12-13-94 LOCATION N96A  
W.E. McDANIEL WEATHER OVERCAST TEMP COLDSHEET 1 OF 1STATION  
SHEET PILE NUMBER

	<u>30+49</u>	<u>30+45</u>	<u>30+41</u>	
	<u>96 - 17/18</u>	<u>96 - 13/14</u>	<u>96 - 15/16</u>	
<u>VISUAL INSPECTION</u>				
<u>LENGTH IN FEET</u>	<u>60'</u>	<u>60'</u>	<u>60'</u>	<u>60'</u>
<u>SHEET TYPE</u>	<u>PZ 35</u>	<u>PZ 35</u>	<u>PZ 35</u>	<u>PZ 35</u>
<u>THICKNESS</u>	<u>1/2"</u>	<u>1/2"</u>	<u>Same</u>	<u>Same</u>
<u>END CUTOFFS</u>	<u>✓</u>	<u>✓</u>	<u>Same</u>	<u>Same</u>
<u>INTERLOCKS</u>	<u>✓</u>	<u>✓</u>	<u>Same</u>	<u>Same</u>
<u>LINEARITY</u>	<u>✓</u>	<u>✓</u>	<u>Same</u>	<u>Same</u>
<u>PILE SHOES</u>	<u>Cast Ste</u>	<u>FULL SMOKE</u>	<u>Same</u>	<u>Same</u>
<u>INSTRUMENTATION</u>				
<u>INCLINATION %</u>				
<u>PERPENDICULAR</u>				
<u>PARRALLEL WALL</u>				
<u>HAMMER-TYPE</u>	<u>HYDRAULIC IMPACT</u>			
<u>HAMMER-MODEL</u>	<u>IHC S-70</u>		<u>Same</u>	<u>Same</u>
<u>ENERGY SETTING</u>				
<u>TIME START</u>	<u>8:35</u>	<u>8:00</u>	<u>8:57</u>	<u>8:13</u>
<u>TIME END</u>	<u>8:40</u>	<u>8:10</u>	<u>9:08</u>	<u>9:22</u>
<u>FINAL PENETRATION</u>	<u>(46 FT)</u>	<u>52 FT</u>	<u>(55 FT)</u>	<u>46.7' (48 FT)</u>
<u>REMARKS</u>	<u>DRIVE w/ LEADS HAMMER FOR OUTSIDE TEMPLATE</u>	<u>Same</u>		<u>Same</u>

NOTES &amp; REMARKS

	<u>BLOWS</u>		<u>BLOWS</u>
<u>45' 200</u>	<u>45?</u>	<u>52</u>	<u>42</u>
<u>46' STOP</u>	<u>50?</u>	<u>53</u>	<u>45</u>
	<u>51 104</u>	<u>54</u>	<u>46</u>
	<u>52 136</u>	<u>55 EST</u>	<u>47</u>
	<u>? 4'</u>	<u>→ 350</u>	<u>220</u>
		<u>Below High Line</u>	<u>250</u>
			<u>48</u>

b6, b7c, 21




**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064


**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**



N96A 30+41  
PULLED  
UPSTREAM  
PAIR 15/16



N96 30+41  
PULLING  
UPSTREAM  
PAIR



APE 400  
VIB.  
PULL  
UPSTREAM  
15/16 PAIR

**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION




N96 30+41  
DIGGING TO  
RECOVER  
MIDDLE AND  
UPSTREAM PARS




**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION




**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**





RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION



N96 30+41  
PULLING  
UPSTREAM  
PAIR



RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR PILE TEST INSTALLATION REPORT NO. 3 DATE 12-06-94 LOCATION N-97A SHEET 1 OF 3  
W. Mc DANIEL WEATHER SNOW THEN CLEAR TEMP COLD

STATION	<u>35+66</u>	<u>35+40</u>	<u>35+38</u>	
SHEET PILE NUMBER	<u>97-1-2</u>	<u>97-3-4</u>	<u>NO TEST</u>	
TEST DRIVE			<u>DRIVE</u>	
LENGTH IN FEET { FRESH HEADED	<u>± 58'</u>	<u>± 58'</u>		
SHEET TYPE	<u>PZ 35</u>	<u>PZ 35</u>		
THICKNESS	<u>1/2</u>	<u>1/2</u>		
END CUTOFFS	<u>✓</u>	<u>✓</u>	<u>SAMIE</u>	
INTERLOCKS	<u>✓</u>	<u>✓</u>		
LINEARITY	<u>✓</u>	<u>✓</u>	<u>SAMIE</u>	
PILE SHOES	<u>(EAST STL FOR PZ 35)</u>			
TEST DRIVE	<u>GROUND EL. 401</u>	<u>GROUND EL. 401</u>	<u>GROUND EL. 401</u>	
INCLINATION %				
PERPENDICULAR				
PARRALLEL/WALL				
HAMMER-TYPE	<u>VIB</u>	<u>VIB</u>	<u>VIB</u>	<u>2 PART BLOCK</u>
HAMMER-MODEL	<u>APTE 400</u>	<u>APTE 400</u>	<u>APTE 400</u>	<u>SPUN</u>
ENERGY SETTING				<u>FOULING HOSE</u>
TIME START	<u>10:24</u>	<u>10:57</u>	<u>18:15 A</u>	<u>LINES - STOP</u>
TIME END	<u>10:53</u>	<u>11:16</u>	<u>2:05</u>	<u>TO REPAIR</u>
FINAL PENETRATION	<u>60 FT</u>		<u>2:18</u>	<u>2:15</u>
REMARKS	<u>TEST DRIVE w/o LEADS</u>	<u>SAMIE</u>	<u>SAMIE MOVED OUT</u>	
	<u>w/o TEMPLATE</u>		<u>TO LIST</u>	
	<u>w/o FOOTER GUIDE/BEAM</u>		<u>W/O DRIER</u>	
TEST HOLE			<u>LOADER DIS</u>	
			<u>TEST HOLE</u>	

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR W. MEDALIHLPILE TEST INSTALLATION REPORT NO 3 DATE12-06-94 LOCATION N 97-A

WEATHER

TEMP

SHEET 2 OF 3

STATION

SHEET PILE NUMBER

TESTER SIGNATURE

LENGTH IN FEET

SHEET TYPE

THICKNESS

END CUTOFFS

INTERLOCKS

LINEARITY

PILE SHOES

INSTIGATION

INCLINATION %

PERPENDICULAR

PARRALLEL/WALL

HAMMER-TYPE

HAMMER-MODEL

ENERGY SETTING

TIME START

TIME END

FINAL PENETRATION

REMARKS

9513359.0404

	<u>35+66</u>				
	DUG HOLE WITH JOHN DEERE BACKHOE				
	TO SEE WHAT MATERIAL WAS STOPPING				
	PILES				
	2:18 TO 2:30 (AT STA 35+66)				
	DUG ± 6 FT HOLE	BOTTOM ± EL 395			
	401 TO 395 MIXED SAND, GRAVEL AND SOME COBBLES TO 6" / 7" DIA.				
	AT EL 395 ± HIT HARD TO DIG MAT'L SIMILAR TO MAT'L 0'-6' BUT APPAREL IT WAS CEMENTED ONCE DUG - MAT'L DOES NOT SHOW CEMENTATION - ?				
	2:50 MOVED TO ± 30+10 DUG HOLE W/ JD BACKHOE DOWN TO ± 9 FT (± EL. 396) STARTED CAVING IN. ENDED W/ ± 8' DEPTH MAT'L AT 8' TO 9' DEPTH HIGH RATIO OR COARSE GRAVEL AND COBBLES - NOT STANDING - NOT DENSE				
	4:00 PM QUIT FOR DAY				

2:15 - 4:00 PM

PILE ENDS WORKING ON 3900 PRAIRIE  
TO CORRECT - 2 PART TWISTING & FOULING -

## N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO 3SHEET 3 OF 3DATE 12-06-94INSPECT. L W M Q

PILE NO	97 - 1-2 35+66	PILE NO	97 - 3-4 35+40	PILE NO	PILE NO
0	10:30	0	11:04	0	0
1		1		1	1
2		2	:05	2	2
3		3	:06	3	3
4	:31	4	:07	4	4
5	:34	5	5-4.3 11:08	5	5
6-5.5	:35 10:37	6		6	
7-6'	10:35	7		7	
8		8		8	
9		9		9	
0		0		0	
1		1		1	
2		2		2	
3	10:40 Pull Piles	3	11:16 Pull Piles	3	3
4	CHRM RAD	4	CHRM RAD	4	4
5	OK	5	OK	5	
6		6		6	
7		7		7	
8		8		8	
9		9		9	
0		0		0	
1		1		1	
2		2		2	
3		3		3	
4		4		4	
5		5		5	
6		6		6	
7		7		7	
8		8		8	
9		9		9	

NOTES

051339.0405

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR

PILE TEST INSTALLATION REPORT NO 4 DATE 12-07-94 LOCATION N 97A SHEET 1 OF 1  
WTE McDANIEL WEATHER OVERTCAST TEMP COLD

STATION

SHEET PILE NUMBER

VISUAL INSPECTION

LENGTH IN FEET

SHEET TYPE

THICKNESS

END CUTOFFS

INTERLOCKS

LINEARITY

PILE SHOES

INSTANTANEOUS

INCLINATION %

PERPENDICULAR

PARALLEL WALL

HAMMER-TYPE

HAMMER-MODEL

ENERGY SETTING

TIME START

TIME END

FINAL PENETRATION

REMARKS

5513359.DOC06

	<u>34+90</u>		<u>34+90</u>	
	<u>97-5-6</u>		<u>9 AM to 2:30 PM</u>	<u>Moving in Crawler Hyd Backhoe</u>
	<u>97PZ3</u>	<u>97PZ4</u>		<u>to Test Pile in a Hole through Hard Mst'</u>
	<u>30'</u>	<u>30'</u>	<u>below ± 6FT</u>	<u>EST. BL. 395 FT</u>
	<u>PZ-35</u>	<u>PZ-35</u>	<u>2:36 TO 3:35</u>	<u>TEKN HOLE FELLEV. 401 to EST. 386</u>
	<u>1/2</u>	<u>1/2</u>	<u>0' + 6' =</u>	<u>Not Dense - Poor Graded</u>
	<u>✓</u>	<u>✓</u>		<u>Sand Gravel Cobbles</u>
	<u>✓</u>	<u>✓</u>		<u>Few Boulders 10" to 16"</u>
	<u>✓</u>	<u>✓</u>	<u>6'-15' =</u>	<u>EST. Rengaldo</u>
	<u>(COST SLE 1/PZ-35)</u>			<u>Variation in Color</u>
	<u>GROUNDO BL. 401</u>			<u>Some Brownish Some Grey</u>
			<u>6'-15'</u>	<u>Stands Vertical</u>
			<u>DRIVE DATA</u>	<u>appears cemented</u>
	<u>VIBRATOR</u>	<u>0'</u>	<u>8:29</u>	<u>but after 1000. Soil</u>
	<u>APF-400</u>	<u>3.5'</u>	<u>8:30</u>	<u>matrix do not show cementation</u>
	<u>8:29</u>	<u>4'</u>	<u>8:31</u>	
	<u>8:45</u>	<u>5'</u>	<u>8:33 8:37</u>	
	<u>5 1/2 FT</u>			
	<u>TEST DRIVE w/o LEADS</u>	<u>5 1/2 FT</u>	<u>8:39</u>	
	<u>w/ BEAM FOOT GUIDE</u>			
	<u>*</u>	<u>①</u>		

\* TRY w/ SHORT PAIR OF SHEETS TO SEE IF LENGTH WAS WASTING A LOT  
 OR THE VIBRATORY DRIVER ENERGY - SHORTER SHOWS LESS LATERAL WHIP ETC  
 BUT APPARENTLY SMALL DIFFERENCE IN PENETRATION ENERGY.

① Pulled sheet - Top of sheet broken where Hydraulic Gripper  
 chkd RAD - OK      Grabs sheet -

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR

PILE TEST INSTALLATION REPORT NO 5 DATE 12-08-95 LOCATION N-92A SHEET 1 OF 2  
W.E. McDaniel WEATHER CLEAR THEN CLOUDY TEMP COLD Low 40'sSTATION  
SHEET PILE NUMBER

	<u>34+90</u>		<u>34+90</u>	<u>34+90</u>
	<u>97-7-8</u>		<u>97-9-10</u>	<u>97-11-12</u>
<u>INSTRUMENTATION</u>				<u>NOTE ①</u>
<u>LENGTH IN FEET</u>	<u>30 FT</u>	<u>30 FT</u>	<u>30 FT</u>	<u>30 FT</u>
<u>SHEET TYPE</u>	<u>PZ-35</u>	<u>PZ 35</u>	<u>PZ 35</u>	<u>PZ 35</u>
<u>THICKNESS</u>	<u>1/2"</u>	<u>1/2"</u>	<u>1/2</u>	<u>1/2</u>
<u>END CUTOFFS</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>
<u>INTERLOCKS</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>
<u>LINEARITY</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>
<u>PILE SHOES</u>	<u>Cast STL (PZ-35)</u>		<u>FULL cast STL shoe.</u>	
<u>INSTRUMENTATION</u>	<u>BTM OF HOLE EL. 387</u>	<u>DRIVITE DATA</u> <u>D' 8:18 EL.387'</u>	<u>(IN HOLE)</u> <u>START EL. 387</u>	
<u>INCLINATION %</u>				
<u>PERPENDICULAR</u>				
<u>PARRALLEL/WALL</u>				
<u>HAMMER-TYPE</u>	<u>VIB.</u>	<u>4' 8:23 8:25</u>	<u>DIESSEL</u>	<u>VIB</u>
<u>HAMMER-MODEL</u>	<u>APRE-400</u>	<u>4' 8:26</u>	<u>DELMAR 19-32</u>	<u>APRE-400</u>
<u>ENERGY SETTING</u>		<u>STOP -</u>		<u>(DRIVE 4 RT &amp; PULL OUT)</u>
<u>TIME START</u>	<u>8:18</u>	<u>PREPARE TO</u>	<u>12:31 PM</u>	<u>1:18:20</u>
<u>TIME END</u>	<u>8:26</u>	<u>DRIVE BY DIESSEL</u>	<u>12:53 PM</u>	<u>1:45</u>
<u>FINAL PENETRATION</u>	<u>4 FT</u>	<u>Hammer</u>	<u>14 FT (EL. 373)</u>	<u>14 FT + 4 = 18'</u>
<u>REMARKS</u>	<u>DRIVE IN BOTTOM</u>		<u>DRIVE IN BSM OR</u>	<u>check one RAD</u>
	<u>OF EXCAV. HOLE</u>		<u>EXCAV. HOLE</u>	<u>OK</u>
	<u>W/ LEADS</u>		<u>w/ LEADS</u>	

NOTES FOR PILE

{ See Sheet 2/2 }

① Set on w/ APRE 400 VIB TO PULL  
 Ran Pile on down + 4 FT (EL. 373 to 365') where it stopped moving - Then Pulled Pile Out -

N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO 5

N-97A

SHEET 2 OF 2

DATE 12-08-95

INSPECT.

PILE NO	PILE NO	PILE NO	PILE NO
<u>34+90</u>			
<u>97-9-10</u>			
0	12:31	0	
1	20	1	
2	54	2	
3	48	3	
4	54	4	
5	58	5	
6	50	6	
7	43	7	
8	57	8	
9	58	9	
10	61	0	
11	57	1	
12	57	2	
13	47	3	
14	46	4	
15	12:53	5	
16		6	
17		7	
18		8	
19		9	
20		0	
21		1	
22		2	
23		3	
24		4	
25		5	
26		6	
27		7	
28		8	
29		9	

NOTES

4513359.0408

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR

PILE TEST INSTALLATION REPORT NO 9 DATE 12-13-94 LOCATION N 97A SHEET 1 OF 2  
W.E. Mc DANIEL WEATHER CLOUDY TEMP COLD

STATION

SHEET PILE NUMBER

TEST SHEET NUMBER

LENGTH IN FEET

SHEET TYPE

THICKNESS

END CUTOFFS

INTERLOCKS

LINEARITY

PILE SHOES

TEST SHEET NUMBER

INCLINATION %

PERPENDICULAR

PARALLEL/WALL

HAMMER-TYPE

HAMMER-MODEL

ENERGY SETTING

TIME START

TIME END

FINAL PENETRATION

REMARKS

NOTES

	<u>33+85</u>	<u>33+81</u>				
SHEET PILE NUMBER	<u>97 - 15/16</u>	<u>97 - 13/16</u>				
LENGTH IN FEET	<u>60'</u>	<u>60'</u>	<u>60'</u>	<u>60'</u>		
SHEET TYPE	<u>PZ-35</u>	<u>PZ-35</u>	<u>PZ-35</u>	<u>PZ-35</u>		
THICKNESS	<u>1/2</u>	<u>1/2</u>	<u>1/2</u>	<u>1/2</u>		
END CUTOFFS	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>		
INTERLOCKS	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>Same</u>	
LINEARITY	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>		
PILE SHOES	<u>(Test Stl Full Shore)</u>		<u>←</u>	<u>Same</u>		
TEST SHEET NUMBER	<u>GRND-EL 401</u>	<u>GRND-EL 401</u>				
INCLINATION %						
PERPENDICULAR						
PARALLEL/WALL						
HAMMER-TYPE	<u>Hydraulic Impact</u>		<u>←</u>	<u>Same</u>		
HAMMER-MODEL	<u>IHC</u>	<u>S-70</u>	<u>IHC</u>	<u>S-70</u>		
ENERGY SETTING						
TIME START	<u>12:40</u>		<u>3:10</u>			
TIME END	<u>2:07</u>		<u>4:08</u>			
FINAL PENETRATION	<u>48 FT</u>		<u>44 FT</u>			
REMARKS	<u>Hammer in Leads</u>	<u>↓</u>	<u>Same</u>			
NOTES	<u>One side template</u>	<u>↓</u>	<u>For Sheets</u>			

9513339-0409

## N SPRINGS SHEETPILE BARRIER WALL- SHEETPILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO. 9.

SHEET 2 OF 2.

DATE 12-13-94

INSPECT. Wm. Daniel

PILE NO	33+85 97-15/16	PILE NO	cont'd.	PILE NO	33+81 97 13/14	PILE NO	cont'd.
0	EL. 401 1:40	30	24	28000	0	EL. 401	3:10
1	15-20,000	1	21	70	1	5	15000
2		2	21	30000	2	4	70
3		3	22		3	10	20000
4	10	4	17		4	14	
5	10	5	20		5	9	
6	10	6	18		6	10	
7	20	7	21		7	10	
8	?	8	33		8	10	
9	?	9	40	{ Est. }	9	40	28000
10	39	40	47	{ clay }	10	40	70
1	44	1	39	{ EL }	1	40	30000
2	45	2	33		2	30	
3	36	3	35		3	38	
4	40	4	33		4	34	
5	42	5	35		5	52	
6	38	6	33		6	45	
7	31	7	40		7	53	
8	24	8	40	2 PM	8	39	
9	25	9			9	40	
20	24	50		20	50		0
1	25	1		1	60		1
2	20	30000	2	2	49		2
3	17		3	3	56		3
4	8		4	4	55		4
5	11		5	5	46		5
6	21		6	6	40		6
7	25		7	7	44		7
8	27		8	8	47		8
9	26		9	9	43		9

NOTES

0513339 0410

## N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

INSPECTOR

PILE TEST INSTALLATION REPORT NO 10 DATE 12-14-94 LOCATION N97A SHEET 1 OF 1  
WFE McDonald WEATHER CLOUDY TEMP 35-38

STATION

SHEET PILE NUMBER

VISUAL INSPECTION

LENGTH IN FEET

SHEET TYPE

THICKNESS

END CUTOFFS

INTERLOCKS

LINEARITY

PILE SHOES

INSTANTANEOUS

INCLINATION %

PERPENDICULAR

PARALLEL WALL

HAMMER-TYPE

HAMMER-MODEL

ENERGY SETTING

TIME START

TIME END

FINAL PENETRATION

REMARKS

NOTES

	<u>33+85</u>			<u>33+81</u>	
	<u>97 15/16</u>			<u>97 13/14</u>	
	<u>60'</u>	<u>60'</u>		<u>Sigma</u>	
	<u>PZ 35</u>	<u>PZ 35</u>			
	<u>7 AM</u>	<u>Rigged up to</u>	<u>Pull Sheets -</u>		
		<u>and Inspect</u>			
	<u>TRY TO PULL w/ APP-200 VIB HAMMER</u>				
	<u>- DID NOT MOVE -</u>				
	<u>TRY TO PULL w/ APP 400</u>				
	<u>PULLING ALTERNATELY ON Upstream 97-15/16</u>				
		<u>&amp; Downstream PAIRS 97-13/14</u>			
	<u>Finally got 97-15/16</u>	<u>(Upstream pair)</u>			
	<u>still in ground</u>	<u>and Interclocked</u>			
	<u>with 97-13/14</u>	<u>PAIR.</u>			
	<u>4:10 PM SHUT DOWN FOR DAY</u>				

9513359.001

N SPRINGS SHEET PILE BARRIER WALL - SUBCONTRACT 22194-14-EE-000001

**INSPECTOR**

PILE TEST INSTALLATION REPORT NO 11 DATE 12/15/ LOCATION N-97A SHEET 1 OF 1  
WEATHER CLOUDY GND TEMP 54°

SHEET PILE NUMBER

**WISCONSIN**

---

**SHEET TYPE**

## THICKNESS

## **END CUTOFFS**

## INTERLOCKS

**BULL SHOES**

卷之三

### INCLINATION %

## **PERPENDICULAR**

## PARRALLELWA

## HAMMER-TYPE

## HAMMER-MODEL

ENERGY SETT

**TIME START**

**TIME END**

#### TIME END

**FINAL PENT**

33485      33481  
97-15/16      97-13/14

- REMOVING SHEETS -

8 A.M. to 9 AM

PULLED SHEETS OUT w/ APP - 400


Both Sheets have Severe Damage  
in Area 20 FT ABOVE TIP  
to Tip.

Twisted Split Interlocks Split Out  
and Sheets Rolled Up in to  
Ball Pile.

10 A.M. Start moving to AREA NSI-A

#### **NOTES ON THE**

9513739  
11-11-56



**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**

FROM  
BECHTEL  
# 13488

13



14

N 97 A  
33+83  
A  
DOWN  
STREAM  
PAIR






RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION



**RCI ENVIRONMENTAL**  
PO BOX 6090  
KENT, WA 98064

**PREPARED FOR BECHTEL HANFORD, INC.**  
**HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION**



RCI ENVIRONMENTAL  
PO BOX 6090  
KENT, WA 98064

PREPARED FOR BECHTEL HANFORD, INC.  
HANFORD N SPRINGS SHEET PILE BARRIER WALL DESIGN AND CONSTRUCTION



DATE: 29-94	JOB NO: 394 E	PROJECT: HANFORD N SPRINGS	FOREMAN: ROGER BROWN
----------------	------------------	-------------------------------	-------------------------

## DESCRIPTION OF WORK DONE TODAY:

\*NOTE: PLEASE REFER ALSO TO PREVIOUSLY SUBMITTED PROGRESS REPORT #5  
PLACEMENT OF BORROW MATERIAL CONTINUED FROM STATION 23100-25100 ON ACCESS ROAD. BURN PIT EXCAVATION ± 90% COMPLETE TODAY. FLECHER GENERAL MANUFACTURED 3400 ONSITE PILE BUCKS BEGAN TO ASSEMBLE. RUE LABOR ON SITE BEGAN TO ASSIST RCT'S IN RELOCATING ZONES.

STABILIZATION ACTIVITIES STOPPED FROM 12:00 PM UNTIL 2:15 PM BECAUSE OF RADIOLOGICAL REASONS. CONTAMINATED TUMBLE WEED HAD FALLEN ONTO NEW STABILIZED ACCESS ROAD. WORK ACTIVITIES SUSPENDED BY RCT UNTIL MATERIAL REMOVED.

## SUBS &amp; OTHER FOREMAN ON SITE TODAY

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER BHI	MONITORED ALL WORK ACTIVITIES.
2 JOE ZORIC BHI	" " " "
3 RANDY HAVENOR BHI	" " " "
4 STEELMAN - RUFF	ROAD STABILIZATION
5 FLECHER GENERAL	ASSEMBLE CRANE / PREP FOR PILE DRIVING.
6	

## EXTRA WORK OR CHANGED CONDITIONS:

N/A

ITEM DESCRIPTION	BIN# / TICKET NUMBER(S)	ESTIMATED QUANTITY	UNIT
1 TWO SEMI LOADS OF SHEET PILE : 16 PAIRS OF SHEETS		16 PAIRS	
2 ONE SEMI LOAD OF TEMPLATE MATERIALS & MATS.			
3 900 LF SILT FENCE AND 220 "T" POSTS.	SILT FENCE 900	4F	
4	"T" POSTS 220	EA	
5 STABILIZATION MATERIAL	PLEASE REFER TO		
6	DAILY DRIVERS		
7	REPORT THIS DATE 1,022	CY	

ITEM DESCRIPTION	BIN# / ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 CRANE ASSEMBLED			
2 BURN PIT ± 90% COMPLETE READY FOR			
3 STABILIZATION MATERIAL.			
4 ACCESS ROAD FROM 23100 - 25100 COMPLETE			
5 BORROW PIT SAMPLE TAKEN FOR TESTING (2ND Samp.)			
6 INITIAL SAMPLE TAKEN BEFORE PIT OPENED.			
7 VEN DRILLING OPERATION BEING DEMONSTRATED BY			
8 FBI - ALL EQUIP / MATERIALS TO BE OWNED.			
9			
10			
11			
12			
13			
14			

## ACCIDENTS/SAFETY/COMMENTS:

MADE COMMENT TO ALL EQUIPMENT OPERATOR / TRUCK DRIVERS TO ENSURE ONE MUST KEEP SEAT BELTS ON @ ALL TIMES WHILE OPERATING. VEHICLE TRAFFIC TO BE KEPT AT A SAFE SPEED. INSPECTIONS OF EQUIPMENT (Q. A MINIMUM EACH MORNING) TO BE DONE.



DATE: -30-94	JOB NO: 394 E	PROJECT: HANFORD N SPRINGS	FOREMAN: RACHEL REEDY
-----------------	------------------	-------------------------------	--------------------------

DESCRIPTION OF WORK DONE TODAY:

BEGAN PLACING BORROW FROM ON SITE PIT OVER BURN PT TO STABILIZE. AFTER LUNCH RCT STOPPED WORK IN BURN-PT BECAUSE OF AIR BORNE DUST FROM SURFACE OF BURN PT. MOVED OPERATION TO 1 24100. OVERRSIZED MATERIAL OBSERVED IN SEVERAL LOADS REVIEWED PT OPERATION, THEN MET W/ KELTH STEELMAN - DUFF 4-MAN AND OPERATOR REVIEWED SPEC. W/ THEM & CORRECTED SITUATION. IN PLACE OVERRSIZE TO BE REMOVED TO THE OUTER EDGE OF FILL SLOPE FOR SOLID BASE THAT WILL NOT EFFECT SHEET-PILE INSTALLATION. BEGAN TO INSTALL SILT FENCE @ TOE OF NEW ACCESS ROAD 1 25100 - 23100 W/ RUE LABRER, HAD TO DRESS IN WHITES KENAI W/ HEALTH PHYSIOS THERE TO MONITOR & SURVEY HIM OUT.

SUBS & OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER / JOE ZORIC BSH	MONITOR ALL WORK ACTIVITIES
2 STEELMAN- DUFF INC	ACCESS ROAD STABILIZATION
3 FRECHER GENERAL	PREPARED SHEETS FOR THURS. TEST
4 ROGERS, SURVEY	ENSURE ROAD DESIGN ACHIEVED.
5 RCT Persons	MONITOR WORK ACTIVITIES.
6	

EXTRA WORK OR CHANGED CONDITIONS:

N/A

MATERIALS DELIVERED TODAY:

ITEM #	DESCRIPTION	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1	STABILIZATION MATERIAL	PLEASE REFER TO		
2		DAILY DRIVE		
3		REPORTS THIS DATE	1,414	CY
4				
5				
6				
7				

ITEMS OF WORK COMPLETED TODAY:

ITEM #	DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1	PLACEMENT OF STABILIZATION MATERIAL (SEE TRK REP. QTY)		1,400	LY
2	PLACEMENT OF SILT FENCE.	—	200	LF
3	REMOVAL & REESTABLISHMENT OF RAD CONTROL AREAS	—	1000	LF
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				

ACCIDENTS/SAFETY/COMMENTS:

COOL TEMPS TODAY WINTER UPON US EVERYONE TO DRESS APPROPRIATELY. ALSO TODAY 6000 EXAMPLE WITH THE HIGH WINDS +30 MPH & THE BLOWING DUST THAT IT IS VERY IMPORTANT TO WEAR SAFETY GLASSES (@) ALL TIMES. THIS MESSAGE PASSED ON TO THE TROOPS.



DATE:	JOB NO:	PROJECT:	FOREMAN:
-1-94	394 E	HANFORD N SPRINGS	RHUEL REEDY

**DESCRIPTION OF WORK DONE TODAY:**

ROAD STABILIZATION CONTINUED IN THE AREA BETWEEN 35+00-37+00 COMPLETED MID MORNING MOVED DOWN STATION TO ± 23+00 ON ROAD KICKING OFF OPERATION TOWARDS STATION 20+00. FLECHER GENERAL CONT. PREP WORK ON SHEETS AND EQUIPMENT TO BEGIN TEST PILE PROGRAM ON FRIDAY. RCI RECEIVED VERBAL APPROVAL ON OUR TEST PILE PROGRAM SUBMITTAL. WE MAY PROCEED WITH WORK AND MAKE REVISIONS TO OUR PLAN WHEN COMMENTS ARE RETURNED. IN THE THURS. MEETING WE RECEIVED A HAND WRITTEN ADMINISTRATIVE CHANGE ORDER TO TRIM THE VERTICAL SLOPE ALONG ACCESS ROAD BACK TO MATCH EXIST. SLOPE GRADES. RECEIVED APPROVAL FROM SAFETY, ECOLOGY AND CULTURAL RESOURCES JOY KODRUFF TO BE ON SITE TO MONITOR THIS WORK ACTIVITY, WE WILL USE EHI D-8 CAT TO PERFORM THIS TASK.

**SUBS & OTHER FOREMAN ON SITE TODAY:**

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER BECHTEL HANFORD INC.	MONITORED ALL FIELD AND ADMINISTRATIVE WORK
2 STEELMAN - DUFF INC	ACCESS ROAD STABILIZATION
3 FLECHER GENERAL	PREP FOR SHEET PILE TEST DRIVING
4 ROOTERS SURVEY	ACCESS ROAD CONTROL (DESIGN & SPEC)
5 RCT's	MONITOR WORK ACTIVITIES SURVEY EQUIP/PEOPLE IF NECESSARY
6	

**EXTRA WORK OR CHANGED CONDITIONS:**

/A

ITEM #	DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1	ON SITE BORROW	PLEASE REFER TO DAILY DRIVER	1,722	CY
2				
3				
4				
5				
6				
7				

ITEM #	DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1	TEST PILE DRIVING PLAN APPROVED W/ COMMENTS			
2	ACCESS ROAD FROM STA 23+00 - 20+00 ± 35+00 TO 37+00			
3	INITIAL ROAD CONSTRUCTION CONCENTRATING ON WIDTH FOR CRAWLER CRANE. AFTER TEST PILE PROGRAM OFF THE			
5	GROUND ROAD TO BE BROUGHT TO DESIGN ELEVATION			
6				
7				
8				
9				
10				
11				
12				
13				
14				

**ACCIDENTS/SAFETY/COMMENTS:**

RCI LABORER ASSISTING RCT IN REMOVING AND REESTABLISHING CONTROL ROPE ALONG ACCESS ROAD STABILIZATION. FLECHER GENERAL TO PURCHASE NEW FIRE EXTINGUISHERS AND HAVE SPARES AVAILABLE FOR USE IF NECESSARY.



DATE: -2-94	JOB NO: 394 E	PROJECT: HANFORD N SPRINGS SHEET PILE	FOREMAN: RHVEL REEDY
----------------	------------------	--	-------------------------

DESCRIPTION OF WORK DONE TODAY:

CONTINUED WITH ROAD STABILIZATION STATIONS 21+00 TO 23+00 X DEN ACCESS ROAD FOR CRAWLER CRANE. AT 7:00 AM HELD SITE SPECIFIC SAFETY MEETING WITH DAVE BAKER. REVIEWED RWP AND JSAs FOR WORK TO BE DONE DURING TEST PILE PHASE RCT CREW AND HEATH PHYSICS MANAGERS ON HAND TO REVIEW THEIR POLICIES AND CONTENTS OF RWP. BEGAN AND COMPLETED DRESSING VERTICAL CUT IN FIRST OF 3 LOCATIONS STATIONS 21+00 TO 23+00. AFTER SLOPE DRESSED AND MADE SAFE STABILIZATION MATERIAL PLACED OVER BURDEN MATERIAL, MOBBED REMAINDER OF MAT EQUIP TO FIRST TEST PILE LOCATION EFFORT MADE WITH MED. WEIGHT SHEET AND SMALL VIB. HAMMER WAS NOT SUCCESSFUL. PLACE LARGE VIB. HAMMER ON MED WEIGHT SHEET WITH NO LUCK. PLEASE REFER TO TEST PILE DRIVING LOG FOR DETAILED ACCOUNT.

SUBS & OTHER FOREMAN ON SITE TODAY:

NAME

	DESCRIPTION OF WORK DONE
1 DAVE BAKER BH	MONITOR ALL FIELD AND ADMINISTRATIVE WORK ACTIVITIES
2 STEELMAN OFFICE INC	ROAD STABILIZATION
3 FLETCHER GENERAL	BEGAN INITIAL TEST PILE PHASE
4 ROGERS SURVEY	ENSURE ROAD DESIGN & SPEC.
5 RCT's	MONITOR WORK ACTIVITIES FOR RADIOLOGICAL COMP.
6 BILL McDANIAL	QAQC REJO RCTE FOR SHEET PILE TEST

EXTRA WORK OR CHANGED CONDITIONS:

/A

MATERIALS DELIVERED TODAY	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1 ONE TRUCK LOAD OF PZ 35 SHEETS	N/A	8 PAIRS	
2 ONE TRUCK LOAD OF PZ 40 SHEETS	N/A	8 PAIRS	
3 STABILIZATION MATERIAL	N/A	1,666	CY
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY	ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 DRESSED SLOPE FROM STA 21+00 - 23+00 PER	N/A	200	LF
2 ADMINISTRATIVE CHANGE ORDER #1			
4 MADE INITIAL TRY WITH MED WEIGHT SHEET AND SMALL	N/A	N/A	
5 VIBRATORY HAMMER (SEE DRIVING LOG)			
6			
7 ACCESS ROAD WIDENED FROM STATION 23+00 TO 19+50		350	LF
8 HAD 2 LOAD OF OVERRSIZE MATERIAL BROUGHT DOWN			
9 SITE AND PLACED IN FILL. KENT TO BORROW PIT			
10 STOPPED OPERATION. HAD LOAD & D-8 CAT MOVED TO			
11 NEW LOCATION WITHIN THE PIT TO FIND SMALLER MAT.			
12 OVERRIZED THAT WAS PLACE WITHIN THE ROADWAY WAS			
13 ORDERED TO BE MOVED OUT TO THE OUTER SLOPE AS			
14 NOT TO CREATE CONFLICT WITH THE SHEETPILE INSTALLATION			

ACCIDENTS/SAFETY/COMMENTS:

HELD SITE SPECIFIC SAFETY MEETING FOR TEST PILE PHASE OF WORK. WORKER MADE COMMENTS AS TO THEIR SPECIFIC WORK ACTIVITIES RCT'S LAID OUT ALL RADIOLOGICAL CONCERN'S AND REQUIREMENTS OF THE RWP.



DATE: 5-94	JOB NO: 394 E	PROJECT: HANFORD W SPRINGS SHEET PILE	FOREMAN: RHUEL REEDY
---------------	------------------	--	-------------------------

## DESCRIPTION OF WORK DONE TODAY:

CONTINUED WITH ROAD STABILIZATION ACTIVITIES FROM 19+50 - 15+00. INITIAL PASS TO GET ROAD WIDTH FOR CRAWLER CRANE. STEELMAN-DUFF MOBBED IN A WATER TRUCK BUT WAS NOT USED, DUE TO NOT WANT TO PLACE WT ON HAUL ROAD FOR SAFETY REASONS. POSSIBILITY OF FREEZING AND MAKING DRIVING VERY HAZARDOUS. THIS WAS CONFIRMED WITH DAVE BAKER. GRADE TAKEN TO STA. 33+00 → 37+00 FINAL GRADE ACCESS ROAD FOR CRAWLER CRANE ACCESS. TEST PILE WORK STARTED AGAIN @ INITIAL SITE STATION 30+10 MED WEIGHT SHEET WITH LARGE HAMMER UNSUCCESSFUL. TRIED HEAVY SHEET W/ LARGE VIB HAMMER ALSO UNSUCCESSFUL. MOVE UP STATION APPROX. 50 FEET TRIED AGAIN WITH HEAVY SHEET AND LARGE HAMMER WITH SAME RESULT (SEE DRIVING LOG). DECIDED TO MOVE TO STATION 35+58 AND MAKE ATTEMPT @ 2ND TEST STATION. BEGAN TOMORR TO NEW LOCATION.

## SUBS &amp; OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE & JAKE DUFF	MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES
2 STEELMAN - DUFF	ACCESS ROAD STABILIZATION
3 FLECHER GENERAL	TEST PILE DRIVING
4 AMERICAN PIPE DRIVING EQUIPMENT	MONITOR OPERATION OF VIBRATORY HAMMERS
5 BILL MCDANIEL	RCIE DAQI REP FOR TEST PILE DRIVING.
6 RCT's	MONITOR WORK ACTIVITIES - SURVEY OF WORKER / EQUIP.

## EXTRA WORK OR CHANGED CONDITIONS:

A

MATERIALS DELIVERED TODAY	DRIVER'S TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1 STABILIZATION MATERIAL.	PLEASE REFER TO DAILY DRIVERS		
2	TO DAILY DRIVERS		
3	REPORTS		
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY	B/D ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 PILED SPKE WITH DAVE BAKER AND MEELE ARRANGEMENTS			
2 ARE BEING MADE TO MOVE AND EXCAVATOR DOWN ON SITE TRY TO DIG DOWN AND LOCATE ANY POSSIBLE OBSTRUCTIONS			
3			
4 REMOVING THE SHEET PILE FROM BEING DRIVEN. DAVE			
5 CALLED BILL CARPENTER TO MAKE THE EQUIPMENT MOVE			
6 RCIE TO RENT HOE.			
7			
8 RCIE LABORER RELOCATING FENCE POSTS AND RAD ROPE			
9 TO ALLOW ROAD STABILIZATION AND WIDENING TO PROCEED.			
10			
11			
12			
13			
14			

## ACCIDENTS/SAFETY/COMMENTS:

1 WEEKLY SAFETY MEETING. TOPICS INCLUDED WINTER CONDITIONS AND PROPER CLOTHING. SPOKE AGAIN ABOUT RAD CONCERN. INTRODUCED RHUEL REEDY AS SITE SAFETY REP. ALL INJURIES NO MATTER HOW MINOR NEED TO BE REPORTED TO THE SAFETY REP.



DATE:	JOB NO:	PROJECT:	FOREMAN:
6-94	394E	HANFORD N SPRINGS SHEET PILE BARRIER	RHUEL REEDY

## DESCRIPTION OF WORK DONE TODAY:

CONTINUED ROAD STABILIZATION STARTING AT STATION 15+00 DOWN STATION. FINISH GRADE FROM STATION 34+00 TO 37+00. MOVED CRAWLER CRANE FROM FIRST TEST DRIVING STATION TO SECOND @ ± 35+58 OF ACCESS ROAD. TRIED TO DRIVE HEAVY SHEET WITH KING KONG HAMMER WITH NO SUCCESS. DAVE BAKER CONFIRMED W/ BILL CARPENTER THE USE OF SIOC EXTEND HOE FOR EXCAVATION TO LOCATE ANY OBSTRUCTIONS. DAVE LINED UP RWP AND GOT NEW RWP WRITTEN FOR EXC. RHUEL REEDY MODIFIED JSA TO COVER NEW SCOPE OF WORK. BY 2:00PM ALL PAPER WORK AND EQUIPMENT ON SITE FOR WORK TO PROCEED. STARTED EXC @ STATION 35+58. EXCAVATED DOWN ± 8' FOUND SOIL TO BE VERY TIGHTLY COMPACTED AT RUN MATERIAL MOVED DOWN STATION TO DIESEL BURN PIT AND EXC. TO SAME ± 8' DEPTH FOUND SIMILAR COMP. MATERIAL. PLEASE REFER TO BILL McDANIEL QAQC REPORTS FOR TEST PILE PHASE.

## SUBS &amp; OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
DAVE BAKER BHI	MONITOR ALL FILLED ACTIVITIES AND ADMINISTRATIVE
JAY KODDRUFF CULTURAL SERVICES	MONITOR EXCAVATION @ TEST PILE LOCATIONS
STELLMAN DUFF INC	ACCESS ROAD STABILIZATION
FLETCHER GENERAL	TEST PILE INSTALLATION
RCT'S	SETUP CONTROL ZONES AND MONITOR SURVEY.
BILL McDANIEL	(VAL) REPORT TEST PILE PHASE RCTE

## EXTRA WORK OR CHANGED CONDITIONS:

N/A

MATERIALS DELIVERED TODAY	ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 STABILIZATION MATERIAL	N/A		
2			
3			
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY	ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 FLETCHER GENERAL MADE CALL TO GET IMPACT HAMMER	N/A		
2 ON THE ROAD AND HEADED THIS DIRECTION.			
3 EXCAVATED PIT @ FIRST 2 TEST PILE LOCATIONS TO A DEPTH OF ± 8' W/ BHI JOHN DEER SIOC BACKHOE			
5 FOUND SOIL CONDITIONS TO BE VERY TIGHTLY			
6 COMPACTED COBBLES.			
7			
8 ROAD WIDENED AND STABILIZED FROM STATION ± 15+00			
9 TO STATION ± 10+00			
10			
11 RCT LABORER RELOCATING ROAD ROPE AND FENCE POSTS TO ALLOW ROAD STABILIZATION AND WIDENING TO PROCEED.			
13			
14			

## ACCIDENTS/SAFETY/COMMENTS:

NEW RWP AND JSAs WRITTEN AND REVIEWED W/ ALL SITE WORKERS / OBSERVERS OF TEST PILE PROGRAM TO ENCOMPASS THE ADDITION OF THE EXCAVATION ACTIVITIES TO TAKE PLACE. RCT DISCUSSED JSA AND SIGNATURE SHEET. RCT REVIEWED RWP AND ITS CONTENTS. ALL INVOLVED SIGNED OFF. RCT TO MAINTAIN JSA SIGN-OFF SHEET. DAVE BAKER TO ADMINISTER RWP SIGN OFF FOR ALL VISITORS.



DATE: 7-94	JOB NO: 394E	PROJECT: HANFORD W SPRINGS SHEET PILE	FOREMAN: RUEL REEDY
---------------	-----------------	--	------------------------

DESCRIPTION OF WORK DONE TODAY:

CONTINUED WITH THE ROAD STABILIZATION AND INITIAL WIDENING FOR CRAWLER CRANE ACCESS FROM STATION 8+50 TO 9+00. ROWER BROWN MET W/ DAVE BAKER REGARDING REVISED SAFETY ISSUES CONCERNING REVISED TEST PILE WORK ACTIVITIES. @ 10:00 AM ROWER COUPLED SAME MATERIAL WITH RCT MANAGEMENT INCORPORATING THEIR COMMENTS TO REVISIONS. THREE SAFETY ISSUES WERE IDENTIFIED, WELDING AND CUTTING OPERATIONS NEED TO HAVE DESIGNATED FIRE EXTINGUISHERS PRESENT @ EACH DESIGNATED (PERMITTED LOCATION) WITH AN ACCESSIBLE BACKUP AVAILABLE, IN ADDITION EACH WELD / CUTTING LOCATION TO HAVE DESIGNATED FIRE WATCH. WAS ALSO BROUGHT TO OUR ATTENTION THAT AN INDIVIDUAL WAS SEEN URINATING IN THE RIVER. ALL EMPLOYEES / SUBCONTRACTORS WERE NOTIFIED OF NON COMPLIANCE; 10:30 AM

SUBS & OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER (BHI)	MONITOR ALL WORK / ADMINISTRATIVE ACTIVITIES
2 STELLMAN - DUFF INC	ACCESS ROAD STABILIZATION AND WIDENING
3 FLETCHER GENERAL	SHEET PILE TEST DRIVING
4 RCT's	MONITOR ON-SITE WORK - RADIOLICAL CONCERN
5 JOY WOODRUFF (CULTURAL SERVICES)	MONITOR EXCAVATION @ TEST LOCATIONS
6 BILL McDANIEL	QA QC RIP TEST PILE ARISE RCTE

EXTRA WORK OR CHANGED CONDITIONS:

N/A

MATERIALS DELIVERED TODAY	DELIVERY TICKET #	ESTIMATED QUANTITY	UNIT
ITEM DESCRIPTION	BID ITEM NUMBER	QUANTITY	UNIT
1 STABILIZATION MATERIAL			
2			
3			
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY	BID ITEM #	ESTIMATED QUANTITY	UNIT
ITEM DESCRIPTION	BID ITEM NUMBER	QUANTITY	UNIT
1 PECHTEL HANFORD LINK PELT 5400 ARRIVED ON SITE			
2 @ 2:30 PM MOBBED DOWN TO STATION 35+5B			
AND EXCAVATED DOWN TO WATER TABLE. PLEASE REFER TO BILL McDANIELS LOG FOR DETAILED EXC.			
5 ACCOUNT RCT PERSONNEL ON HAND AS WELL AS			
6 JOY WOODRUFF OF CULTURAL SERVICES TO MONITOR			
7 EXCAVATION ACTIVITIES.			
8			
9			
10			
11			
12			
13			
14			

ACCIDENTS/SAFETY/COMMENTS:

ROWER REVIEWED REVISED SCOPE W/ RCT PERSONNEL, DAVE BAKER AND ALL SITE EMPLOYEES INVOLVED IN TEST PILE PROGRAM. @ 12:30 OPERATIONS STOPPED DOWN FOR MANDATORY DOE SAFETY MEETING CONCERNING AN INCIDENT @ ANOTHER SITE.

DATE: 8-94	JOB NO: 292192-14-EE-00001	PROJECT: HANFORD N SPRINGS SHEET PILE	FOREMAN: RUEL REEDY
---------------	-------------------------------	--	------------------------

## DESCRIPTION OF WORK DONE TODAY:

STABILIZATION MATERIAL PLACEMENT @ TURNAROUND STATION 400 - 0+00. @ 7:00 AM CONDUCTED A PREJOB INCORPORATING EXCAVATION ACTIVITY AND OTHER MODIFIED ACTIVITIES IN THE TEST PILE PROGRAM. AFTER PREJOB TRIED KING KONG HAMMER WENT 4' DEEP TO REFUSAL. PLEASE REFER TO BILL MCDANIELS TEST PILE DRIVING LOG. ROGER BROWN MET ON SITE WITH MERLE LAUTERBACH / DAVE BAKER / FLECHER GENERAL / JERRY JACKSON AT MEETING. MERLE DIRECTED RUE TO GET WHATEVER TOOLS / EQUIPMENT THAT HE AND JERRY FELT NECESSARY TO GET THIS JOB COMPLETED. @ 1:00 PM MEETING DAVE HERMEN FINAL OK ON OUTSTANDING SAFETY ISSUES, NOTE FLECHER NEEDS TO RESPOND FASTER TO NON-COMPLIANCE ITEMS. ITEM OF ACTION IN MEETING. ALL PETROLEUM SPILLS NEED TO BE REPORTED NO MATTER HOW SMALL TO DAVE BAKER. / DUST CONTROL - TRK RACING INT. TODAY.

## SUBS &amp; OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER	MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES.
2 STEERMAN - DUFF	ROAD STABILIZATION
3 FLECHER (GENERAL)	TEST PILE DRIVING
4 ROT'S	MONITOR (SURVEY AS NEEDED) FIELD ACTIVITIES.
5 GENE COLTRAN	RUE PROJECT MANAGER ON SITE TO REVIEW PROGRESS
6 BILL MCDANIEL	RUE QA FOR TEST PILE PROGRAM.

## EXTRA WORK OR CHANGED CONDITIONS:

Quality Control.

AS DISCUSSED @ 1:00 PM MEETING THAT THERE WOULD BE AN AUDIT NEXT TUESDAY WITH JOE ZERIC AND JOAN PASTINO. ROAD STABILIZATION / INITIAL WIDENING COMP DOWN TO 0+00. OPERATION TURNING AROUND GONE BACK UP STATION BRINK ROAD UP TO DESIGN ELEVATION.

Out of Spec Safety Items Corrected ie. LEAD AND BURN Areas

MATERIALS DELIVERED TODAY	DESCRIPTION	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1 STABILIZATION MATERIAL		N/A	1484	cu
2				
3				
4				
5				
6				
7				

ITEMS OF WORK COMPLETED TODAY	DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 THE NUMBER OF PEOPLE VISITING SITE IS OUT OF CONTROL				
2 DAVE SET UP BARRICADES @ PROJECT ENTRANCE				
3 ANYONE WISHING ACCESS MUST CONTACT MR. BAKER				
5 DROVE PILE WITH IMPACT HAMMER (SEE BILL MCDANIELS LOG)				
6				
7				
8				
9				
10				
11				
12				
13				
14				

## ACCIDENTS/SAFETY/COMMENTS:

ROGER BROWN MET WITH RUE MANAGERS REGARDING SAFETY ISSUES INVOLVED WITH EXCAVATION IN RADIOLOGICAL AREAS. FLECHER GENERAL WAS FOUND OUT OF SPEC WITH TWO ITEMS. THE FIRST ITEM FIRE EXTINGUISHERS WERE NOT TAGGED AND NO FIRE WATCH @ CUT AND BURN STATION. RUE WAS AWARE OF THESE ITEMS YESTERDAY AND HAD SUSPENDED WORK ACTIVITIES UNTIL WORK COMPLIED W/ SPEC. FLECHER GENERAL MADE CORRECTIONS IN THEIR METHODS AND WORK CONTINUED TODAY.



DATE:	JOB NO:	PROJECT:	FOREMAN:
9-94	29192-14-EE-000001	HANFORD-N SPRINGS SHEET PILE	RHUEL REEDY

## DESCRIPTION OF WORK DONE TODAY:

ROAD STABILIZATION 450 - 5100 ROAD FILLED AND GRADED TO DESIGN ELEVATION. ATTEMPT TO EXC. TRENCH TO REFUSAL ELEVATION + 160 PT CUT FROM EXIST. ROAD ELEVATION. MATERIAL SHUFFLED AND HOLE BECOMING TO LARGE / OPERATION STOPPED AND BHI RENTAL 5400 EXCAVATOR MOVED BACK TO TOP OF HILL. DROVE HEAVY SHEET W/ IMPACT HAMMER. PLEASE REFER TO BILL McDANIELS TEST PILE LOG. AFTER DISCUSSION W/ JERRY JACKSHA MADE ARRANGEMENTS TO MOB FOSTER HYD. IMPACT HAMMER ON SITE AND ATTEMPT PILE DRIVING.

SUBS & OTHER FOREMAN ON SITE TODAY		DESCRIPTION OF WORK DONE
NAME		
1 DAVE BAKER		MONITOR FIELD AND ADMINISTRATIVE WORK ACTIVITIES.
2 STEELMAN-CUFF INC		ROAD STABILIZATION
3 FISHER GENERAL		TEST PILE PROGRAM
4 RCT's		MONITOR / SURVEY FIELD ACTIVITIES
5 Jay Woodruff		CULTURAL SERVICES REP. DURING EXCAVATION
6 BILL McDANIEL		ON SITE FOR RUE TEST PILE PROGRAM

## EXTRA WORK OR CHANGED CONDITIONS:

Quality Control

MADE ADJUSTMENT IN STABILIZATION MATERIAL BEING DISPLACED. HAULED SEVERAL LOADS OF FINES TO PUT ON ACCESS ROAD TO HELP BIND MATERIAL. INITIAL MAT. HAD LITTLE TO NO FINES AND MATERIAL WOULD NOT COMPACT.

MATERIALS DELIVERED TODAY		DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1	STABILIZATION MATERIAL	U/A		
2				
3				
4				
5				
6				
7				

ITEMS OF WORK COMPLETED TODAY		BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1				
2	ACCESS ROAD TO DESIGN ELEVATION FROM 0100-5100		N/A	
3				
4				
5	INITIATED PLANS TO MOB ADDITIONAL EQUIPMENT ON SITE FOR DRIVING SHEET PILE.			
6				
7				
8				
9				
10				
11				
12				
13				
14				

## ACCIDENTS/SAFETY/COMMENTS:

Spoke about road stabilization activities / all personnel (incl. RCT's) in the vicinity of stabilization activities must keep safe distance from work, stay visible to all trucks and machine operators. Do not walk behind any moving equipment. RCT personnel established large control zone for exc and pile test activities restricted access to non essential people for safety reasons.



DATE:	JOB NO:	PROJECT:	FOREMAN:
12-94	29192-14-EE-0000	HANFORD N SPRINGS SHEET PILE BARRIER	ROGER BROWN

## DESCRIPTION OF WORK DONE TODAY:

ACCESS ROAD STABILIZATION LIMITED TO DOWNSTREAM ACCESS ROAD INTERSECTION, FILLING ROAD TO DESIGN ELEVATION. AT APPROXIMATELY 2:00 PM BEGAN WORKING ON STABILIZATION OF MATERIAL DISPLACED ON ACCESS ROAD FROM SLOPE TRIMMING ACTIVITIES. BY 3:30 PM ROAD TO GRADE AND STABILIZED FROM STATION 0400 TO 14+00. AFTER SAFETY MEETING BEGAN PILE DRIVING, WITH DIESEL IMPACT HAMMER @ 9:30 AM HYD IMPACT HAMMER ON SITE. PREPARATIONS BEGAN ON GETTING HYD. HAMMER ON LINE BY EARLY AFTERNOON BEGAN USE OF HYD HAMMER, PLEASE REFERENCE BILL McDANIELS DAILY DRIVING LOG REPORT. JERRY JACKSHA HAS DECIDED NEXT SECTION TO TEST DRIVE SHOULD BE STA 34+00 TOWARDS STA. 34+00. THIS IS A CHANGE FROM RCI TEST PILE PROGRAM WHICH CALLS FOR STA 35+58 PER JERRY JACKSHA'S DIRECTION.

SUBS & OTHER FOREMAN ON SITE TODAY:	DESCRIPTION OF WORK DONE
NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER (BH)	MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES.
2 JOY WOODRUFF	MONITOR SLOPE TRIMMING ACTIVITY
3 RCT's	ALL FIELD WORK MONITORED AND SURVEYED.
4 STEELMAN DUFF INC	ACCESS ROAD STABILIZATION
5 FLETCHER GENERAL	TEST PILE INSTALLATION
6 BILL MC DANIEL	RCI QC REP FOR TEST PILE PROGRAM.

## EXTRA WORK OR CHANGED CONDITIONS:

## Quality Control

KOSIER BROWN CROSS SECTIONED ACCESS ROAD FROM 0100 TO 13+00 TO VERIFY DESIGN WIDTH. RECEIVED APPROVAL FROM DAVE BAKER TO TRIM EXIST. VERTICAL SLOPE FOR WIDTH AND SAFETY PURPOSES. JOY WOODRUFF ON SITE TO MONITOR SLOPE TRIM. AS WELL AS RCT PERSONNEL. OVERSIZED MATERIAL OBSERVED BEING PLACED IN ROADWAY. ADJUSTMENT MADE @ PIT AND PLACED OVERSIZED MATERIAL DOZED TO THE OUTLINE LIMITS OF ACCESS ROAD SLOPE. PLEASE REFER TO DAILY ROAD QC CHECKLIST FOR ADDITIONAL INFORMATION.

MATERIALS DELIVERED TODAY:	DELIVERY TICKET #	ESTIMATED QUANTITY	UNIT
ITEM DESCRIPTION	BID ITEM NUMBER	QUANTITY	UNIT
1 HYDRAULIC IMPACT HAMMER (DELMEC 19-32)	N/A	1	EA
2			
3			
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY:	BID ITEM #	ESTIMATED QUANTITY	UNIT
ITEM DESCRIPTION	BID ITEM NUMBER	QUANTITY	UNIT
1 ROAD STABILIZATION COMPLETE FROM 0100 - 14+00 NEEDS			
2 ONLY TO BE FINAL GRADED WITH CAT 1A GT MOTOR			
3 RADER.			
4			
5 ALL RAD POLES FROM 0100 TO 13+00 REESTABLISHED CONTROL			
6 ZONES WITH RCI LABORER PER THE DIRECTION OF RCT			
7 PERSONNEL.			
8			
9 ASSEMBLED AND ERECTED HYDRAULIC IMPACT HAMMER ON			
10 3400 CRANE AND BENDIX TEST WORK WITH THIS HAMMER.			
11			
12			
13			
14			

## ACCIDENTS/SAFETY/COMMENTS:

WEEKLY SAFETY MEETING HELD @ 7:00 TOPICS INCLUDED: WEATHER CONDITIONS AND PROPER CLOTHING AND DRIVING TACTICS. ALSO INCLUDED IN CONVERSATION WAS SEASONAL STRESS FACTORS. KEEPING MIND ON JOB @ HAND AND POSSIBLE STRESS RELIEVERS. ROGER BROWN ALSO CONDUCTED SITE-SPECIFIC MEETING W/ TEST PILE CREW INCORPORATING HYDRAULIC IMPACT HAMMER TO BE USED IN TEST POTENTIAL HAZARDS AND SAFETY PRECAUTIONS.



DATE: 13-94	JOB NO: 29192-16-EE-00001	PROJECT: HANFORD N SPRINGS SHEET PILE	FOREMAN: ROGER BROWN
----------------	------------------------------	--	-------------------------

## DESCRIPTION OF WORK DONE TODAY:

FINISHED STABILIZATION MATERIAL PLACEMENT @ APPROX 1:30 PM AND COMP W/ FINISH BLADE WORK BY SAME TIME. ROGER BROWN / DAVE BAKER DROVE FULL LENGTH OF ACCESS ROAD AND DAVE BAKER GAVE ROAD HIS VERBAL APPROVAL. ALL SURFACE CONTAMINATION ZONES HAVE BEEN REESTABLISHED. @ STA 7+00 RCT'S CONT. TO SURVEY NARROW BAND OF SCA AND RELEASING AREA. LEFT BH1 DB DOZER (@ APPROX STATION 2100 EXIT WELL CASING) @ STATION 1600 IS OBSTRUCTING ACCESS FOR CRAWLER CRANE. ROGER SPOKE W/ RANDY HAVENOR AND HE GAVE OK TO CUT CASING OFF AND DRESS AREA. D-8 WILL THEN BE MOVED TO TOP OF HILL FOR DEMOS. RCT RELEASE 4 SOLO KNUCK TRUCKS FOR DEMOS FROM SITE. DAILY TRUCK REPORTS SUBMITTED TO DAVE BAKER. PILE DRIVING CREW MOVED TO STATION 134+00 SETUP FOR NEXT TEST PILE PHASE.

## SUBS &amp; OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER (BH1)	MONITOR ALL FIELD & ADMINISTRATIVE WORK
2 STEELMAN - DUFF INC	ROAD STABILIZATION (COMP. AS OF 1:30 PM)
3 FLETCHER GENERAL	TEST PILE PROGRAM
4 RCT	SURVEY AND MONITOR FIELD ACTIVITIES
5 BILL McDANIEL	RCIE QA FOR TEST PILE PROGRAM.
6 JOE ZORIC (BH1 ECOLOGY)	ON SITE TO MONITOR HYD. LEAK CLEANUP.

## EXTRA WORK OR CHANGED CONDITIONS:

Q Quality Control

MID MORNING HAD A BROKEN HYDRAULIC LINE ON THE IMPACT HAMMER. SPILLED APPROXIMATELY 8 GALLONS OF OIL ONTO THE GROUND. DAVE BAKER AND JOE ZORIC NOTIFIED. DAVE LINED UP DRUMS OF 55 GAL. DRUMS TO DISPOSE OF CONTAMINATED SOIL. FLETCHER GENERAL PERSONNEL PLACED ABSORBENT RAGS OVER FLUID AND DISPOSED OF THE SOIL INTO THE BARRELS THAT DAVE BAKER HAD DELIVERED. APPROXIMATE QUANTITY OF FLUID SPILLED WAS 8 GAL. DAVE BAKER LABELED THE DRUMS AND THEY WERE REMOVED FROM THE SITE. RHEA REEDY SPOKE WITH JOE ZORIC AND RECEIVED A COPY OF HIS SPILL REPORT FOR RCIE RECORDS.

MATERIALS DELIVERED TODAY	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1 STABILIZATION MATERIAL	N/A	1,176	cy
2			
3			
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 ACCESS ROAD STABILIZATION COMPLETE AND APPROVED BY DAVE			
2 BAKER.			
3			
4 USED HYD IMPACT HAMMER TO DRIVE DZ 35's (@ STATION 134+00)			
5 RELEASE READER TO DAILY DRIVING LOG FOR DETAILED ACCOUNT			
6 OF PILE DRIVING.			
7			
8			
9			
10			
11			
12			
13			
14			

## ACCIDENTS/SAFETY/COMMENTS:

DAVE HERMEN ON SITE REQUESTED FALL PROTECTION PLAN FOR PILE BUCKS CLIMBING ON HYD. HAMMER LEADS AND TEMP. EACH OF THE BUCKS WERE WEARING FALL PROTECTION AND WERE USING THE DEVICES CORRECTLY. DAVE ALSO REQUESTED THAT A SET OF JSAs BE WRITTEN TO COVER THE SILT FENCE INSTALLATION ACTIVITY. RCIE CORPORATE SAFETY OFFICER AND SITE SAFETY OFFICER NOTIFIED AND BEGAN TO COMPILE THE REQUESTED DATA.



DATE:	JOB NO:	PROJECT:	FOREMAN:
12-15-94	291012-14-EE-000001	HANFORD N SPRINGS SHEET PILE	POINTER BROOKIN

## DESCRIPTION OF WORK DONE TODAY:

Two RCI visitors on site / JC Brummond and GENE COHTRAN. REVIEWED PROGRESS OF TEST PPILE AND DISCUSSED POSSIBLE SOLUTIONS. RCI DISPATCHED ADDITIONAL LABORER TO ASSIST IN INSTALLATION OF SILT FENCE ALONGS JOE OF ACCESS ROAD SLOPE AND REESTABLISH SURFACE CONTAMINATION CONTROL AREA. RUEL RUELY MET WITH JOAN PLASTINO AND JOE ZORIC FOR INITIAL ADMINISTRATIVE AUDIT. FEW SMALL DISCREPANCIES WITH TRAINING RECORDS RUEL TO CORRECT ANY ERRORS OR MISSING DATA JOE ZORIC WILL ASSIST IN LOCATING MISSING DOCUMENTS. JOAN PLASTINO COMMENT ABOUT SAFETY OFFICER QUALIFICATIONS AND CERTIFICATION THAT RECORD COPY OF ALL PROJECT DOCUMENTS RECEIVED BY (CINDY WECAMP) RCI MAIN OFFICE. BOTH JOAN AND JOE RECOMMENDED SATISFACTOR RATING ON AUDIT.

## SUBS &amp; OTHER FOREMAN ON SITE TODAY

NAME

	DESCRIPTION OF WORK DONE
1 DAVE BAKER / BILL SHAW	MONITOR ALL ADMINISTRATIVE AND FIELD ACTIVITIES
2 FLETCHER GENERAL	INSTALLATION OF TEST PILE PHASE
3 RCI PERSONNEL	MONITOR / SURVEY FIELD ACTIVITIES
4 BILL McDANIEL	RCIE QAQC REP FOR TEST PILE PHASE
5 JC BRUMMOND	(VISITOR) RCIE VICE PRESIDENT
6 GENE COHTRAN	(VISITOR) RCIE PROJECT MANAGER

## EXTRA WORK OR CHANGED CONDITIONS:

Q  
UANTITY Control

AFTER GROUNDING STRAPS FAILED 300 CRAWLER CRANE LAID DOWN TO COMPLETE SAFETY INSPECTION. RICK HLN ALSO TO SEND RIGGING OUT FIRST THINLY 12-15-94 AM TO BE LOAD TESTED.

## MATERIALS DELIVERED TODAY

ITEM NUMBER	DESCRIPTION	FOR EVERY TICKET	ESTIMATED QUANTITY	UNIT
1 N/A				
2				
3				
4				
5				
6				
7				

## ITEMS OF WORK COMPLETED TODAY

ITEM NUMBER	DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1	7:30 TO 8:30 AM DIESEL IMPACT (DELMERG 19-32) HAMMER DEMOLISHED			
2	FROM PROJECT. AGREED IN JERRY JACKSHA, DAVE BAKER,			
3	RCIE, & FLETCHER GENERAL THIS TOOL NO LONGER REQUIRED			
4	FOR PROJECT NOT THE CORRECT TOOL.			
5				
6	BEGAN ATTEMPTING TO PULL SHEETS @ STATION 1-35+00. EXTRACTION			
7	WITH VIBRO HAMMER. BUT GROUNDING STRAPS ON NEAR END			
8	OF DAY, BROKE STRAPS. PLEASE REFER TO BILL McDANIELS			
9	DRIVING LOG, FOR FURTHER DETAIL, ALSO REFERENCE FLETCHER			
10	GENERAL DAILY REPORT ATTACHED.			
11				
12				
13				
14				

## ACCIDENTS/SAFETY/COMMENTS:

BEFORE EXTRACTION OF SHEETS TO BEGIN HELD SAFETY MEETING WITH CREW AND RCI PERSONNEL TO REVIEW RAD PROCEDURES DURING EXTRACTION OF SHEETS. CRANE BOOM LOWERED FOR COMPLETE SAFETY CHECK AFTER GROUND STRAPS FAILED. PICK GEAR ALSO SENT OUT TO BE LOAD TESTED.



DATE:	JOB NO:	PROJECT:	FOREMAN:
-15-94	22192-14-EE-000001	HANFORD N SPRINGS SHEET PILE	RHUEL REEDY

DESCRIPTION OF WORK DONE TODAY:

GENERAL BEGAN TO EXTRACT LAST PILE @ STATION 13+00 USING APE 400 VIBRO HAMMER, @ APPROXIMATELY 8:30 AM AN "O" RING IN ONE OF THE CONTROL VALVES ON THE APE POWER PACK FAILED. THERE WAS APPROXIMATELY 2 GALLONS OF VEGETABLE HYDRAULIC OIL SPILLED ONTO THE GROUND. PILE DRIVERS PLACED OIL ABSORBENT RAGS OVER CONTAMINATED AREA. DAVE BAKER'S ASST. BILL SHOAF WAS NOTIFIED AND REQUESTED A DISPOSAL DRUM FOR CLEANUP. RHUEL REEDY PHONE JOE ZORK OF THE SPILL, GAVE HIM LOCATION, TYPE OF CONTAMINATE AND QUANTITY OF SPILL. RUE LABORERS CONTINUED TO RELOCATE SCA ALONG ACCESS ROAD TO TOE OF SLOPE AND INSTALL SILT FENCE, BETWEEN STATION 13+00 TO 9+00 - AFTER VIBRO HAMMER DOWN FLETCHER GENERAL SENT MAN TO TOWN TO PICKUP REPLACEMENT HYD. OIL AND TAKE RIGGING IN TO BE LOAD TESTED.

SUBS & OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER / BILL SHOAF (BHI)	MONITOR ALL ADMINISTRATIVE AND FIELD ACTIVITIES.
2 MERLE LAUTERBACH (BHI)	PROJECT MANAGER - OBSERVE SHEET EXTRACTION
3 FLETCHER GENERAL	TEST PILE INSTALLATION
4 RCT	MONITOR / SURVEY ALL FIELD ACTIVITIES
5 BILL McDANIEL	RUE QA REP FOR TEST PILE PHASE.
6	

EXTRA WORK OR CHANGED CONDITIONS:

QUALITY CONTROL	
NOTIFIED JOE ZORK OF HYD. OIL SPILL. OBTAINED PROPER DISPOSAL CONTAINERS AND CLEANED UP SPILL. JOE GAVE RUE COPY OF HIS REPORT OF CURE RECORDS. BROKEN GROUNDING STRAPS AND RIGGING SENT OUT TO BE LOAD TESTED. PLEASE REFER TO BILL McDANIELS TEST PILE LOG FOR DETAILED ACCOUNT OF TEST PILE PROGRAM.	

MATERIALS DELIVERED TODAY	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1 VEGITABLE HYDRAULIC OIL	N/A	15	GAL
2 SPARE HYDRAULIC HOSE	N/A	10	LF
3			
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 (C) THURS MEETING W/ BHI. NOTIFIED DAVE BAKER / MERLE LAUTERBACH / JEFF JACKSON / HOMER SHERMAN THAT PRESENT TEST PILE PROGRAM HAVING LITTLE SUCCESS. PRESENTED RESULTS TO DATE AND DISCUSSED POSSIBLE CONTINGENCY PLANS FOR INSTALLATION OF SHEET PILE WALL.			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			

ACCIDENTS/SAFETY/COMMENTS:

3900 CRAWLER CRANE LAID DOWN AND DETAILED INSPECTION PERFORMED ON BOOM & LEBBINGA AFTER GROUNDING STRAPS HAD BROKEN DURING SHEET EXTRACTION. RIGGING SENT OUT TO BE LOAD TESTED. DURING AM MEETING CLEARANCES TO WORK ZONES, HOUSEKEEPING, AND EAR PROTECTION WERE TOPICS.



DATE: 10-99	JOB NO: 22192-14-EC-000001	PROJECT: HANFORD N SPRINGS SHEET PILE WALL	FOREMAN: RUEL REEDY
----------------	-------------------------------	---	------------------------

## DESCRIPTION OF WORK DONE TODAY:

FLECHER GENERAL REPAIRED APE POWER PACK / EXTRACTED FINAL SHEET @ 135+00. EXTRACTION MORE DIFFICULT THAN ANTICIPATED. SHEET HAD BEEN DRIVEN WITH HYD. IMPACT WITH RELATIVELY LOW BLOW COUNT (PLEASE REFER TO RCI DRIVING LOG) HOWEVER, THE PAIR HAD EXTENSIVE DAMAGE INTERLOCK SPLIT @ BOTTOM OF SHEET FOR ± 6'. MET @ MO 920 W/ BHI PERSONNEL TO DISCUSS CONTINGENCY PLANS AND SCHEDULE FOR NEXT FEW HOURS. AGREED TO BEGIN ADMINISTRATIVE WORK TO NOTIFY DRILLER ON SITE TO BORE HOLES FOR SHEETPILE WALL. NEXT WEEK FLECHER TO GO TO REMAINING TEST LOCATIONS AND FINISH INITIAL TEST PROGRAM. USEFUL INFORMATION WILL BE GAINED FOR FUTURE CONTINGENCY PLANS.

3900 CRAWLER CRANE @ FIRST TEST LOCATION IN ATTEMPT TO PULL THE THREE TEST PILES THERE. WERE NOT SUCCESSFUL, CRANE BEING MOVED TO 3<sup>RD</sup> TEST LOCATION @ ± 0100 OF ACCESS ROAD. PZ 35 SHEETS BEING PREPARED FOR MONDAY AM TEST DRIVING.

## SUBS &amp; OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 Dave Baker	MONITOR ALL ADMINISTRATIVE AND FIELD ACTIVITIES.
2 FLECHER GENERAL	TEST PILE INSTALLATION / EXTRACTION
3 RGT	MONITORED FIELD ACTIVITIES SURVEY AS REQUIRED.
4 CHAMMILL REP FOR TEST PILE PHASE	MONITOR PILE INSTALLATION / EXTRACTION
5 BILL McDANIAL	PILE QA REP PORT TEST PILE PHASE.
6	

## EXTRA WORK OR CHANGED CONDITIONS:

*Quality Control*

RCIE FIELD OFFICE PERSONNEL MAKING RECORD COPIES OF ALL DOCUMENTS RECEIVED OR PRODUCED AND TRANSMITTING TO RCIE MAIN OFFICE. CINDY DE GAMP LOGGING ALL DOCUMENTS AND RETURNING DETAILED ACCOUNT OF ALL DOCUMENTATION RECEIVED.

MATERIALS DELIVERED TODAY	DESCRIPTION	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1	<i>N/A</i>			
2				
3				
4				
5				
6				
7				

ITEMS OF WORK COMPLETED TODAY	DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1	RCIE LABORERS INSTALLED ± 400 LF SIE FENCE AND			
2	REESTABLISHED ± 1000 LF OF SIE TO TOE OF ACCESS			
3	30A. RGT MONITORED AND SHUT OPERATION DOWN @ 2:45			
4	BECAUSE OF HIS REQUIRED PAPERWORK. RCIE LABORERS			
5	FINISHED THE DAY HOUSEKEEPING.			
6				
7				
8				
9				
10				
11				
12				
13				
14				

## ACCIDENTS/SAFETY/COMMENTS:

Housekeeping topic. Now moving to station 0100 location that we are exiting, shall be left in a neat and safe manner. Moving equipment all ground personnel to stay visible to machine operators.



DATE:	JOB NO:	PROJECT:	FOREMAN:
1-19-94	22192-14-EE-000001	HANFORD N SPRINGS SHEET ALE BARRIER	RACHEL REEDY

DESCRIPTION OF WORK DONE TODAY:

RCIE LAMBERTS CONTINUED TO INSTALL SILT FENCE ALONG ACCESS ROAD TO TOP OF SLOPE. 1 STA 9+00 TO 5+00. SCHEDULED TO INSTALL ADDITIONAL 400 LF TO 1 STATION 2+00. SAFETY SIGNS REQUESTED BY RACHEL REEDY ARE READY FOR PICKUP WILL BE ON SITE TUES. AM. FLETCHER GENERAL MOVED 3700 CRAWLER CRANE TO THIRD TEST STATION 1+20. MOVED HYD HAMMER AND LEADS W/POWER BACK TO THIRD STATION. MOVED ADDITIONAL LEADS ON SITE FROM LAMBERTS YARD. WELDED 4 PAIRS OF SHEETS FOR INSTALLATION. WELD ON ANGLES AND ALSO WELDED PAIRS OF SHEETS TOGETHER. SET UP TEMPLATE READY FOR AM TEST DRIVING.

SUBS & OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER	MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES
2 JOE ZORIC	ONSITE FOR DELIVERY OF DISPOSAL DRUMS.
3 RGT's	MONITOR ALL FIELD ACTIVITIES.
4 FLETCHER GENERAL	MOP TO THIRD TEST PILE STATION
5 BILL SHARP	
6 BILL McDANIEL	WORKED W/R. BROWN ON TEST PILE CONTIGENCIES.

EXTRA WORK OR CHANGED CONDITIONS:

Quantity Control.

JOE ZORIC HAD 3 EA 55 GAL DRUMS DELIVERED FOR ANY POSSIBLE SPILL THAT MAY OCCUR. WHILE THERE TRUCK PICKED UP DRUMS CONTAINING THE VEGETABLE HYDRAULIC OIL THAT HAD PREVIOUSLY LEAKED FROM A FAILED "O" RING ON A HYDRAULIC CONTROL VALVE. THERE WAS NO PILE DRIVING ACTIVITY TODAY. MOBILIZATION TO THIRD TEST PILE STATION AND SETUP FOR 12/20/94 TEST DRIVING.

MATERIALS DELIVERED TODAY:

ITEM DESCRIPTION	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1 ADDITIONAL LEADS FOR HYDRAULIC HAMMER	N/A	1	EA
2			
3			
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY:

ITEM DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1			
2 Prep For Third Test Pile Station. Spent Day Getting Ready For Tuesday Driving.			
3			
4			
5 RODER BROWN AND BILL McDANIEL STAYED @ OFFICE			
6 IN TOWN WORKED ON BUDGET NUMBERS FOR			
7 POSSIBLE CONTIGENCIES TO DRIVING PILES. OBJECTIVE			
8 FIND ALT METHOD OF INSTALLING SHEET PILE AND			
9 MAINTAIN BHI BUDGET.			
10			
11			
12			
13			
14			

ACCIDENTS/SAFETY/COMMENTS:

WEEKLY SAFETY MEETING HELD, TOPICS INCLUDED HOLIDAY STRESS, ALSO DISCUSSED IN DETAIL MOVE 1000' TO THIRD TEST LOCATION. IE KEEPING NONESSENTIAL PEOPLE OUT OF AREA. EYE & EAR PROTECTION SIGNS TO BE ON SITE 12/20/94. TWO ITEMS TO CORRECT. 1) STORAGE OF GAS BOTTLES AND GUARD FOR MUSKGRINDER THAT PILE DRIVERS ARE USING. NOTIFIED JIM CRAWFORD AND RICK HEN TO GET THEM CORRECTED.



DATE:	JOB NO:	PROJECT:	FOREMAN:
01/94	22192-14-EE-00001	HANFORD N SPRINGS SHEET PILE	RHUEL REEDY

DESCRIPTION OF WORK DONE TODAY:

- LABORERS COMPLETED INSTALLATION OF SILT FENCE TO APPROXIMATELY STATION 2700. STARTED INSTALLATION OF FENCE AT STATION ± 25+00, RCT TO REQUIRE ANTI "C", FOR THIS PORTION OF ACCESS ROAD.
- FLECHER BEGAN STANDING PZ 35 SHEETS AT 8:30 AM AGAINST TEMPLATE. @ APPROX 10:30 FOUR PAIRS OF SHEETS STOOD, THREADED AND LEVELED FOR STAIRSTEP DRIVING. EACH PAIR OF SHEETS HAVE BEEN WELDED SOLID TO ACTED AS SINGLE SHEET ANGLE IRON. GROUTED JOINT STICK WELDED W/ ± 3" WELDS ON 6" CENTERS. HYDRAULIC HAMMER WITH ADDITIONAL LEADS STOOD AND PLACED ON THIRD PAIR. BEGAN TO DRIVE @ 11:30 AM PLEASE REFER TO DRIVING LOG FOR DETAILED INFORMATION REGARDING TEST PILE DRIVING.

SUBS & OTHER FOREMAN ON SITE TODAY:

NAME	DESCRIPTION OF WORK DONE
1 DAVE BAKER (BHI)	MONITOR ALL ADMINISTRATIVE AND FIELD ACTIVITIES.
2 MILL SHAFIC (BHI)	MONITOR TEST PILE INSTALLATION FOR DAVE BAKER
3 FLECHER (GENERAL)	INSTALLATION OF TEST PILE PROGRAM
4 RCT's	MONITOR AND SURVEY ALL FIELD ACTIVITIES
5 RANDY HANENOR (BHI)	ON SITE TO INSPECT EXIST HELD HEADS ON ACCESS ROAD
6 MERLE LAUTERBACH (BHI)	PM ON SITE TO OBSERVE TEST DRIVING @ 3RD LOCATION

EXTRA WORK OR CHANGED CONDITIONS:

QUALITY CONTROL

EACH OF FOUR PAIRS STOOD WELDED CONTINUOUS TO INSURE JOINT SEAL. AFTER SHEETS STOOD AND THREADED TOGETHER THEY WERE ATTACHED TO TEMPLATE TO ENSURE THEY ARE BEING DRIVEN LEVEL. ADDITIONAL LEADS ADDED TO HYDRAULIC IMPACT HAMMER TO GIVE GREATER STABILITY AND MORE ACCURATE DRIVING. ENERGY ON IMPACT HAMMER REDUCED TO 30,000 LBS GUARD AGAINST SHEETS BEING DEFORMED, THIS ALLOWED SHEET BLOW COUNT TO RAISE. DIRECT INVERSE RELATIONSHIP BETWEEN HAMMER ENERGY AND BLOW COUNT. PLEASE REFER TO DRIVING LOG FOR DETAILED ACCOUNT.

MATERIALS DELIVERED TODAY	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1 N/A			
2			
3			
4			
5			
6			
7			

ITEMS OF WORK COMPLETED TODAY	ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 SILT FENCE COMPLETE TO STATION ± 2700. BEGAN			
2 INSTALLATION OF FENCE NEAR SAMPLING STATION			
" STATION ± 25+00.			
5 NOB TO THIRD TEST SITE COMPLETE BEGAN TEST PILE			
6 DRIVING @ THIRD LOCATION.			
7			
8 GENE COLTRAN RUE PROJECT MANAGER @ RUE OFFICE			
9 IN RICHLAND FOR ASSISTANCE IN DEVELOPMENT OF TEST			
10 PILE CONTINGENCY PLANS.			
11			
12			
13			
14			

ACCIDENTS/SAFETY/COMMENTS:

RESTRICTED ACCESS OF VEHICLES @ TEST LOCATION # 3 OF NON-ESSENTIAL PERSONNEL TO ALLOW FOR POSSIBLE EMERGENCIES AND FLECHER ACCESS TO THEIR WORK. ESTABLISHED BARRIERS @ DOWN STREAM ACCESS ROAD TO LIMIT VEHICLE TRAFFIC. ERECTED EAR/EYE/HEAD PROTECTION SIGNS @ TEST LOCATION AND VARIOUS LOCATIONS THROUGHOUT THE SITE



DATE: 21-94	JOB NO: 22192-14-BE 00001	PROJECT: HANFORD N SPRINGS SHEET PILE	FOREMAN: ROGER BROWN
DESCRIPTION OF WORK DONE TODAY:			
<p>LABORERS COMPLETED INSTALLATION OF SILT FENCE ON ACCESS ROAD, LAST 300 LF FROM STATION ± 25+00 TO STATION I 22+00. BEGAN TO REMOVE ALL DAMAGED AND EXTRA "T" POST FROM ACCESS ROAD AND STORE @ RCI FIELD OFFICE.</p>			
<p>CONTINUED TEST DRIVING @ THIRD LOCATION. DROVE ALL FOUR PAIRS OF SHEETS TO WITHIN FOUR FEET OF CLAY LAYER. EXTRACTED THREE OF FOUR PAIRS AND STOPPED DUE TO DARKNESS. PLEASE REFER TO DAILY DRIVING LOG FOR DETAILED ACCOUNT OF TEST PILE INSTALLATION.</p>			
<p>ROGER BROWN ATTENDED AFTERNOON MEETING W/BHI MANAGEMENT TEAM PER REQUEST OF MERLE LAUTERBACH. DISCUSSION OF POTENTIAL INSTALLATION CONTINGENCY PLANS.</p>			
SUBS & OTHER FOREMAN ON SITE TODAY		NAME	
1 KANE KUNKEL	MONITOR ALL ADMINISTRATIVE AND FIELD ACTIVITIES.		
2 FLETCHER (GENERAL)	INSTALLATION OF TEST PILE PROGRAM.		
3 RCI'S	MONITOR / SURVEY OF ALL FIELD ACTIVITIES.		
4			
5 BILL McDANIEL.	DODC REP FOR RCI ON TEST PILE PROGRAM.		
6			
EXTRA WORK OR CHANGED CONDITIONS:			
<p style="text-align: center;"><u>QUALITY CONTROL</u></p> <p>AFTER BLOW COUNT BECAME ACCESSIVE APPROX. 8:30 AM EXTRACTED ONE PAIR OF PZ 35 SHEETS FROM TEST STATION 3. FOUND NO DAMAGE TO SHEET @ THAT TIME. DROVE SINGLE PAIR BACK IN LINE WITH REMAINING 3 PAIRS AND CONTINUED DRIVING AS A UNIT. WAS AGREED @ SITE THAT SHEETS HAD REACH REFUSAL @ APPROX 4 FEET ABOVE CLAY LAYER. EXTRACTED 3 OF 4 PAIRS BY DARK. A DETAILED ACCOUNT OF SHEET DAMAGE TO BE ON 12-22-94 REPORT, AFTER 4<sup>TH</sup> SHEET EXTRACTED. PLEASE REFER TO DRIVING LOG FOR ADDITIONAL INFORMATION REGARDING 3<sup>RD</sup> TEST LOCATION THIS DATE.</p>			
MATERIALS DELIVERED TODAY		DELIVERY TICKET #	ESTIMATED QUANTITY
ITEM DESCRIPTION		NUMBER	UNIT
1 N/A			
2			
3			
4			
5			
6			
7			
ITEMS OF WORK COMPLETED TODAY		BID ITEM NUMBER	ESTIMATED QUANTITY
ITEM DESCRIPTION		NUMBER	UNIT
1	INSTALLATION OF SILT FENCE COMPLETE		
2	LABORERS BEGAN SITE / ACCESS ROAD CLEANUP OF DEBRIS AND		
3	ADDITIONAL MATERIALS.		
5	GENE COLTRAN @ RCI RICHLAND OFFICE TO ASSIST W/		
6	TEST PILE CONTINGENCY PLANS.		
7			
8	RHUEL REEDY INVESTIGATION AND RESEARCH WORK ON		
9	Possible EQUIPMENT OPTIONS FOR TEST PILE INSTALLATION		
10	CONTINGENCY PLANS.		
11			
12			
13			
14			
ACCIDENTS/SAFETY/COMMENTS:			
<p>RCI'S MONITOR OF SHEET EXTRACTION. REVIEW OF EXTRACTION PROCEDURES. LIMITED SITE ACCESS FOR ONLY KEY SITE PERSONNEL. ALL OTHER OBSERVERS TO STAY CLEAR OF AREA. EAR/EYE PROTECTION CONFIRMED FOR ALL SITE PERSONNEL.</p>			
USE ADDITIONAL SHEETS IF NECESSARY			



DATE: 12/14	JOB NO: 8292-14-00000001	PROJECT: HAMMERED SHEET PILE WALL BONNET BROWN	FOREMAN:
DESCRIPTION OF WORK DONE TODAY: <p>Completed Compacted installation of Sheet fence. Also installed sheeting around RCI / Fletcher General field office / lunch shack. Cleaned up and disposed of all construction debris along access road.</p> <p>Began to pull remaining sheets @ test station #3. Sheets were damaged to the point that they had to be (cut off) straightened up for use on next test station. Ape 400 Viper Hammer used to extract sheets. Began to move to test station #4 for 12/15/94 provision. Please refer to Bill McDaniels' Provision Log for more information regarding test driving.</p>			
SUBS & OTHER FOREMAN ON SITE TODAY NAME		DESCRIPTION OF WORK DONE	
1 FILL SHOP	ENI Tech. Rep for sheet pile installation		
2 DAVE PEAKER	Monitor all administrative / field activities.		
3 ROT	Monitor field activities survey as required		
4 FLETCHER GENERAL	Installation of test piles.		
5 BILL MCDANIELS	RCI GA Rep for test pile program.		
6			
EXTRA WORK OR CHANGED CONDITIONS: <p><i>Quality Control</i></p> <p>Photos taken of all sheets after extraction. After sheets pulled @ third test location any damaged portions (top/bottoms) of sheets removed before they were driven @ next test location. Rot personnel supervised all sheets during their extraction @ location #3.</p>			
MATERIALS DELIVERED TODAY DESCRIPTION		DELIVERY TICKET NUMBER	ESTIMATED QUANTITY UNIT
1 U/A			
2			
3			
4			
5			
6			
7			
ITEMS OF WORK COMPLETED TODAY DESCRIPTION		BID ITEM NUMBER	ESTIMATED QUANTITY UNIT
1	Completed installation of sheet fence along access		
2	Road. This was Eddy VanNahees last day. Pay contract		
3			
4			
5	Completed test pile driving @ location #3 and extracted		
6	sheets. Prep for move to test location #4. Please Refer		
7	to RCI GA test driving log for detailed account of		
8	test driving, location #3.		
9	Investigative work continued for possible contingency plans		
10	for installation of sheet pile barrier.		
11			
12			
13			
14			
ACCIDENTS/SAFETY/COMMENTS: <p>Reviewed upcoming test locations and work. Far protection and alert to moving equipment. Moving back and forth between test locations. Crane swing radius to be guarded by Fletcher General personnel while crane swinging to prevent getting anyone caught between slope and counter weight.</p>			
USE ADDITIONAL SHEETS IF NECESSARY			

DATE: 12-27-94	JOB NO: 1042-14-Decombor	PROJECT: HARFORD ISLANDS SHEET PILEWALL	FOREMAN: BOBIE BRONIN
DESCRIPTION OF WORK DONE TODAY:			
<p>RCIE LABORER WORKED HALF DAY TO COMPLETE SILT FENCE ADDED @ STATION 2+100; CONCRETE AND CONSTRUCTION DEBRIS FROM ACCESS ROAD.</p> <p>TEST FILE PROGRAM CONTINUED @ STATION 2+16+00. SHEETS STRUNG AGAINST TEMPLATE AND BEGAN DRIVING @ APPROXIMATELY 11:30 AM. STAMPED TWO SHEETS = 4' AND BROKE FOR LUNCH. REGAN DRIVING AROUND 12:30 PM. PLEASE REFER TO FLETCHER GENERAL'S DAILY REPORT AND RCI's QAQC REPORT FOR TEST FILE PHASE.</p>			

SUBS & OTHER FOREMAN ON SITE TODAY		DESCRIPTION OF WORK DONE
NAME		
1	BILL SHARP	MONITOR TEST FILE INSTALLATION
2	FLETCHER GENERAL	INSTALLATION OF TEST FILE PROGRAM
3	RCI's	MONITOR / SURVEY FIELD ACTIVITIES.
4	DAVE HERMEN	SAFETY REP FOR BH! MONITOR FIELD ACTIVITIES
5		
6	BILL Mc DANIELS.	QAQC REP FOR RCIE TEST FILE PROGRAM.

EXTRA WORK OR CHANGED CONDITIONS:

QUALITY CONTROL

ALL SHEETS INSPECTED PRIOR TO INSTALLATION / WELDS / SIGNS OF STRESS. IN ADDITION THESE SHEETS WERE TRIMMED (DAMAGED POSITION REMOVED) AFTER EXTRACTION @ TEST LOCATION + 3'. TEMPERATURE USED TO ENSURE SHEETS ARE DRIVEN VERTICALLY. RCIE CONFIRMED REFUSAL BLOW COUNT TO ENSURE SHEETS NOT DAMAGED EXTENSIVELY.

Please Refer to RCIE TEST FILE QAQC Log, for further information.

MATERIALS DELIVERED TODAY	DESCRIPTION	DELIVERY TICKET NUMBER	ESTIMATED QUANTITY	UNIT
1	N/A			
2				
3				
4				
5				
6				
7				

ITEMS OF WORK COMPLETED TODAY	DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1	SHEET PILE TEST DRIVING @ 9:00 Location Underway. Roll			
2	EXTRACT SHEETS ON THES 12/27/94 FOLLOWING HOLIDAY			
3	REKEND.			
4				
5	ALL SILT FENCE INSTALLED AND ALL CONSTRUCTION DEBRIS			
6	PACKED UP AND REMOVED FROM ACCESS ROAD. REMAINING			
7	RCIE LABORERS HAND-OFF.			
8				
9				
10				
11				
12				
13				
14				

ACCIDENTS/SAFETY/COMMENTS:

① APPROX 11:00 AM ONE OF THE ALE BACKS (JEEPY MULSAP) RECEIVED SMALL BURN ON THE BACK OF HIS NECK FROM A PIECE OF WELDING SLAG THAT CAME INTO CONTACT WITH HIS SKIN. DAVE HERMEN ESCORTED HIM TO FLEET AIDE STATION FOR TREATMENT. HE WAS RELEASED TO RETURN TO WORK. DURING LUNCH HOME JEEPY REVIEWED PROPER WELD AND BURN PROCEDURES AS WELL AS APPROPRIATE PROTECTIVE CLOTHING.

USE ADDITIONAL SHEETS IF NECESSARY



**RCI  
ENVIRONMENTAL INC.**

Environmental Contractors & Engineers

9513339.0436

**DAILY FOREMAN'S REPORT**

Sheet 1 of 2

D	JOB NO: 12/27/94	PROJECT: 22192-14-EE-000001 HANFORD N SPRINGS SHEET PILE BARRIER	FOREMAN: ROGER BROWN.
---	---------------------	---	--------------------------

DESCRIPTION OF WORK DONE TODAY:

CONTINUED WITH TEST DRIVING AT TEST LOCATION # 4. BLOWN DRIVING WITH IMPACT HAMMER AFTER SAFETY MEETING. TOOK SHEETS DOWN TO APPROXIMATELY 34 FT. BEFORE REFUSAL. HAD HIGH BLOW COUNT +50 PER FOOT ON SHEETS. LAYED IMPACT HAMMER DOWN AND LOOKED UP APE 400 VIBRO HAMMER FOR EXTRACTION. DRIED SHEETS AFTER LUNCH WITH APE 400. MOVED EQUIPMENT TO TEST LOCATION # 5 BY 4:30PM. HELD DRY DRIVING TIPS ON PZ-40 SHEETS TO BE USED AT TEST LOCATION # 5.

SUBS & OTHER FOREMAN ON SITE TODAY		DESCRIPTION OF WORK DONE
	NAME	
1	DAVE BAKER	MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES
2	BILL SHAF	ASSIST DAVE BAKER
3	RCT	MONITOR ALL FIELD ACTIVITIES AND SURVEY AS REQUIRED
4	FLETCHER GENERAL	INSTALLATION OF TEST PILE PROGRAM.
5	BILL McDANIEL	QAQC ICP FOR PILE ON TEST PILE PROGRAM.
6		

EXTRA WORK OR CHANGED CONDITIONS:

QAQC

BILL McDANIEL / ROGER BROWN OBSERVED INSTALLATION AND EXTRACTION OF PZ 35 SHEETS @ TEST LOCATION # 4. PHOTO'S TAKEN OF EACH SHEET DURING EXTRACTION TO DOCUMENT DAMAGE TO EACH SHEET DURING DRIVING. PLEASE REFER TO BILL McDANIEL'S TEST PILE DRIVING LOG FOR DETAILED ACCOUNT OF TEST LOCATION # 4. INCLUDED (DRIVING RECORD, PHOTO'S, DESCRIPTION OF DAMAGE TO EACH SHEET AND INTERLOCK.)

MATERIALS DELIVERED TODAY		DELIVERY TICKET NUMBERS	ESTIMATED QUANTITY	UNIT
	DESCRIPTION			
1	N/A			
2				
3				
4				
5				
6				
7				

ITEMS OF WORK COMPLETED TODAY		BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
	DESCRIPTION			
1	COMPLETION OF TEST PILE LOCATION # 4. PREPARED FOR			
2	LOCATION 5. MOVED EQUIPMENT AND MATERIALS			
3	LOCATION 5.			
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				

ACCIDENTS/SAFETY/COMMENTS:

Spoke about alcohol consumption / abuse / depression - All individuals are responsible for the safety of others on the job site. If any individual impaired puts everyone else on the site in jeopardy of being hurt. No alcohol on site @ any time. No consumption during working hours. Moderation... moderation... moderation.



DATE: 12-8-94	JOB NO: 22142-14-02-00001	PROJECT: HANFORD N SPRINGS SHEET PILE WALL	FOREMAN: ROGER BROWN
DESCRIPTION OF WORK DONE TODAY:			
<p>Mobilized to test location #5. Setup for pile driving. Please refer to attached FLETCHER GENERAL DAILY REPORT for detailed account of day's work activities. For pile test driving details please refer to BILL MCDANIELS TEST DRIVING LOG.</p>			
SUBS & OTHER FOREMAN ON SITE TODAY:			
NAME	DESCRIPTION OF WORK DONE		
1 DAVE MAKER	MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES		
2 BILL SHARP	" " " "		
3 RCI PERSONNEL	MONITOR AND SURVEY AS REQUIRED ALL FIELD WORK		
4 FLETCHER GENERAL	INSTALLATION OF TEST PILE PROGRAM.		
5			
6			
EXTRA WORK OR CHANGED CONDITIONS:			
<p>QAQC BILL MCDANIEL ON SITE TO MONITOR AND RECORD ALL TEST PILE DATA. FOR A DETAILED ACCOUNT OF THIS DAY'S TEST DRIVING DATA PLEASE REFER TO BILL MCDANIELS TEST PILE DRIVING LOG.</p>			
MATERIALS DELIVERED TODAY:			
DESCRIPTION	DELIVERY TICKET NUMBERS	ESTIMATED QUANTITY	UNIT
1 N/A		N/A	
2			
3			
4			
5			
6			
7			
ITEMS OF WORK COMPLETED TODAY:			
DESCRIPTION	BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1 Moved setup for test location 5. My Change Order			
2 This to be final test location.		N/A	
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
ACCIDENTS/SAFETY/COMMENTS:			
<p>Mobilization was main topic/Moving equipment/Spotter for crane while mobilizing to test location 5.</p>			



D 1 24-94	JOB NO: 22192-14-EE DODDID	PROJECT: HANFORD N SPRINGS SHEET PILE	FOREMAN: RODGER BROWN
DESCRIPTION OF WORK DONE TODAY:			
<p>(1) LUM-TEST STATION <del>DOES</del> USE OF PZ 40' SLOWED / HELMET THAT WAS USED ON PZ 35 DOES NOT MATCH PROFILE OF PZ 40. DROVE SHEETS TO ± 35' AND BEGAN TO EXTRACT ALL DRIVING DONE WITH HYDRAULIC IMPACT HAMMER. APE 400 VIBRO HAMMER USE TO PULL PILES. NO CONTAMINATION FOUND ON ANY OF EXTRACTED SHEETS. PLEASE REFER TO FLECHER GENERAL DAILY REPORT FOR ADDITIONAL INFORMATION.</p>			

SUBS & OTHER FOREMAN ON SITE TODAY:		DESCRIPTION OF WORK DONE	
NAME			
1 DAVE BAKER		MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES	
2 BILL SHOAF		" " " " " "	
3 RCT PERSONNEL		MONITOR AND SURVEY AS REQUIRED ALL FIELD ACTIVITIES	
4 FLECHER GENERAL		INSTALLATION OF SHEET PILE TEST PROGRAM.	
5			
6			

EXTRA WORK OR CHANGED CONDITIONS:

QAQC

BILL McDANIEL ON SITE TO MONITOR ALL PILE DRIVING AND EXTRACTION. RCT'S ON SITE TO MONITOR SHEET EXTRACTION NO CONTAMINATION FOUND. PHOTO'S TAKEN OF ALL EXTRACTED SHEET PILE AND DIAMETER MEASURED AND RECORDED IN BILL McDANIEL'S TEST PILE DRIVING LOG.

MATERIALS DELIVERED TODAY:		DELIVERY TICKET NUMBERS	ESTIMATED QUANTITY	UNIT
1	N/A			
2				
3				
4				
5				
6				
7				

ITEMS OF WORK COMPLETED TODAY:		BID ITEM NUMBER	ESTIMATED QUANTITY	UNIT
1				
2	SEE ABOVE.			
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				

ACCIDENTS/SAFETY/COMMENTS:

DISCUSSED OPERATION AND USE OF MAN BASKET. ALL PERSONS IN BASKET TO WEAR HARNESS ATTACHED TO BASKET FROM REAR. ALSO TOPIC OF TEST PROGRAM NEARING END / REMIND EVERYONE NOT TO BE GUIT CARELESS.



DATE: 30-94	JOB NO: 22192-14-EE-CO001	PROJECT: HAWFORD N SPRINGS SHEET PILE	FOREMAN: ROGER BRONN
DESCRIPTION OF WORK DONE TODAY:			
<p>CONTINUED WITH EXTRACTION OF LAST TWO SHEETS @ LAST TEST STATION. GENERAL HAVING PROBLEMS WITH APE 400 VIBRO HAMMER POWER PACK. PILE BUCK HAVING TO OPERATE THROTTLE BY HAND. SHEETS EXTRACTED BY 9:30 AM. DAMAGE TO BOTH FAIRS. @ 10:30 RETURN TO MOB ALL EQUIP. AND MATERIALS TO LAY DOWN YARD @ TOP OF UPSTREAM ACROSS ROAD.</p>			
SUBS & OTHER FOREMAN ON SITE TODAY		DESCRIPTION OF WORK DONE	
1 DAVE BAKER		MONITOR ALL FIELD AND ADMINISTRATIVE ACTIVITIES	
2 BILL SHOAF		" " " " "	
3 RGT PERSONNEL		MONITOR AND SURVEY AS REQUIRED ALL FIELD ACTIVITIES	
4 FLETCHER GENERAL		INSTALLATION OF SHEET PILE TEST PROGRAM.	
5			
6			
EXTRA WORK OR CHANGED CONDITIONS:			
<p>BILL MCDANIEL ON SITE TO MONITOR SHEET EXTRACTION DAMAGE RECORDED MEASURED AND PHOTOGRAPHED. <del>LAYER</del> LAID EXTRACTED SHEETS ON PLASTIC TO HAVE RGT'S SURVEY. NO CONTAMINATION FOUND. PLEASE REFER <del>TEST</del> TEST PILE DRIVING LOG.</p>			
MATERIALS DELIVERED TODAY		DELIVERY TICKET NUMBER	ESTIMATED QUANTITY
1 N/A			
2			
3			
4			
5			
6			
7			
ITEMS OF WORK COMPLETED TODAY		BID ITEM NUMBER	ESTIMATED QUANTITY
1			
2	PLEASE SEE ABOVE		
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
ACCIDENTS/SAFETY/COMMENTS:			
<p>SHEET EXTRACTION PROCEDURES. PLASTIC AND AFFILIATE ON SITE TO BE USED WHILE SHEET EXTRACTED. PLACE ON AND AROUND SHEET PRIOR TO SURVEY BY RGT.</p>			

9513339.0440

COPY

**N-SPRINGS SHEET PILE BARRIER WALL INSTALLATION  
DESIGN AND OPERATIONS SUBMITTALS**

- A. TEST PILE PROGRAM: FIRST SUBMITTAL, 11/30/94, revised - 12/15/94
- B. 30% DESIGN SUBMITTAL: FIRST SUBMITTAL, revised -
- C. 90% DESIGN SUBMITTAL: FIRST SUBMITTAL, revised -
- D. 100% DESIGN SUBMITTAL: FIRST SUBMITTAL, revised -

prepared for,

**BECHTEL HANFORD, INC.**  
**Contract No. 22192-14-EE-000001**

prepared by,

**RCI Environmental, Inc.**  
**P.O. Box 6090**

951339.0441

Kent, WA 98032

## TABLE OF CONTENTS

### I. ACTIVITY SEQUENCE AND SCHEDULE

#### Test Pile Work Plan

### II. SITE SECURITY AND SAFETY

### III. CONTINGENCIES

### IV. EQUIPMENT, MATERIALS AND MANPOWER

Attachments	A-1 **Test Pile Location and Data Sheet
	A-2 **Specifications and Manufacturers Data on Sheets
	A-3 **Specifications on Test Pile Program Equipment, Hammers
	A-4 **Driving Logs and Miscellaneous Associated Submittals for Test Pile Program

## I. ACTIVITY SEQUENCE/SCHEULE

Upon notice to proceed with construction, RCI Environmental, Inc. (RCIE) will mobilize the required equipment to the staging area at the top of the access roads. All security fencing, barricades, or barriers will be placed around the staging area as required. Surveying will have been accomplished to establish the high water mark and to set up the grid for haul road construction. All horizontal limits for haul roads and for the sheet pile wall location will be established by the surveying efforts prior to road construction. These activities will take approximately 3 days to complete.

Following satisfactory completion of the preparatory items listed above, RCIE will begin filling the diesel burn pit area using the bermed material nearby, and using borrow material as necessary from the Contractor borrow source. Haul road construction will begin at the down stream end of the project. Please refer to Attachment A-1 to review technical specifications for the haul road construction and temporary erosion and sedimentation controls along the Columbia River. Haul road construction will take approximately 7 working days to complete.

As the haul road construction progresses, areas will become available for the initiation of the test pile program. Beginning at approximately Station 35.45, RCIE will execute the installation of four 50 foot sheet pile sections ("pairs") of sufficient length to the clay layer. Each sheet pile classification (medium and heavy) must be represented at each test station, which will result in a total of eight sheets being driven at each location (please refer to Attachment A-2 for manufacturer's data/specifications on the different sheet classifications to be tested during this phase). All sheets will have a minimum yield strength of 45,000 psi, and all will be retrofitted with driving shoes, except the medium sheets which are a cold rolled sheet.

Seven of the test pile driving events will occur at specific locations approved by the Contractor. One more location will be determined by the Contractor. During the test pile driving phase, three different driving mechanisms will be employed (vibratory, controllable hydraulic impact, impact, please refer to Attachment A-3 for specifications on the hammers to be used). If there are no major impacts due to subsurface conditions, or due to contamination issues, the test pile program will take approximately 10 working days to complete. All piling utilized in the test program will be assigned a unique identification number and will be marked in one foot increments along the length of the sheet. New identification numbers will be assigned to sheets when used in a new location. Please refer to Section III of this Plan for contingency plans and potential scenarios.

The test pile driving activities will be sequenced according to data gathered during the test well installations. Areas known to be free of detectable contamination will be given first priority for test pile driving in order to allow the operation to continue without delay until the end. We believe that data gathered during the first few rounds can be used to determine the appropriate sheet classification. Initial orders for sheets could be considered at that time avoiding potential schedule impacts, even if the test pile program is not complete due to contamination issues. If the test pile program is delayed for reasons other than contamination issues, we would delay ordering sheets until the test program is complete and the Contractor approves of the sheet pile selection. Our 30% Design submittal will address this issue in further detail.

## TEST PILE WORK PLAN-

Initially, all equipment and required materials will be mobilized to the first test pile station and staged to allow access to the sheets and to the driving location. There will be 4 pairs of each classification of sheet to be used in the test pile program (4 ea. medium sheets, CZ 128 X 50' with pile tips, and 4 ea. heavy sheets, PZ 35 X 50' with pile tips). The crew will begin with installation of the CZ 128 sheets using the APE 200 vibratory hammer. Penetration data will be recorded by the CQCR during all driving operations.

If piles penetrated up to 25 feet using the APE 200, the APE 400 hammer can be used at 3/4 power. If penetrated to 30 feet, the APE 400 can be used at full power as long as the sheet continues moving. Heat build-up within the interlocks must be monitored and controlled during all driving operations. Other scenarios to be used in the event that the APE 200 does not drive sheets adequately include the use of the diesel hammer with pile leads and helmet. The impact hammer will deliver energy capable of delivering driving stresses of up to .95 of the yield stress of the sheet pile as determined by the Wave Equation Method of analysis. Again, all penetration data must be recorded (see log in Attachment A-4). If the impact hammer driving appears desirable, we will mobilize the PDA monitoring equipment for any further use of impact driving. However, we do not believe that driving sheets with an impact hammer will be desirable or required. It is our professional opinion that a large vibratory driver will install the sheets with less exposure to damage to the sheets and will display more consistent evidence when the soil changes to silty clay. Therefore, if we use the impact hammer, we would plan to drive the first set of four test sheets without using PDA monitoring. If test driving with the impact hammer shows some advantage, we would mobilize PDA monitoring equipment to be used during any additional impact hammer test driving. If required the third hammer that would be mobilized would be a hydraulic impact hammer. Proper size of this hammer would also be determined by the wave equation method of analysis.

Following the successful driving of CZ 128 sheets, they will begin to be extracted. A Radiological Control Technician (RCT) will be required during all extractions to survey the sheets as they are removed. If surveying shows no contamination, the sheet will be placed back in the stockpile of CZ 128 sheets to be re-used at the next station. If contamination is confirmed, two workers will be prepared (with suits, cleaning materials, drums, etc.) to begin a decontamination operation. The sheets will be cleaned using hand towels and a non-phosphate detergent, and then re-surveyed by the RCT. If clean, they will be placed back in the stockpile. If still contaminated and unable to be cleaned, they will be placed in a separate stockpile to be managed by Contractor. Following the full extraction of the sheet, it will be inspected for damage at the tips and the interlocks, and a written record noting depth or damage of other changes to sheets such as deflections or bends. Photographic records will be maintained for damaged areas with sheet identification number clearly shown in the photograph. The above-described procedure will be repeated exactly for the PZ 35 sheets.

## II. SITE SECURITY/SAFETY

The RCIE Superintendent (Roger Brown) will control all access to the site. All site workers will attend a daily safety meeting at the project site. A daily site log will be maintained where all other visitors to the site will sign in and out. Each worker will be briefed on the importance of security at this site, and will be charged with the responsibility of immediately notifying their Foreman or the Superintendent of security violations.

A combination of barriers, yellow and magenta rope, and/or warning signs will be present at the project site delineating areas of limited access. All excavation and fill areas will be considered Exclusionary until designated otherwise. Only workers trained in accordance with 29 CFR 1910.120, Hazardous Waste Site Operations, and trained for radiological work ("trained") will be allowed in these areas. The Support Zone will be established at the top of the existing access roads, roughly in the middle, and will consist of portable latrine facilities, storage for equipment/tools/materials, and an office trailer. This area will be the break/lunch area, the safe refuge area, and the command post for all operations. There will be a latrine supplied at the bottom of the downstream access road also. There will be at least one portable phone on site at all times.

Lane closures of existing public roadways is not anticipated. Construction warning signs will be placed in the immediate vicinity of each entry/exit location. Flaggers are not anticipated to be required. All trucks used for importing backfill or road material will be required to obey all local traffic laws.

### III. CONTINGENCIES

RCIE has identified potential scenarios which could result in the sheet not reaching the desired tip elevation. Each scenario has been analyzed and a contingency plan presented to address the possibility of test program failure.

The most obvious potential problem would be encountering subsurface obstructions such as large boulders, logs, or buried concrete. In the event that these obstructions are encountered, RCIE will continue to make efforts to drive the sheet using the different hammers. If all options are unsuccessful, we will re-align the wall around the obstruction. In this way, the test pile phase will provide valuable data regarding problem areas along the proposed alignment, and will allow for additional contingencies to be built in to the Design Submittals.

Another potential problem is the possibility that native overburden material will be unsuitable for conventional driving techniques. This is a case where the optional driving mechanisms would be employed including hydraulic hammers or impact hammers. If these mechanisms also fail, we may have to resort to some form of subgrade preparation prior to attempting to drive the sheets in the most troublesome areas. This option of test pile driving could potentially cause contamination problems for equipment, sheets, personnel, etc.

Contamination of test pile sheets may also cause delays and problems. If contamination is detected during sheet extraction, RCIE will implement a decontamination procedure utilizing hand towels and a small amount of non-phosphate detergent. The sheet will be extract in five foot increments, allowing the RCT to survey the exposed surfaces, and allowing for decontamination, if necessary. If decontamination is unsuccessful, the affected sheets will be turned over to Contractor for final disposition.

Additional contingencies will be developed as the test pile program progresses, and will be added to this plan as necessary. Also, all subsequent design submittals will include contingency planning to address potential problems.

#### IV. EQUIPMENT, MATERIALS AND MANPOWER

The test pile program will be accomplished using a Manitowac 3900 crawler crane and a Grove RT65S 35 ton rough terrain crane. The crane will be assembled and a safety inspection checklist prepared before any crane operations commence. All initial test driving will be done using an APE Model 200 or Model 400 vibratory hammer. We would prefer not to use any driving mechanism other than vibratory. The vibratory hammer offers a greater degree of control over the sheet as it is driven, allows for easier detection of subsurface damage to the sheets, allows immediate extraction of the sheets, and also will cause less damage to sheets. If the test pile program is successful using this mechanism, we propose not to use the other options because of the overall advantages of the vibratory mechanism. In the event that another mechanism is required, the impact hammer to be used will be the Delmag 19-32 Diesel Hammer. The Hydraulic Impact Hammer will be a IHC-S-70. Please refer to Attachment A-3 to review a list of the proposed equipment for the test pile program, and manufacturer's specifications for all driving mechanisms. All driving mechanisms meet the specified performance criteria required by the Contract Documents, Exhibit E, 2.3, A, B, and C.

We will require a Radiological Control Technician on site for the duration of the test pile program. This will allow the immediate extraction and survey of each sheet as soon as the drive is successful. The pile bucks will be available to hand wash sheets (using hand towels and a small amount of non-phosphate detergent) in five foot increments if necessary for decontamination. All excess rinse liquids will be collected in Contractor-supplied 55 gallon drums and transported to the staging area for Contractor pickup. In the event that the sheets cannot be adequately decontaminated, it may be necessary to turn them over to Contractor for final disposition. We will avoid the known "hot spots" until the end of the test pile program to avoid unnecessary delays in pre-determining what sheet seems most appropriate for the project.

The sheets to be used for the test pile program are as follows:

Heavy sheets	PZ 35
Medium sheets	CZ 128

There are catalog cut sheets with specifications for each different sheet classification in Attachment A-2.

9513359.0447

**Attachment A-1  
Test Pile Location and Data Sheet**

9515359.0448

DATE

12-02-94

WE McD

BARRIER WALL - SHEET PILES DATA - TABLE

TA.	DRILL HOLE #	LOCATE L/R OF B/L	DEPTH TO CLAY	ELEV CLAY	ELEV O.G.	ELEV. FIN. ROAD	REQ'D SHEET 4 1/4' PER.	SCHED SEQ- UENCE
35+58	N97-A	9' L	35.0'	361.4	396.4	401.0	43.6'	2 45
30+45	N96-A	3' L	60.0'	354.0	414.0	405.0	55.0'	1 56
23+16	N95-A	7' L	38.5'	360.3	398.8	401.0	44.7'	7 46
16+08	N99-A	25' L	36.5'	358.3	394.8	401.0	46.7'	6 48
16+01	N94-A	18' L	36.5'	358.3	394.8	401.0	46.7'	48
11+07	N93-A	1.5' L	33.0'	363.4	396.4	401.0	41.6'	5 43
6+39	N92-A	3.5' L	40.5'	359.7	400.2	401.0	45.3'	4 47
1+42	N91-A	3.0' L	44.0'	356.0	400.0	402.0	50.0'	3 51



ROBISON CONSTRUCTION, INCORPORATED

N SPRINGS SHEET PILE BARRIER v ALL - SUBCONTRACT 22194-14-EE-000001

**INSPECTOR** \_\_\_\_\_ **PILE TEST INSTALLATION REPORT NO.** \_\_\_\_\_ **DATE** \_\_\_\_\_ **LOCATION** \_\_\_\_\_ **SHEET** \_\_\_\_ OF \_\_\_\_  
**WEATHER** \_\_\_\_\_ **TEMP** \_\_\_\_\_

**SHEET PILE NUMBER**

## **LENGTH IN FEET**

---

**SHEET TYPE**

## **THICKNESS**

## **FND CUTOFFS**

**INTERBLOCKS**

## INTERROGATION LINEARITY

**LINERKILL  
BULL SHOES**

## FILE SHOES

### **INCLINATION %**

### INCLINATION /& PERPENDICULAR

### PERPENDICULAR PARALLEL

## PARRALLELWA HAMMER TYPE

#### HAMMER-TYPE

## HAMMER-MODEL

## **ENERGY SETTING**

## TIME START

**TIME END**

**FINAL PEND**

## REMARKS

卷之三

N SPRINGS SHEETPILE BARRIER WALL- SHEET PILE INSTALLATION REPORT FOR BLOW COUNT

REPORT NO.

SHEET OF

DATE

INSPECT.

PILE NO	PILE NO	PILE NO	PILE NO
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9
0	0	0	0
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9

9513339-0450

951339.0451

**Attachment A-2  
Specifications and Manufacturer's Data  
on Sheets**

DEC-08-1994 18:16

951339.0452  
GRL PDM CLEVELAND OHIO

+ 216 831 0916 P.02

HANFORD - PZ35 X D19-32

12/08/94

No.	Ultimate Capacity kips	Max C. Stress ksi	Max T. Stress ksi	Blow Count BPF	Stroke ft	Energy k-ft
1	250.0	23.861	3.005	40.1	8.11	17.22
2	300.0	24.588	2.519	56.8	8.41	17.05
3	350.0	24.974	1.842	67.9	8.57	16.74
4	400.0	25.107	1.608	82.6	8.64	16.70
5	450.0	25.171	1.119	99.5	8.68	16.61
6	500.0	25.836	1.239	114.0	8.97	17.25

DEC-08-1994 18:17

GRL / PDI CLEVELAND OHIO

951339.0453

216 831 0916 P.04


HANFORD - PZ35 X IHC S70

12/08/94

No.	Ultimate Capacity kips	Max C. Stress ksi	Max T. Stress ksi	Blow Count BPF	Stroke ft	Energy k-ft
1	300.0	12.611	2.399	169.7	1.00	6.39
2	300.0	16.245	2.369	80.2	1.63	10.34
3	300.0	19.185	2.219	54.1	2.26	14.30
4	300.0	21.781	2.035	42.2	2.90	18.25
5	300.0	24.074	1.839	35.2	3.53	22.19
6	300.0	26.248	1.511	30.6	4.16	26.17
7	300.0	28.114	1.429	27.2	4.79	30.15
8	300.0	29.964	1.417	24.7	5.43	34.11
9	300.0	31.744	1.419	22.7	6.06	38.04
10	300.0	33.356	1.506	21.1	6.69	42.02

Gable Rausche Likins & Associates, Inc.  
HANFORD - PZ35 X IHC S70

GALWEAP (TM) Version 1.993-1  
12/08/94




Tens Str  
ksi

IHC Hyd S 70  
Efficiency .950  
Helmet 2.00 kips  
H Cushion 0 k/in

$Q = .100$  .100 in  
 $J = .150$  .150 s/ft

Pile Length 50.00 ft  
P-Top Area 38.82 in<sup>2</sup>

PILE MODEL SF DISTRIB



EB = 20 %

DEC-08-1994 18:18

9513359.0154

GRL / PDI CLEVELAND OHIO

+ 216 831 0916


P.05

Le Rausche Likins & Associates, Inc.

HANFORD - PZ35 X D19-32

GRLWEAP (TM) Version 1.993-1

12/08/94




DELMAG D 19-32  
Efficiency .720  
Helmet 2.00 kips  
H Cushion 60155 k/in

Q = .100 .100 in  
J = .150 .150 s/ft

Pile Length 50.00 ft  
P-Top Area 38.82 in<sup>2</sup>

PILE MODEL SF DISTRIB



DEC-08-1994 18:17

9513379 ALUM CLEVELAND OHIO

+ 216 831 0916

P.03

IHC Hydrohammer



FOSTER



**The unique hydraulic piling hammer**

# the unique piling hammer

The IHC Hydrohammer, the first intelligent piling hammer, has ushered in a new era in piledriving technology. This electronically-controlled, hydraulic piling hammer is the answer to the demands imposed by modern foundation technology.

The highly reliable electronic control system of the Hydrohammer ensures optimum control of the piling process, and the design enables a range of safety, monitoring and indicating devices to be incorporated without the need for sensitive mechanical components. Compared with other piling hammers, the Hydrohammer may justly be described as multi-functional.

The limited number of components contributes greatly to its reliability. Dutch and foreign patents have been applied for in respect of the unique construction of the Hydrohammer.

the energy which it generates.

The net energy applied to the pile, which is measured during every blow and shown on the control panel, can be continuously regulated from maximum to less than 5%.


As the energy is precisely known, the force in the pile can be accurately computed. If desired, the Hydrohammer can deliver a single blow with full energy control.

The control system causes the ram to stop automatically if:

- the pile starts to run faster than the hammer (in soft soils);
- the Hydrohammer is not correctly positioned on the pile;
- the stroke becomes too high;
- the blow energy is too high.


An indicator system is incorporated to enable controlling and monitoring underwater piling operations.

The Hydrohammer is of modular construction. There are no bolts, hoses or other connections inside the hammer, a fact which contributes to its reliability. Should vital parts such as valves, accumulators, sensors, etc. require replacement, these can easily be reached from the outside. Exhaustive tests on various types of piling operation on land and offshore have fully confirmed the reliability, controllability and ease of operation of the Hydrohammer.






## General information

The Hydrohammer is a universal hydraulic piling hammer for use onshore or offshore, in air or submerged. More than 20 years' development, manufacturing and operating experience lie behind the revolutionary design. Among the most striking advantages of the Hydrohammer are the control of the energy per blow and the limited number of components. The weight of the Hydrohammer is small in comparison with




# Offshore piling

SC 13/39.0458



The Hydrohammer is ideal for offshore pile-driving, either above or below the surface. Besides the features listed on the previous page, it possesses several advantages in the offshore environment.

- It is very slim and can thus follow the pile through the guides of a jacket; no followers are needed.
- No cushioning material is required, provided that the special anvil is used.
- Models up to and including the S-250 can pass through the rotary table of a drilling rig.
- The maximum energy per blow can be used when driving piles in very great waterdepths.
- All relevant components have been tested for piling at depths of up to 2,000 m. In principle, the hammer can operate in even deeper water.
- The Hydrohammer is the most popular hammer for driving conductor pipes.
- The hammer is tested horizontally on deck before being lowered for underwater piling. When all hydraulic and electrical connections have been made, the hammer is operated on deck. The ram is moved hydraulically to and fro over a controllable distance by means of the control system and the valves.
- The automatic circulation of hydraulic fluid through hoses, hammer and power pack when the unit is at rest ensures an even temperature and the venting of air.
- Fixed pile guide sleeves, enabling the Hydrohammer to sit freely on top of the pile.
- Engineering assistance based on many years' experience of offshore piling, both above the water and submerged, is available.
- All necessary ancillary equipment, such as pile guide sleeves, adaptors, compensators, winches, etc. can be supplied.
- IHC Hydrohammer guarantees service and provides operational assistance.




The special ram ①, which forms part of the piston rod ②, is mounted in the totally-enclosed housing ③ and runs in sealed, oil-lubricated bushes ④ and ⑤. This bearing arrangement affords low friction and eliminates wear, even at angles.

Hydraulic fluid flows via the hose connection ⑥ and the valves in ring ⑦ to the underside of the piston ⑧ in the cylinder ⑨, the pressure of the fluid lifts the ram ①. On the downward stroke, additional energy is delivered to the ram, producing an acceleration of 2 g. The maximum stroke of 1 m thus corresponds to a fall height of 2 m. As the accelerative force on the ram can be controlled independently of the hydraulic pressure, any loss of blow energy when working at great depth can be easily compensated. To drive a pile through a pipe or through the pile guides of a jacket, the hoses are connected at the top of the Hydrohammer.

In the position of rest, the independently-operating delivery and return valves are both open, allowing the oil to circulate through hoses, Hydrohammer and filters, thus preventing malfunction as a result of filthy oil.

During piling operation, the ram hits the special anvil ⑩, which is placed on top of the steel pile ⑪ without the use of cushioning material. The pile guide sleeve ⑫ enables the Hydrohammer to sit freely on top of the pile without the need for a special guide frame. Pile guide sleeves can be supplied for all pile diameters, larger or smaller than the Hydrohammer, together with adaptors for intermediate sizes. Provision is made on the housing for attaching lead clamps for onshore piling with leader. In this situation, the pile guide ⑫ is not used, and piling is carried out with conventional pile helmets. Fixed helmets can be supplied to ensure optimum centring of the Hydrohammer, thus reducing the risk of damage of the pile. When driving concrete piles, a softwood packing must be used. When the Hydrohammer is used for extraction, the ram hits the limiter ⑬ beneath ring ⑭. The energy is then transmitted via the housing, and the special Hydrohammer pile attachment to the pile itself. A shock absorber ⑮ is fitted at the bottom of the housing to absorb the rebound from the pile and avoid damage of the Hydrohammer.




The electronic control system, which is easy to operate, contributes in large measure to the reliability and versatility of the Hydrohammer.

Additional instrumentation – and with this greater susceptibility to faults – is not necessary, even for underwater piledriving, because all relevant information and the required safety can be obtained via the existing control system.

The most important data, such as blow energy and blow rate, and signals indicating the most common faults are presented on the control panel. The piling process can be remotely controlled. Should a fault develop, the hammer stops automatically and the reason for the stoppage is immediately shown on the panel, enabling the operator to take appropriate action.

The IHC printer, with the aid of which a report of the piling operation is pro-




duced on a strip of paper, can be connected to any control unit. The following data are registered:

- Project information
- Pile data
- Date and time
- Starting and stopping times
- Penetration
- Number of blows per 25 cm and/or 1 ft of penetration
- Mean blow energy per 25 cm or 1 ft
- Number of blows per minute
- Total number of blows
- Faults and time of occurrence.

For offshore applications, a control panel with built-in printer, video screen and floppy disc can be supplied. An extensive package of piling and system data is presented on the screen, and all information is assembled on the disc.

The printer can produce the piling report simultaneously or subsequently.

The report can also be read off the disc by a computer, after which the results can be processed and/or compared with previous calculations.








# Onshore piling

0513559.0460

For piledriving operations on land, the Hydrohammer offers the following advantages over conventional equipment:

- High rate of completion, thanks to higher blow rate, high efficiency and undiminished performance after protracted operation.
- Simple to operate.
- Low fuel consumption, as result of the high efficiency.
- Low initial investment. With the wide range of control and the reliability, a smaller number of different hammers are required to cover the total energy range.
- The Hydrohammer can operate at any angle. In principle, it is even feasible to drive a pile horizontally.
- The Hydrohammer is suitable both for driving and extracting piles.
- No resonant vibration in adjacent buildings, thanks to controllable blow rate and impact energy.
- Display of the energy per blow delivered to the pile enables the operation to be monitored throughout.
- Absence of wear. The Hydrohammer is totally enclosed and the ram is supported in oil-lubricated bearings.
- There is no environmental pollution. The hydrohammer emits neither exhaust fumes nor oil splashes.
- To compare the performance of a Hydrohammer with a diesel hammer: 10 kNm net energy per blow of a Hydrohammer is equal to 25 kNm rated energy per blow of a diesel hammer.
- The engine of the crane can serve as the power source for the Hydrohammer.
- A printer, which automatically produces a report of the piling operation, is available as an optional extra.



# Technical data IHC Hydrohammer

TYPE		S-35	S-70	S-90	S-200	S-250	S-400	S-500	S-600	S-1000	S-1600	S-2000	S-3000	
<b>OPERATING DATA</b>														
Max pile energy/blow	(1)	kNm ft.lbs	35 25,500	70 51,000	90 66,000	200 145,000	250 182,500	400 290,000	500 365,000	800 580,000	1,000 730,000	1,600 1,160,000	2,000 1,460,000	3,000 2,210,000
Min pile energy/blow		kNm ft.lbs	2 1,450	2 1,450	3 2,200	7 5,000	10 7,300	20 14,500	20 14,500	40 29,000	40 29,000	60 43,500	80 58,000	100 72,500
Blow rate (max energy)	(2)	bl/min	60	50	50	45	45	45	45	45	45	40	40	35
PEW ratio	(3)	kNm/ton ft.lbs/lbs	5.6 1.9	7.8 2.6	8.2 2.8	8 2.7	8.3 2.8	7.8 2.6	7.9 2.6	7.7 2.5	8 2.7	7.8 2.6	8 2.7	-
<b>WEIGHTS</b>														
Pile		ton lbs	3.3 7,300	3.5 7,700	4.5 10,000	10 22,200	12.5 27,600	20 44,400	25 55,300	40 88,000	50 110,500	80 177,600	100 221,000	150 332,000
Hammer (in air)		ton lbs	8.3 13,900	7.3 16,200	9.2 20,300	22.5 50,000	27.5 61,000	47 104,000	57 126,000	85 188,000	106 235,000	165 365,000	210 465,000	325 720,000
Flat-bottom anvil		ton lbs	0.7 1,550	0.8 1,800	0.8 1,800	3.5 7,700	3.5 7,700	5 11,100	6 13,300	8 17,700	8 17,700	27 60,000	30 66,600	38 84,000
Pile sleeve incl. ballast	(4)	ton lbs	3.5 7,700	4.2 9,300	4.2 9,300	9 20,000	9 20,000	9 33,300	15 35,400	16 60,000	27 70,800	32 155,000	70 166,000	75 188,000
Total weight in air	(5)	ton lbs	10.5 23,200	12.3 27,500	14.2 31,400	35 77,000	40 88,800	67 148,000	74 162,000	120 266,400	146 324,000	262 580,000	315 697,000	468 1,035,000
Total weight submerged	(5)	ton lbs	8.3 18,400	9 20,000	11 24,300	25 55,200	30 66,600	52 115,000	64 142,000	104 230,000	125 276,000	204 451,000	248 549,000	390 863,000
<b>DIMENSIONS</b>														
Outside dia. of hammer A		mm inch	610 24	610 24	610 24	915 36	915 36	1,220 48	1,220 48	1,520 60	1,520 60	1,830 72	1,830 72	2,130 84
Length of hammer B		mm inch	5,600 220	7,130 270	7,880 310	8,900 350	9,660 380	9,400 370	10,140 400	9,300 367	9,400 370	12,700 500	13,900 550	16,750 660
Sleeve for piles up to (OD) C	(6)	mm inch	760 30	915 36	915 36	1,220 48	1,220 48	1,520 60	1,520 60	1,830 72	1,830 72	2,130 84	2,130 84	2,440 96
Length of pile in sleeve D		mm inch	1,220 48	1,520 60	1,520 60	2,650 105	2,650 105	3,690 145	3,470 137	3,750 148	3,750 148	3,750 148	3,750 148	3,800 150
Length of hammer with sleeve and ballast E		mm inch	7,300 290	9,150 360	9,900 390	12,000 475	12,800 505	13,560 535	14,120 556	13,850 545	14,350 565	17,450 690	18,700 740	21,500 850
<b>HYDRAULIC DATA</b>														
Operating pressure		bar psi	200 2,900	220 3,150	280 4,000	200 2,900	250 3,600	250 3,600	300 4,300	220 3,150	280 4,000	220 3,150	275 3,900	280 4,000
Max. pressure		bar psi	350 5,000	350 5,000	350 5,000	350 5,000								
Oil flow		l/min usg/min	150 40	220 58	220 58	700 185	700 185	1,400 370	1,400 370	2,800 740	2,800 740	4,000 1,060	4,000 1,060	7,000 1,850
Power pack	(7)	kW	85	140	140	450	450	800	800	1,500	1,500	2,400	2,400	3,700
Hydraulic hose ID	(8)	mm inch	25 1	32 1.25	32 1.25	50 2	2x50 2x2	2x50 2x2	2x50 2x2	100 4	100 4	100 4	100 4	140 5.5

- 
- (1) Maximum energy measured in the pile and based on the use of the standard Hydrohammer anvil.  
 (2) Number of blows at maximum energy per blow and with power as stated in the Table. At lower energy per blow, the number of blows can rise to 100-150 per minute, depending upon the type of hammer and the nature of the piling operation.  
 (3) The pile energy-weight ratio (PEW) is the maximum blow energy per unit of hammer weight measured in the pile, the hammer weight in this case being the submerged weight including ballast, sleeve and anvil.  
 (4) Lighter pile sleeves can be used when operating in air.  
 (5) Total weight of hammer plus sleeve, ballast and anvil.  
 (6) Sleeves for piles of larger diameter can be supplied, so can inserts for smaller diameter piles.  
 (7) Surface and underwater power packs are available.  
 (8) Reels for the hoses can be supplied on request.

The manufacturer reserves the right to alter the specifications or equipment without notice.

## L.B. Foster Company Pile Driving and Extracting Equipment

National Distributor For IHC Hydrohammers  
United States and Caribbean

### Construction products include:

- Foster Vibro Driver®/Extractors
- Kobelco diesel pile hammers
- Foster pile driving leads
- Pile driving cushion material
- Pile driving accessories
- Ground release shackles
- Sheet pile threadder
- Redeb support brackets
- DCP lifting shoes
- Steel sheet piling—regular and lightweight
- H-bearing piles
- Pipe piling
- Caisson pipe
- Highway bridge products
- Structural and tested pipe
- Rail and rail accessories

### Sales Offices

ALABAMA	ILLINOIS	PENNSYLVANIA
Two Perimeter Park South Suite 445-E Birmingham, AL 35243 Phone: (205) 870-5413	1111 East Touhy Avenue, Suite 285 Des Plaines, IL 60018 Phone: (708) 299-4450	Foster Plaza P.O. Box 2814 Pittsburgh, PA 15230 Phone: (412) 928-5600
ARIZONA	KENTUCKY	TEXAS
250 South 59th Avenue Phoenix, AZ 85042 Phone: (602) 269-5804	700 Bob-O-Link Drive Suite 220 Lexington, KY 40504 Phone: (606) 278-5926	7015 Fairbanks North Houston Road Houston, TX 77040 Phone: (713) 466-2700
CALIFORNIA	LOUISIANA	VIRGINIA
Long Beach Corporate Square 1 4300 Long Beach Boulevard Suite 250 Long Beach, CA 90807 Phone: (213) 422-6616	1921 Corporate Square Bldg Suite 4 Slidell, LA 70458 Phone: (504) 649-7721	7400 Beaufont Springs Drive Suite 225 Richmond, VA 23225 Phone: (804) 320-3345
FLORIDA	MASSACHUSETTS	INTERNATIONAL
1051 Windley Place Suite 105 Maitland, FL 32751 Phone: (407) 660-1222	Point West Place 111 Speen Street Suite 423 Framingham, MA 01701 Phone: (508) 879-8691	7015 Fairbanks North Houston Road Houston, TX 77040 Phone: (713) 466-2700
GEORGIA	NEW YORK/NEW JERSEY	CORPORATE OFFICES
6455 Old Peachtree Road Norcross, GA 30071 Phone: (404) 662-7700	Iron Run Corporate Center 370 Main Street Allentown, PA 18106-9314 Phone: (215) 461-9946	Foster Plaza, P.O. Box 2806 Pittsburgh, PA 15230 Phone: (412) 928-3400
OREGON		
5335 SW Meadows Road Suite 355 Lake Oswego, OR 97035 Phone: (503) 684-9778		

For further information write:  
L.B. Foster Company, 415 Holiday Drive, Pittsburgh, PA 15220  
Phone (800) 255-4500, or call your local sales office.



9513339.0462  
TEL:


Dec 06 '94 17:51 No.020 P.02

# Diesel Hammer

NEW

DELMAG

D19-32



## Specifications \*

### Energy:

Pumpsetting 1	20,640 Ft. Lbs.
Pumpsetting 2	28,680 Ft. Lbs.
Pumpsetting 3	37,885 Ft. Lbs.
Pumpsetting 4	42,800 Ft. Lbs.

Maximum Stroke	10.2 Ft.
Speed	57-63 Blows/Min.
Maximum Bore	1:2
Fuel Consumption at Full Load	1.45 Gal./Hr.
Oil Consumption	.28 Gal./Hr.

### Weights:

Total Operational	Approx. 7,800 Lbs.
Piston	Approx. 4,190 Lbs.

### Capacities:

Fuel Tank	8.45 Gal.
Oil Tank	2.38 Gal.

ERC JOB NO. 22102  
SUPPLIER DOCUMENT STATUS STAMP

- Work may proceed.
- Submit final document. Work may proceed.
- Revise and resubmit. Work may proceed subject to resolution of indicated comments.
- Revise and resubmit. Work may not proceed.
- Permission to proceed not required.

Permission to proceed does not constitute acceptance or approval of design details, calculations, analyses, test methods, or material developed or selected by the supplier and does not relieve supplier from full compliance with contractual obligations or release any "holds" placed on the contract.

Signature: BHI-DIS YKT

Date: 12/15/94

\*Specifications subject to change

DENTAL  
SUPPLIES  
SERVICE  
SALES





CONSTRUCTION  
AND  
INDUSTRIAL

JIM ANDERSON

PACIFIC  
AMERICAN  
COMMERCIAL CO.

PHONE: (206) 782-3880  
(800) 575-6979

7400 SECOND AVE S.  
P.O. BOX 3742 / SEATTLE, WA 98124



### Casteel Sheet Piling Specifications

Sections	Width b	Height h	Thickness t (in.)	Coating Area in sq. ft. / in. ft. of pile	Sectional Area	Mass of pile lb./lin.ft.	Mass of wall lb./ft. <sup>2</sup>	Section Modulus	Moment of Inertia	Radius of Gyration	Sections
	in.	in.	in.	sq. ft./lin. ft. of pile	in. <sup>2</sup> /lin.ft.	lb./lin.ft.	lb./ft. <sup>2</sup>	in. <sup>3</sup> /lin.ft.	in. <sup>4</sup> /lin.ft.	in.	
CZ67	21.65	7.88	0.217	4.78	4.03	24.76	13.72	10.69	42.11	3.23	CZ67
CZ72	21.65	7.88	0.236	4.78	4.30	26.70	14.83	11.58	46.00	3.27	CZ72
CZ84	21.65	7.88	0.276	4.78	5.05	31.05	17.21	13.62	53.63	3.27	CZ84
CZ95RD	21.65	7.88	0.308	4.78	5.58	34.28	19.00	15.16	59.73	3.27	CZ95RD
CZ95	21.65	7.88	0.315	4.78	5.72	35.15	19.46	15.53	61.15	3.27	CZ95
CZ101	21.65	7.88	0.335	4.78	6.08	37.37	20.70	16.50	65.01	3.27	CZ101
CZ107	21.65	7.88	0.354	4.78	6.44	39.58	21.91	17.48	68.84	3.27	CZ107
CZ113	21.65	7.88	0.375	4.78	6.80	41.70	23.10	18.40	72.70	3.27	CZ113
CZ114RD	24.02	13.39	0.315	5.90	6.43	43.80	21.88	29.76	199.24	5.55	CZ114RD
CZ114	24.02	13.39	0.335	5.90	6.88	46.83	23.40	31.62	211.60	5.55	CZ114
CZ128	24.02	13.39	0.375	5.90	7.68	52.28	26.22	35.34	236.50	5.55	CZ128
CZ141	24.02	13.39	0.413	5.90	8.48	57.92	28.88	39.06	261.40	5.55	CZ141
CZ148	24.02	13.39	0.433	5.90	8.88	60.68	30.31	40.92	273.90	5.55	CZ148

(1) Flanges and webs of the steel piles have the same thickness.

(2) Factor for estimating sq. ft. of sheet piling surface area to be coated per lin. ft. of pile; excludes interior surface of interlock.

NOTE: Drawings, specifications and data have been taken from manufacturers' specifications.

• All piling sections can be produced in the following steel quality:  
ASTM A 328, ASTM A 572 Grade 50, ASTM A 690

• Piling corners and special connectors supplied on request.


• For special built-up sections, box piles, etc. contact your CASTEEL USA, Inc. representative.

• All Casteel sheet piling is manufactured in the USA and meets or exceeds all "Buy American" specifications for steel sheet piling.

### Steel Qualities

	Minimum Ultimate Stress		Minimum Yield Stress		Minimum Elongation In 8 ins.
	PSI	MPa	PSI	MPa	
ASTM 328	70000	485	38400	270	17
ASTM A572 Grade 50	65000	450	50000	345	18
ASTM A690	70000	485	50000	345	18

# BETHLEHEM INTERMEDIATE SHEET PILING



## Properties and Weights

Section Designation	Area, sq in.	Nominal Width, in.	Weight in Pounds		Moment of Inertia, in. <sup>4</sup>	Section Modulus, in. <sup>3</sup>		Surface Area, sq ft per lin ft of bar	
			Per lin ft of bar	Per sq ft of wall		Single Section	Per lin ft of wall	Total Area	Nominal Coating Area*
PLZ23	13.28	24	45.2	22.6	407.5	80.4	30.2	5.98	5.52
PLZ25	14.60	24	49.6	24.8	465	65.7	32.8	5.98	5.52


\*Excludes socket interior and ball of interlock.

## Dimensions:

The dimensions given are nominal.

## Notes:

Steel Grades: PLZ23 and PLZ25 can be supplied in ASTM A328 grade and in high-strength, low-alloy grades ASTM A572 - Grade 50 and ASTM A690.



# BETHLEHEM STEEL H-PILES

## Properties and Weights

Section Number	Weight per Foot	Area of Section	Depth of Section	Flange		Web Thickness	Axis XX				Axis YY				Surface Area
				Width	Thickness		I <sub>x</sub> , in. <sup>4</sup>	S <sub>x</sub> , in. <sup>3</sup>	r <sub>x</sub> , in.	I <sub>y</sub> , in. <sup>4</sup>	S <sub>y</sub> , in. <sup>3</sup>	r <sub>y</sub> , in.	lb/ft		
HP14x	117	34.4	14.21	14.885	0.805	0.805	1220	172	5.96	443	59.5	3.59	7.11		
	102	30.0	14.01	14.735	0.705	0.705	1050	150	5.92	380	51.4	3.56	7.06		
	89	26.1	13.83	14.695	0.615	0.615	904	131	5.88	326	443	3.53	7.02		
	73	21.4	13.61	14.585	0.505	0.505	729	107	5.84	261	35.8	3.49	6.96		
HP12x	84	24.6	12.28	12.295	0.685	0.685	650	106	5.14	213	34.6	2.94	5.97		
	74	21.8	12.13	12.215	0.610	0.605	569	93.8	5.11	188	30.4	2.92	5.91		
	63	18.4	11.94	12.125	0.515	0.515	472	79.1	5.06	153	25.3	2.88	5.86		
	53	15.5	11.78	12.045	0.435	0.435	393	66.8	5.03	127	21.1	2.86	5.82		
HP10x	57	16.8	9.99	10.225	0.565	0.565	294	58.8	4.18	101	19.7	2.45	4.91		
	42	12.4	9.70	10.075	0.420	0.415	210	43.4	4.13	71.7	14.2	2.41	4.83		
HP8x	36	10.6	9.02	9.115	0.445	0.445	119	29.8	3.36	40.3	9.88	1.95	3.92		

\*Not available in A572 Grade 60.

## Dimensions:

The dimensions given are nominal.

## Notes:

Steel Grades: Bethlehem H-piles can be supplied in ASTM A36, high-strength low-alloy ASTM A572-Grades 50 and 60, and in ASTM A690 (minimum of 50 tons required per size). In addition, Bethlehem can also supply H-piles to meet Charpy (CVN) requirements.

If you need additional product data, or information more specific to your particular project, please call our Piling Product Sales and Marketing Office in Bethlehem direct:  
(800) 521-0432. FAX (215) 694-2640.

Form No. 2006  
December 1991

# Bethlehem

Piling Products  
Bethlehem Steel Corporation  
Bethlehem, PA 18016

# Standard Specification for High-Strength Low-Alloy Columbium-Vanadium Steels of Structural Quality<sup>1</sup>

This standard is issued under the fixed designation A 572/A 572M; the number immediately following the designation indicates the year of original adoption or, in the case of revision, the year of last revision. A number in parentheses indicates the year of last reapproval. A superscript epsilon (ε) indicates an editorial change since the last revision or reapproval.

*This specification has been approved for use by agencies of the Department of Defense and for listing in the DoD Index of Specifications and Standards.*

<sup>1</sup> Note.—Supplementary Requirement S1 was changed to S90 in April 1987.

## 1. Scope

1.1 This specification covers four grades of high-strength low-alloy structural steel shapes, plates, sheet piling, and bars. Grades 42 [290] and 50 [345] are intended for riveted, bolted, or welded construction of bridges, buildings, and other structures. Grades 60 [415] and 65 [450] are intended for riveted or bolted construction of bridges, or for riveted, bolted, or welded construction in other applications.

1.2 For welded bridge construction notch toughness is an important requirement. For this or other applications where notch-toughness requirements are indicated, they shall be negotiated between the purchaser and the producer.

1.3 The use of columbium, vanadium, and nitrogen, or combinations thereof, within the limitations noted in Section 5, shall be at the option of the producer unless otherwise specified. Where designation of one of these elements or combination of elements is desired, reference is made to Supplementary Requirement S1 in which these elements and their common combinations are listed as to type. When such a designation is desired, both the grade and type must be specified.

1.4 The maximum thicknesses available in the grades and products covered by this specification are shown in Table 1.

1.5 When the steel is to be welded, it is presupposed that a welding procedure suitable for the grade of steel and intended use or service will be utilized.

1.6 The values stated in either inch-pound units or SI units are to be regarded as standard. Within the text, the SI units are shown in brackets. The values stated in each system are not exact equivalents; therefore, each system must be used independently of the other. Combining values from the

two systems may result in nonconformance with the specification.

## 2. Referenced Documents

### 2.1 ASTM Standards:

A 6/A 6M Specification for General Requirements for Rolled Steel Plates, Shapes, Sheet Piling, and Bars for Structural Use<sup>2</sup>

A 36/A 36M Specification for Structural Steel<sup>2</sup>

A 514/A 514M Specification for High-Yield-Strength Quenched and Tempered Alloy Steel Plate. Suitable for Welding<sup>2</sup>

## 3. General Requirements for Delivery

3.1 Material furnished under this specification shall conform to the applicable requirements of the current edition of Specification A 6/A 6M.

## 4. Process

4.1 The steel shall be made by one or more of the following processes: open-hearth, basic-oxygen, or electric-furnace.

## 5. Chemical Requirements

5.1 The heat analysis shall conform to the requirements prescribed in Table 2 and in 5.3.

5.2 The steel shall conform on product analysis to the requirements prescribed in Table 2 and 5.3 subject to the product analysis tolerances in Specification A 6/A 6M.

5.3 Alloy content shall be in accordance with one of the following types:

Elements	Heat Analysis, %
Type 1—Columbium <sup>4</sup>	0.005–0.05 <sup>4</sup>
Type 2—Vanadium	0.01–0.15
Type 3—Columbium <sup>5</sup> (0.05 max. %) plus vanadium <sup>6</sup>	0.02–0.15
Type 4—Nitrogen <sup>7</sup> (with vanadium)	0.015 max

<sup>4</sup> Columbium when added either singly or in combination with vanadium shall be restricted to the following unless killed steel is furnished:

<sup>1</sup> This specification is under the jurisdiction of ASTM Committee A-1 on Steel, Stainless Steel and Related Alloys, and is the direct responsibility of Subcommittee A01.02 on Structural Steel for Bridges, Rolling Stock, and Ships.

Current edition approved July 26, 1985. Published September 1985. Originally published as A 572 - 66. Last previous edition A 572 - 85.

<sup>2</sup> Annual Book of ASTM Standards, Vol 01.04.

## TABLE 1 Maximum Product Thickness

Grade	Yield Point, min		Maximum Thickness or Size					Zees and Rolled Tees
	ksi	[MPa]	Plates and Bars		Structural Shapes Groups <sup>B</sup>		Sheet Piling	
			in.	[mm]				
42 [290] <sup>A</sup>	42	[290]	6	[150]	all	all	all	all
50 [345] <sup>A</sup>	50	[345]	4	[100]	all	all	all	all
60 [415] <sup>A</sup>	60	[415]	1 1/4	[32]	1 and 2	all	not available	all
65 [450]	65	[450]	1 1/4	[32]	1			

<sup>A</sup> In the above tabulation, Grades 42, 50, and 60 [290, 345, and 415], are the yield point levels most closely approximating a geometric progression pattern between 36 ksi [250 MPa], min. yield point steels covered by Specification A 36/A 36M and 100 ksi [690 MPa], min. yield strength steels covered by Specification A 514/A 514M.

<sup>B</sup> See Specification A 6/A 6M.

TABLE 2 Chemical Requirements<sup>A</sup>  
(Heat Analysis)

Diameter Thickness, or Distance Between Parallel Faces, in. [mm]	Grade	Carbon, max, %	Manganese, <sup>B</sup> max, %	Phosphorus, max, %	Sulfur, max, %	Silicon <sup>C</sup>	
						Plates to 1 1/2-in. [40-mm] Thick, Shapes to 426 lb/ft [634 kg/m], Sheet Piling, Bars, Zees, and Rolled Tees <sup>D</sup>	Plates Over 1 1/2-in. (40-mm) Thick and Shapes Over 426 lb/ft [634 kg/m]
6 [150]	42 [290]	0.21	1.35	0.04	0.05	0.40	0.15-0.40
4 [100]	50 [345]	0.23	1.35	0.04	0.05	0.40	0.15-0.40
1 1/4 [32]	60 [415]	0.26	1.35	0.04	0.05	0.40	...
>1 1/4-1 1/4 [13-32]	65 [450]	0.23	1.65	0.04	0.05	0.40	...
≤1 1/2 [37] <sup>E</sup>	65 [450]	0.26	1.35	0.04	0.05	0.40	...

<sup>A</sup> Copper when specified shall have a minimum content of 0.20 % by heat analysis (0.18 % product analysis).

<sup>B</sup> Manganese, minimum by heat analysis of 0.80 % (0.75 % product analysis) shall be required for all plates over 3/8 in. [10 mm] in thickness; a minimum of 0.50 % (0.45 % product analysis) shall be required for plates 3/8 in. [10 mm] and less in thickness, and for all other products. The manganese to carbon ratio shall not be less than 2 to 1.

<sup>C</sup> Silicon content in excess of 0.40 % by heat analysis must be negotiated.

<sup>D</sup> Bars over 1 1/2 in. [40 mm] in diameter, thickness, or distance between parallel faces, shall be made by a killed steel practice.

<sup>E</sup> An alternative chemical requirement with a maximum carbon of 0.21 % and a maximum manganese of 1.65 % is permissible with the balance of the elements as shown in Table 2.

Grades	Maximum Plate, Bar, Sheet Piling, Zees, and Rolled Tee Thicknesses, in. [mm]	Structural Shape Size Groupings (Specification A 6/A 6M, Table A)	
		[mm]	
42 and 50 [290] and 345]	1/4 [20]	Groups 1 and 2	
60 and 65 [415] and 450]	1/2 [13]	Groups 1 and 2	

<sup>A</sup> Product analysis limits = 0.004-0.060 %.

<sup>C</sup> Product analysis limits = 0.01 to 0.16 when columbium and vanadium are used in combination.

<sup>D</sup> Nitrogen (0.015 max %) when added as a supplement to vanadium shall be reported, and the minimum ratio of vanadium to nitrogen shall be 4 to 1.

## 6. Mechanical Requirements

### 6.1 Tensile Properties:

6.1.1 The material as represented by the test specimens shall conform to the tensile properties given in Table 3.

6.1.2 For material under 5/16 in. [8 mm] in thickness or diameter, a deduction from the percentage of elongation in 8 in. [200 mm], specified in Table 3, of 1.25 % shall be made for each decrease of 1/32 in. [0.8 mm] of the specified

TABLE 3 Tensile Requirements<sup>A</sup>

Grade	Yield Point, min		Tensile Strength, min		Minimum Elongation <sup>B,C,D</sup>	
	ksi	[MPa]	ksi	[MPa]	in 8 in. (200 mm)	in 2 in. (50 mm)
42 [290]	42	[290]	60	[415]	20	24
50 [345]	50	[345]	65	[450]	18	21
60 [415]	60	[415]	75	[520]	16	18
65 [450]	65	[450]	80	[550]	15	17

<sup>A</sup> For plates wider than 24 in. [600 mm], the test specimen in the transverse direction. See 11.2 of Specification A 6/A 6M.

<sup>B</sup> Elongation not required to be determined for floor plate.

<sup>C</sup> For wide flange shapes over 426 lb/ft [634 kg/m] elongation in 2 in. [50 mm] of 19 % minimum applies.

<sup>D</sup> For plates wider than 24 in. [600 mm], the elongation requirement is reduced two percentage points for Grades 42 and 50 [290 and 345], and three percentage points for Grades 60 and 65 [415 and 450].

thickness or diameter below 5/16 in. [8 mm].

**SUPPLEMENTARY REQUIREMENTS**

The following supplementary requirement shall apply when specified in the order or contract:

**S90. Types**

S90.1 When a purchaser prefers to designate the specific elements (columbium, vanadium, nitrogen, or combinations thereof), one of the types listed below shall be specified. The type in addition to the grade must be shown on the order.

Type 1—Columbium

Type 2—Vanadium

Type 3—Columbium and vanadium

Type 4—Vanadium and nitrogen

S90.2 The composition limits of Section 5 shall apply for any of these types.

Standardized supplementary requirements for use at the option of the purchaser are listed in Specification A 6/A 6M. Those that are considered suitable for use with this specification are listed by title:

**S14. Bend Test.****S18. Maximum Tensile Strength.**

*The American Society for Testing and Materials takes no position respecting the validity of any patent rights asserted in connection with any item mentioned in this standard. Users of this standard are expressly advised that determination of the validity of any such patent rights, and the risk of infringement of such rights, are entirely their own responsibility.*

*This standard is subject to revision at any time by the responsible technical committee and must be reviewed every five years and if not revised, either reapproved or withdrawn. Your comments are invited either for revision of this standard or for additional standards and should be addressed to ASTM Headquarters. Your comments will receive careful consideration at a meeting of the responsible technical committee, which you may attend. If you feel that your comments have not received a fair hearing you should make your views known to the ASTM Committee on Standards, 1916 Race St., Philadelphia, PA 19103.*

1

L B FOSTER CO  
PO BOX 47367  
DORAVILLE GA 30362

01  
413

L B FOSTER CO  
C/O HANFORD NUCLEAR FACILITY  
INTERSECTION OF HWY 24 & 240  
MAIN GATE  
RICHLAND WA

QUALITY STEEL MELTED AND MANUFACTURED IN USA

## SPECIFICATION

ASTM A572-93 GR50

INSPECTION-TEST REPORTS

10320 2 TEST REPORTS

Bill Miller  
3 Pages

HEAT NO.	NO. PIECES	DESCRIPTION	LENGTH			WEIGHT	YIELD POINT	TENSILE STRENGTH	ELONG		BENDS
			FEET	IN.	FRCT.				%	IN.	
381L226	8	PZ40X65.6	60			31488	70000 69500	81500 82000	24.0 22.0	8 8	
171L229	2	PZ35X66	60			7920	67500	82000	26.0	8	

CHEMICAL ANALYSIS	HEAT NO.	C	MN	P	S	SI	CU	N7	CR	MC	V	N	CB	ZR	
	181L226	.18	1.26	.010	.030	.05	.11	.04	.06	.02	.048		001		
	171L229	.21	1.26	.009	.029	.05	.13	.05	.06	.02	.046		001		

"I CERTIFY THAT THE ABOVE RESULTS ARE A TRUE AND CORRECT COPY OF ACTUAL RESULTS CONTAINED IN RECORDS MAINTAINED BY BETHLEHEM AND ARE IN FULL COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATION CITED ABOVE. I FURTHER CERTIFY THAT THE MATERIAL HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH THE CITED SPECIFICATION AND IS IN CONFORMANCE THERETO. THIS TEST REPORT CANNOT BE ALTERED AND MUST BE TRANSMITTED INTACT WITH ANY SUBSEQUENT THIRD PARTY TEST REPORTS, IF REQUIRED."

R. C. Atkinson  
CHIEF METALLURGIST

CHIEF METALLURGIST

PURCHASE ORDER NO.  
25311MILL ORDER NO.  
951335028-0071SHIPPER'S NO.  
0104-26028-01/01

BETHLEHEM

11/23/94

SOLD TO

L B FOSTER CO  
PO BOX 47367  
DORAVILLE GA 30362

SHIP TO

L B FOSTER CO  
C/O HANFORD NUCLEAR FACILITY  
INTERSECTION OF HWY 24 & 240  
MAIN GATE  
RICHLAND WA

## QUALITY STEEL MELTED AND MANUFACTURED IN USA

## SPECIFICATION

ASTM A572-93 GR50

## INSPECTION-TEST REPORTS

10320 2 TEST REPORTS

HEAT NO.	NO. PIECES	DESCRIPTION	LENGTH			WEIGHT	YIELD POINT	TENSILE STRENGTH	ELONG		BENDS		
			FEET	IN.	FRCT.				S	IN.			
171L233	11	PZ35X66	60			43560	63000 64000	78000	24.0 23.0	8			
<hr/>													
HEAT NO.	C	MN	P	S	SI	CU	NI	CR	ND	I	N	CB	ZR
171L233	.18	1.33	.009	.033	.06	.15	.05	.03	.02	.045		001	

\*\*\* CERTIFY THAT THE ABOVE RESULTS ARE A TRUE AND CORRECT COPY OF ACTUAL RESULTS CONTAINED IN RECORDS MAINTAINED BY BETHLEHEM AND ARE IN FULL COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATION CITED ABOVE. I FURTHER CERTIFY THAT THE MATERIAL HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH THE CITED SPECIFICATION AND IS IN CONFORMANCE THERETO. THIS TEST REPORT CANNOT BE ALTERED AND MUST BE TRANSMITTED INTACT WITH ANY SUBSEQUENT THIRD PARTY TEST REPORTS, IF REQUIRED.\*\*

CHIEF METALLURGIST

P.O.

THE LORAL CO.

FAX NO. 1800447174

HANFORD OFFICE

HAZARD OFFICE

13:47

NOV-30-94 MED

PURCHASE ORDER NO.

25311

MILL ORDER NO.

9513339 026-0171

SHIPPER'S NO.

0104-26029-01/01

SHIPPED FROM

BETHLEHEM

DATE SHIPPED

11/23/96

SOLD TO

L B FOSTER CO  
PO BOX 47367  
DORAVILLE GA 30362

SHIP TO

L B FOSTER CO  
C/O HANFORD NUCLEAR FACILITY  
INTERSECTION OF HWY 24 & 240  
MAIN GATE  
RICHLAND WA

QUALITY STEEL MELTED AND MANUFACTURED IN USA

SPECIFICATION

ASTM A572-93 GR50

INSPECTION-TEST REPORTS

10320 2 TEST REPORTS

HEAT NO.	NO. PIECES	DESCRIPTION	LENGTH			WEIGHT	YIELD POINT	TENSILE STRENGTH	ELONG		BENDS			
			FEET	IN.	FRCT.				%	IN				
171L233	2	PZ35X66	60			7920	63000	78000	24.0	8				
171L229	9	PZ35X66	60			35540	67500	82000	26.0	8				
							67500	82000	24.0	8				
CHEMICAL ANALYSIS	HEAT NO.	C	MN	P	S	SI	CU	Ni	CR	Mo	V	N	CB	ZR
	171L233	.18	1.33	.009	.033	.06	.15	.05	.03	.02	.045	.001		
	171L229	.21	1.26	.009	.029	.05	.13	.05	.06	.02	.046	.001		

I CERTIFY THAT THE ABOVE RESULTS ARE A TRUE AND CORRECT COPY OF ACTUAL RESULTS CONTAINED IN RECORDS MAINTAINED BY BETHLEHEM AND ARE IN FULL COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATION CITED ABOVE. I FURTHER CERTIFY THAT THE MATERIAL HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH THE CITED SPECIFICATION AND IS IN CONFORMANCE THERETO. THIS TEST REPORT CANNOT BE ALTERED AND MUST BE TRANSMITTED INTACT WITH ANY SUBSEQUENT THIRD PARTY TEST REPORTS, IF REQUIRED.

*R.C. Atkinson*  
CHIEF METALLURGIST

P.09

HARVARD OFFICE

FAX NO. 1800447174

HARVARD OFFICE

NOV-30-94 MED 13:48

951339.0471

11/30/94 15:08

5036921799

002/006

DATE: NOVEMBER 30, 1994

## **CERTIFICATE OF COMPLIANCE**

CUSTOMER: GENERAL CONSTRUCTION

P.O. #10189

VBFA S.O. #2712

VBFA P.O. #1020

QUANTITY SHIPPED: 24 PCS.

MATERIAL: ASTM A-27

PART #: VB500

WE HEREBY CERTIFY THAT THE MATERIALS AND PROCESSES USED TO  
MANUFACTURE THE ABOVE ITEMS SUPPLIED BY VERSABITE  
FOUNDATION ACCESSORIES ARE OF DOMESTIC ORIGIN.

VERSABITE FOUNDATION ACCESSORIES

BY: JAY N. ROGERS  
JAY N. ROGERS  
SALES REPRESENTATIVE

DPN/113094-4

**VERSABITE** Foundation Accessories  
19600 CIPOLE RD. TUALATIN OREGON 97062  
1-800-678-8772 FAX 503-692-5939

11/30/94 15:09

9515339.D472  
5036921799

003/006

DATE: NOVEMBER 30, 1994

## **CERTIFICATE OF COMPLIANCE**

CUSTOMER: GENERAL CONSTRUCTION

P.O. #10189

VBFA S.O. #2712  
VBFA P.O. #1045

QUANTITY SHIPPED: 24 PCS.

MATERIAL: ASTM A-27

PART #: VB535R/L


WE HEREBY CERTIFY THAT THE MATERIALS AND PROCESSES USED TO  
MANUFACTURE THE ABOVE ITEMS SUPPLIED BY VERSABITE  
FOUNDATION ACCESSORIES ARE OF DOMESTIC ORIGIN.

VERSABITE FOUNDATION ACCESSORIES

BY: JAY N. ROGERS  
SALES REPRESENTATIVE

DPN/1130943

**VERSABITE** Foundation Accessories  
19600 CIPOLE RD. TUALATIN OREGON 97062  
1-800-678-8772 FAX 503-692-5939

SECTION A-A

THESE DRAWINGS ARE THE CONFIDENTIAL PROPERTY OF VERSABITE FOUNDATION ACCESSORIES, ANY UNAUTHORIZED USE OR DUPLICATION OF THESE DRAWINGS WILL BE PROSECUTED TO THE FULLEST

EXTENT OF THE LAW.

3-25-81

DIMENSION TABLE		
MEASUREMENTS IN INCHES. ALL DIMENSIONS PLUS OR MINUS .063 UNLESS OTHERWISE STATED.		
A	6.300	
B	3.375	
C	2.0	
D	112E	
E	7C	
F	56E5	
G	90.0	
H	31.25	
I	18	
J	3/8	

NAME	TITLE	DATE
VERSABITE	DESIGNER	1984
DATE	APPROVED	APPROVED
6/1/83	6/1/83	6/1/83
PROTECTOR DETAIL - SHEET PILE		
		500 (10)

9513339.0474


11/30/94 15:10

05036921799



005-006

THESE DRAWINGS ARE THE CONFIDENTIAL  
PROPERTY OF VERSABITE FOUNDATION  
ACCESSORIES, ANY UNAUTHORIZED USE  
OR DUPLICATION OF THESE DRAWINGS  
WILL BE PROSECUTED TO THE FULLEST  
EXTENT OF THE LAW.

DIMENSION TABLE	
NAME	SIZE
Versa	105-555
A	.22-.25
B	.25
C	2.0
D	.0
E	1.375
F	.87
G	.70
H	.50875
I	4.75
J	5.00
K	.375
M	



VERSABITE	
NAME	V2
DATE	6/19/83
PROTECTOR DETAIL SHEET PAGE	500Z (1)

SECTION B-B'

-- 6 --


# SHEET PILE ACCESSORIES



## UNIVERSAL DRIVE POINT

Your choice of our "universal" to fit all piles or our wide selection of tips made to fit each of the most popular sheet piles used.



Call for information on Sheet Pile Drive Points to fit the sheet you are using.



## Z-SHEET DRIVE POINT

### WELD PROCEDURE

These points should be welded with a 5/16 fillet along the entire length of the top flange on both sides using 70xx Series rods.




PATENT NO 4,552,793


## DOUBLE Z DRIVE POINT

VersaBite has the patented double sheet pile protector to place on a pair of sheets. This not only protects the sheet but also the interlock. Please inquire about the double sheet pile protector for your set of sheets.


# WELD RINGS



PLAIN



SLOT SPACERS



Weld rings can be ordered to all sizes of pipe and wall thicknesses. The standard weld ring is 1 1/8" or 1 3/8" thick.

## VERSABOOT TIMBER PILE TIPS

The VersaBoot is a cold-formed, tough carbon steel boot for timber piles. Cost of the VersaBoot is low. Attachment is fast.

For maximum field labor with maximum pile tip utilization, VersaBoot comes in 6, 7, 8 and 9 inch ins dia diameter. Comes in a range of sizes to accommodate variation in pile tips. Simply select the one that fits. Almost no cutting of the piles will be required.

Attached by just driving three nail pins into the shape. The entire pile tip is protected and utilized.

## ARROW POINT TIMBER PILE TIP

Comes in three tip sizes 6 to 10, 8 to 12, and 10 to 13. The point is 3 1/8" or 4 1/2" long. Quick and easy to install. Ready for immediate use.


9513339.0476

Attachment A-3  
Specifications on Test Pile  
Driving Equipment/Hammers

# APE "KING KONG" MODEL 400 VIBRATORY PILE DRIVER/EXTRACTOR

for driving and extracting heavy caissons, driving sheets or plates in clay soil conditions

## SPECIFICATIONS



<b>VIBRATOR:</b>	Eccentric moment	13,000 in-lbs (15,000 kg-cm)
	Drive force	400 Tons (3,550 kN)
	Frequency (cpm)	0 to 1500
	Amplitude	1 1/8" (28.5 mm)
	Pile Clamp Force	250 Tons (2,224 kN)
	Line pull for extraction	200 Tons (1,780 kN)
	Hydraulic hose length	200 feet (61 meters)
	Suspended weight*	34,000 lbs (15,455 Kg)
	Length	120 inches (3,048 mm)
	Width	26 inches (660 mm)
	Height	70 inches (1,778 mm)
	Height with clamp	96 inches (2,438 mm)


APE engineers can adjust flows and pressures to job site requirements

\* Suspended weight includes all hoses.

## APE MODEL 800 HYDRAULIC POWER UNIT


hydraulic source for super large vibros and high torque drills

### POWER UNIT:



Engine	CAT 3412 Twin turbo 800 HP
Maximum power	800 HP (597 kW)
Operating speed	2000 RPM
Maximum drive pressure	6000 psi (414 bar)
Maximum hyd flow; Forward	250 gpm (946 lpm)
Maximum hyd flow; Reverse	250 gpm (946 lpm)
Clamp pressure	6000 psi (414 bar)
Clamp pump flow @ 2200 rpm	10 gpm (38 lpm)
Weight	24,000 lbs (10,909 kg)
Length	174 inches (4,420 mm)
Width	82 inches (2,083 mm)
Height	96 inches (2,438 mm)


### ATTACHMENTS:



#### CONCRETE CLAMP:

for driving and extraction

- \* Vertical cylinder
- \* Fits up to 24" (609 mm)
- \* Light weight
- \* Easy to install
- \* Heavy duty cylinder
- \* 60 ton clamp (534 kN)
- \* Fits to all types of Vibros
- \* Adapts to fit concrete piles & small pipe
- \* Deep grip works on rolled piles



#### APE CAISSON CLAMP:

for driving and extraction


- \* T bar design
- \* Fits caissons 16" to 11 feet
- \* One piece cast beam
- \* Will not bend or break
- \* No need for cylinder guards
- \* Simple wedge-lock design
- \* Fits all types of Vibros
- \* Light weight with strength
- \* Jaws will not crack piles
- \* Hydraulic wedge-lock optional



AMERICAN PILEDRIVING EQUIPMENT 7032 SOUTH 196TH KENT, WA. 98032  
(206) 872-0141

# APE MODEL 200B VIBRATORY DRIVER/EXTRACTOR WITH MODEL 325 POWER UNIT


## SPECIFICATIONS

**VIBRATOR:**


Eccentric moment:	4400 in. lb. (5000 kg-cm)
Drive force (variable):	100 tons (988 kN)
Frequency (cpr) (variable):	0 to 1000*
Amplitude:	1.4 to 1 inch. (25.4 mm)
Pile Clamp Force for sheet piles:	250 tons (2224 kN)
Caisson Clamp Force:	500 tons (4444 kN)
Line pull for extraction:	100 tons (890 kN)
Hydraulic hose length:	150' (30m)
Suspended weight without clamp attachment:	11,000 lbs. (5000 kg)
Suspended weight with sheet clamp:	13,300 lbs. (5999 kg)
Suspended weight with caisson beam & clamp:	15,600 lbs. (7090 kg)*
Length:	101 inches (2565 mm)
Width throat:	14 inches (356 mm)
Height with sheet clamp attachment:	96 inches (2438 mm)


\* Add 1200 lbs to suspended weight when using shear plates.

\* Frequency is adjustable at control panel or hand held pendant and can be increased to 1650 cpm on larger power unit.

**POWER UNIT:**



Engine:	CAT or Cummins
Maximum power:	325 (243 kW)
Operating speed:	800 to 2200 rpm
Maximum drive pressure:	5,000 psi (344 bar)
Maximum hyd flow- Forward:	0 to 130 gpm (492 lpm)
Maximum hyd flow- Reverse:	same as above
Clamp pressure:	5000 psi (344 bar)
Clamp pump flow @ 2200 rpm:	10 gpm (38 lpm)
Weight*	3,900 lbs. (4,041 kg)
Length:	110" (2,794 mm)
Width:	66" (1,676 mm)
Height:	62" (1,575 mm)

Note: The APE Model 200 vibratory unit operates off the larger 500 horsepower power unit increasing rpm from 1360 to 1650 rpm thus adding 70 tons of additional drive force.

**ATTACHMENTS:**

**APE WOOD/CONCRETE CLAMP:**

for driving and extracting
Weight:
Height:
Width:
Jaw opening:
Clamp Force:

3800 lbs.  
60 inches  
25 inches  
24 inches  
250 tons


**APE CAISSON BEAM & CLAMPS:**

for driving and extracting
Weight:
Height:
Width:
Jaw opening:
Clamp Force:

32800 lbs.  
21 inches  
96 inches  
16" to 14 feet  
500 tons

Hydraulically  
activated wedges  
Patented by APE

Specifications vary due to design improvement and manufacturing. Consult factory.




AMERICAN PILEDRIVING EQUIPMENT 7032 SOUTH 196TH KENT, WA. 98032  
(206) 872-0141

9513339.0479

# Berminghammer®

CORPORATION LIMITED




## B-3505 DIRECT DRIVE DIESEL PILE HAMMER

### Advantages:

- \* The Original Pressure Fuel Injection System that eliminates pre-combustion and stalling in soft driving -- standard on all Berminghammers.
- \* Direct Drive Cap System that doubles transferred energy to the pile.
- \* Direct Drive Cap System will drive all H-piles, pipe piles up to 20 inches and with a cast-steel adapter, will drive concrete piles.
- \* Chromed cylinders that decrease friction and add years to the life of the cylinder.
- \* Integral trip track for positive piston engagement
- \* Remote throttle that allows the stroke to be varied while the hammer is running.
- \* Air-actuated oiling system.
- \* Available with Canola-based environmentally friendly lubricating oil.
- \* Removable catch ring allows the piston to be removed, without taking the hammer out of the leads.

### Specifications:

- \* 4,000 lb. (1,814 kg.) ram
- \* 12,000 lbs. (5,442 kg.) operating weight
- \* 46,000 ft. lbs. (62.3 kJ) rating
- \* 16 gal. (59 L) fuel tanks
- \* 2 gal. (7.3 L) oil tanks
- \* Fits in 26 X 8 box leads
- \* Fits on all types of spud-type lead





First production B-3505, purchased by Hercules Machinery Corporation, of Sterling, VA.

IMPACT EQUIPMENT, INC.  
P.O. BOX 396  
MARYLHURST, OR 97036  
(503) 656-0422 WATTS (800) 880-0869  
FAX: (503) 656-2652

9513339.0480

## BERMINGHAMMER PATENTED DIRECT DRIVE SYSTEM





## B-3505

### Operating Weight

Total operating weight	12,000 lb	5,442 kg
Weight of tool box	150 lb	68 kg
Total shipping weight	12,150 lb	5,510 kg

### Performance

Ram Weight	4,000 lb	1,814 kg
Maximum ram stroke	11.5 ft	3.5 m
Rated energy	46,000 ft-lb	62.3 kJ
Maximum developed energy	34,000 ft-lb	46.1 kJ
Blows per minute	36-60	36-60

### Capacity



Fuel tank capacity	15.6 gal (U.S.)	59.0 litres
Fuel consumption	1.4 gal per hour	5.3 litres per hour
Oil tank capacity	1.9 gal (U.S.)	7.3 litres
Oil consumption	0.16 gal per hour	0.6 litres per hour

### Dimensions


Overall length	18.1 ft	5.52 m
Depth	27.5 in	699 mm
Width	24 in	610 mm



B-3505 4000 lb (1814 kg) Piston					
BPM	STROKE (feet)	ENERGY (ft-lb)	BPM	STROKE (metres)	ENERGY (Joules)
35	11.5	46000	35	3.60	6540
36	11.2	44800	36	3.41	6180
37	10.6	42400	37	3.22	5850
38	10.0	40000	38	3.06	5550
39	9.5	38000	39	2.90	5270
40	9.0	36000	40	2.76	5000
41	8.6	34400	41	2.63	4760
42	8.2	32800	42	2.50	4540
43	7.8	31200	43	2.39	4330
44	7.5	30000	44	2.28	4140
45	7.1	28400	45	2.18	3960
46	6.8	27200	46	2.09	3780
47	6.6	26400	47	2.00	3630
48	6.3	25200	48	1.92	3480
49	6.0	24000	49	1.84	3340
50	5.8	23200	50	1.77	3200
51	5.6	22400	51	1.70	3080
52	5.4	21600	52	1.63	2960
53	5.2	20800	53	1.57	2850
54	5.0	20000	54	1.51	2750
55	4.8	19200	55	1.46	2650
56	4.6	18400	56	1.41	2550
57	4.5	18000	57	1.36	2470
58	4.3	17200	58	1.31	2380
59	4.2	16800	59	1.27	2300
60	4.0	16000	60	1.23	2220



<b>B-3505      4000 lb Piston</b>		
<b>BPM</b>	<b>Stroke</b>	<b>Energy</b>
35	11.5	46,000
36	11.2	44,800
37	10.6	42,400
38	10.0	40,000
39	9.5	38,000
40	9.0	36,000
41	8.6	34,400
42	8.2	32,800
43	7.8	31,200
44	7.5	30,000
45	7.1	28,400
46	6.8	27,200
47	6.6	26,400
48	6.3	25,200
49	6.0	24,000
50	5.8	23,200
51	5.6	22,400
52	5.4	21,600
53	5.2	20,800
54	5.0	20,000
55	4.8	19,200
56	4.6	18,400
57	4.5	18,000
58	4.3	17,200
59	4.2	16,800
60	4.0	16,000




B-3505 4000 lb (1814 kg) Piston		
BPM	STROKE (feet)	ENERGY (ft-lb)
35	11.5	46000
36	11.2	44800
37	10.6	42400
38	10.0	40000
39	9.5	38000
40	9.0	36000
41	8.6	34400
42	8.2	32800
43	7.8	31200
44	7.5	30000
45	7.1	28400

BPM	STROKE (metres)	ENERGY (Joules)
35	3.60	6540
36	3.41	6180
37	3.22	5850
38	3.06	5550
39	2.90	5270
40	2.76	5000
41	2.63	4760
42	2.50	4540
43	2.39	4330
44	2.28	4140
45	2.18	3960

# MANITOWOC SPECIFICATIONS

9513359.0485

3900000



24273

## NOTE 1

CRAWLER FRAMES MAY BE REMOVED FOR LOADING, REDUCING ALL HEIGHTS 13 IN. USE CAB DIM 10' 10" FOR LOAD WIDTH.


## NOTE 3

HEIGHT DIMENSIONS SHOWN ARE FOR OUTSIDE DRIVE WITH 48" TREADS.

- WITH 38" TREADS DEDUCT 1/2".
- FOR INSIDE DRIVE WITH 48" TREADS DEDUCT 1/4".
- WITH 38" TREADS DEDUCT 3/4".

## NOTE 2

SPECIAL LOW CLEARANCE GANTRY 42732  
OVERALL CLEARANCE HEIGHT.



DIMENSIONS	D	E
W/CAT. & G.M. VICON	5' 8 7/16" (1.738m)	11' 3 3/16" (3.434m)
W/CUMMINS VICON	5' 7 11/16" (1.719m)	11' 0 7/16" (3.364m)

MANITOWOC ENGINEERING CO.  
A Division of The Manitowoc Company, Inc.  
Manufacturing • Marketing


DIMENSIONS	CARBODY WIDTH A	B		C
		FLAT OF CTWT.	TAILSWING	
W/INSIDE CRAWLER DRIVE	8' 8 1/2" (2.654)			
W/OUTSIDE CRAWLER DRIVE	9' 11" (3.022m)			
2ND CTWT.		14' 2 7/16" (4.329m)	15' 1 3/8" (4.607m)	
3RD CTWT. W/PENDANT OR LINK TYPE BACKHITCH.		15' 6 15/16" (4.748m)	15' 9 1/8" (4.804m)	
OVER 38" CRAWLERS				16' 8" (5.080m)
OVER 48" CRAWLERS				17' 6" (5.280m)

SUPERF DWG. 24273 OF 11-30-60 &amp; 0-136B

Drwg. Dr

6-15-81  
3-21-68  
5-6-64

OUTLINE DIMENSIONS



Because of a program of continuing improvements, Manitowoc Engineering Co. reserves the right to change this description at any time, without notice.

MANITOWOC ENGINEERING CO.  
(A division of The Manitowoc Company, Inc.)  
Manitowoc, Wisconsin 54220



951339.0488

## MANITOWOC ENGINEERING CO.

A Division of The Manitowoc Company, Inc. Manitowoc, Wisconsin 54220



3900

CRAWLER

## LIFTCRANE CAPACITIES

BOOM NO. 8 WITH OPEN THROAT TOP  
74,000 LB. COUNTERWEIGHTMEETS  
ANSI B30.5  
REQUIREMENTS

**LIFTING CAPACITIES:** Capacities for various boom lengths and operating radii are for freely suspended loads and do not exceed 75% of a static tipping load. Capacities based on structural competence are shown by shaded areas.

Upper boom point capacity (whip line) for single part line is 22,500 lbs. (20,000 lbs. when rear auxiliary drum is used). In all cases, upper boom point capacities cannot exceed those listed for the main boom capacity.

Capacities are shown in pounds. Weight of jib, (see chart A), all load blocks, hooks, weight ball, slings, hoist lines, etc., beneath boom and jib point sheaves, is to be considered part of the main boom load. Boom is not to be lowered beyond radii where combined weights are greater than rated capacity. Where no capacity is shown, operation is not intended or approved. See boom raising capability chart.

**OPERATING CONDITIONS:** Machine to operate in a level position on a firm surface with gantry in working position and be rigged in accordance with and under conditions referred to in rigging drawing No. 48029 or No. 48237 and load line specification chart No. 4899.

Crane operator judgment must be used to allow for dynamic load effects of swinging, hoisting or lowering, travel, wind conditions, as well as adverse operating conditions and physical machine depreciation.

**OPERATING RADIUS:** Operating radius is the horizontal distance from the axis of rotation to the center of vertical hoist line or load block with the load freely suspended. Add 11" to boom point radius for radius of sheave when using single part hoist line.

Boom angle is the angle between horizontal and centerline of boom butt and inserts and is an indication of operating radius. In all cases, operating radius shall govern capacity.

**BOOM POINT ELEVATION:** Boom point elevation, in feet, is the vertical distance from ground level to centerline of boom point shaft.

**MACHINE EQUIPMENT:** Machine equipped with 20'4" crawlers, 38" or 48" treads, 15' retractable gantry, 10 or 12 part boom hoist reeving, two 1-1/2" boom pendants, 1st cwt. = 32,000 lbs., 2nd cwt. = 26,500 lbs., 3rd cwt. = 15,500 lbs.

Boom Lth.: Feet	Oper. Rad.: Feet	Boom Ang.: Deg.	Boom Point: Elev.	Capacity:	Boom Lth.: Feet	Oper. Rad.: Feet	Boom Ang.: Deg.	Boom Point: Elev.	Capacity:
15	79 1	65 6	200,000		40	58 7	66 5	51,100	
16	78 1	65 4	200,000		45	53 8	63 1	43,800	
17	77 1	65 1	180,200		50	48 5	59 1	38,100	
18	76 1	64 9	163,400		55	42 8	54 2	33,700	
19	75 2	64 7	149,400		60	36 4	48 2	30,000	
20	74 2	64 4	137,500		65	28 7	40 3	27,100	
22	72 2	63 8	118,600		70	18 5	28 9	24,500	
24	70 1	63 1	104,100		16	81 1	85 7	200,000	
26	68 1	62 3	92,700		17	80 4	85 5	179,700	
28	66 0	61 5	83,400		18	79 6	85 4	162,900	
30	63 9	60 5	75,800		19	78 9	85 2	148,800	
32	61 8	59 5	69,400		20	78 2	85 0	137,000	
34	59 6	58 4	63,900		22	76 7	84 5	118,000	
36	57 3	57 2	59,200		24	75 2	84 0	103,500	
38	55 0	55 8	55,100		26	73 8	83 5	92,000	
40	52 7	54 4	51,500		28	72 3	82 9	82,800	
45	46 4	50 1	44,200		30	70 8	82 2	75,100	
50	39 4	44 7	38,500		32	69 2	81 5	68,700	
55	31 1	37 6	34,100		34	67 7	80 7	63,200	
60	20 0	27 2	30,500		36	66 1	79 8	58,500	
15	80 6	75 7	200,000		38	64 6	78 9	54,400	
16	79 8	75 6	200,000		40	63 0	77 9	50,800	
17	79 0	75 4	179,900		45	58 9	75 1	43,500	
18	78 1	75 2	163,100		50	54 6	71 8	37,800	
19	77 3	74 9	149,100		55	50 0	68 0	33,300	
20	76 5	74 7	137,200		60	45 2	63 4	29,700	
22	74 8	74 2	118,200		65	39 9	58 0	26,700	
24	73 1	73 6	103,700		70	33 9	51 3	24,200	
26	71 4	73 0	92,300		75	26 9	42 8	22,100	
28	69 6	72 3	83,000		80	17 3	30 5	20,200	
30	67 9	71 5	75,400						
32	66 1	70 6	69,000						
34	64 3	69 7	63,500						
36	62 5	68 7	58,800						
38	60 6	67 6	54,700						

HOIST REEVING FOR MAIN LOAD BLOCK					
No. Parts of Line	1	2	3	4	5
Maximum Load - Lbs.	22,500	45,000	67,500	90,000	112,500
No. Parts of Line	6	7	8	9	
Maximum Load - Lbs.	135,000	157,500	180,000	200,000	

LOAD AND WHIP LINE SPECIFICATIONS					
LOAD LINE: 1" — 6x25 Filler Wire, Improved Plow Steel, Regular Lay, IWRC. Minimum Breaking Strength 44.9 Ton. (Approx. Weight Per Ft. in Lbs. 1.85)					
WHIP LINE: 1" — 6x25 Filler Wire, Improved Plow Steel, Regular Lay, IWRC. Minimum Breaking Strength 44.9 Ton. Maximum Load — 22,500 lbs. per Line. (Approx. Weight Per Ft. in Lbs. 1.85)					

MAXIMUM BOOM AND JIB LENGTHS LIFTED UNASSISTED					
OVER FRONT OF BLOCKED CRAWLERS			OVER SIDE OF CRAWLERS		
Bm. Lgh.	Jib No. 123	Jib No. 124	Bm. Lgh.	Jib. No. 123	Jib No. 124
210'	—	—	190'	—	—
200'	—	—	180'	—	30'
190'	30'	60'	170'	30'	60'
180'	50'	60'	160'	60'	60'
170'	60'	60'	—	—	—

Load block, hook and weight ball on ground at start.

(A) DEDUCT FROM CAPACITIES WHEN JIB IS ATTACHED					
Jib Lgh.	Jib No. 123	Jib No. 124	Jib Lgh.	Jib No. 123	Jib No. 124
30'	2,500 lb.	1,800 lb.	28	75 9	103.6
40'	3,100 lb.	2,050 lb.	30	74 7	136.500
50'	3,700 lb.	2,300 lb.	32	73 5	117.500
60'	4,400 lb.	2,500 lb.	34	72 3	103,000
			36	71 1	91,500
			38	69 9	82,300
			40	68 7	74,600
			42	67 5	68,200
			44	66 2	50,400
			46	64 6	42,900
			48	62 6	37,200
			50	60 9	32,800
			52	55 2	29,100
			54	53 1	26,100
			56	51 2	23,600
			58	47 0	21,500
			60	42 5	19,600
			62	37 5	17,100
			64	31 9	15,500
			66	25 3	14,200
			68	16 3	13,300

Capacities continue on reverse side.

9516339.0489

**MANITOWOC ENGINEERING CO.**  
Division of The Manitowoc Company, Inc. Manitowoc, Wisconsin 54220



3900

# JIB LIFTING CAPACITIES

MEETS  
ANSI B30.5  
REQUIREMENTS

**JIB NO. 123 WITH 12'6" STRUT ON  
BOOM NO. 8 WITH OPEN THROAT TOP  
74,000 LB. COUNTERWEIGHT**

Chart supplements boom capacity chart No. 6292-A. Capacities are for freely suspended loads based on tipping. Strength of structural components or other factors. Crane operator judgment must be used to allow for dynamic load effects of swinging. Hoisting or lowering, travel, wind conditions, as well as adverse operating conditions and physical machine depreciation.

Capacities do not exceed 75% of a static tipping load with machine on a firm, level surface. Capacities based on struc-

tural competence are denoted by shaded areas. Operatir radius is the horizontal distance from the axis of rotation the center of vertical hoist line or load block. Weight of : load blocks, hooks, weight ball, slings, hoist lines, etc beneath boom and jib point sheaves, is considered part of ti jib load. Boom and jib are not to be lowered beyond radi where combined weights are greater than rated capaci Maximum capacity on 1" — 6x25 IPS, IWRC is 22,500 lb./lin Refer to jib assembly No. 43730.

## 0 DEGREE JIB OFFSET ANGL

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS											JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET												
	90	100	110	120	130	140	150	160	170	180	190		
40 *	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	40 *	
45	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	140,000	45	
50	37,500	37,100	36,700	36,300	36,000	35,700	35,300	34,900	34,600	34,200	33,900	50	
55	33,000	32,600	31,800	31,500	31,200	30,800	30,400	29,700	29,400	29,100	29,400	55	
60	29,400	28,900	28,600	28,200	27,900	27,500	27,100	26,800	26,400	26,100	25,700	60	
65	26,400	25,900	25,600	25,200	24,800	24,500	24,100	23,800	23,400	23,000	22,700	65	
70	23,800	23,400	23,000	22,600	22,300	22,000	21,500	21,200	20,900	20,500	20,200	70	
80	19,800	19,400	19,000	18,600	18,300	17,900	17,500	17,200	16,800	16,400	16,100	80	
90	16,800	16,300	16,000	15,500	15,200	14,900	14,400	14,100	13,800	13,400	13,000	90	
100	14,400	13,900	13,600	13,100	12,800	12,500	12,000	11,700	11,400	11,000	10,600	100	
110			11,600	11,200	10,900	10,500	10,100	9,800	9,400	9,000	8,700	110	
120				10,000	9,500	8,900	8,500	8,200	7,800	7,400	7,100	120	
130					8,300	7,900	7,600	7,200	6,800	6,500	6,100	130	
140						6,800	6,500	6,000	5,700	5,400	4,900	140	
150							5,500	5,100	4,700	4,400	4,000	150	
160								4,200	3,900	3,500	3,100	160	

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS											JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET												
	90	100	110	120	130	140	150	160	170	180	190		
50 *	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	50 *	
55	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	55	
60	29,500	29,000	28,700	28,300	27,900	27,600	27,200	26,900	26,500	26,100	25,700	60	
65	26,500	26,000	25,700	25,300	24,900	24,600	24,200	23,800	23,500	23,100	22,700	65	
70	23,900	23,500	23,100	22,700	22,400	22,000	21,600	21,300	21,000	20,600	20,200	70	
80	19,900	19,500	19,100	18,700	18,300	18,000	17,600	17,300	16,900	16,500	16,100	80	
90	16,900	16,400	16,100	15,600	15,300	14,900	14,500	14,200	13,800	13,400	13,000	90	
100	14,500	14,000	13,700	13,200	12,900	12,500	12,100	11,800	11,400	11,000	10,600	100	
110	12,500	12,100	11,700	11,300	10,900	10,600	10,200	9,800	9,500	9,100	8,700	110	
120		10,500	10,100	9,700	9,400	9,000	8,600	8,200	7,800	7,400	6,800	120	
130			8,800	8,400	8,000	7,700	7,400	6,900	6,600	6,200	5,800	130	
140				7,200	6,900	6,500	6,100	5,800	5,400	5,000	4,600	140	
150					5,900	5,600	5,100	4,800	4,400	4,000	3,600	150	
160						4,700	4,300	3,900	3,500	3,200		160	

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS											JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET												
	90	100	110	120	130	140	150	160	170	180	190		
70 *	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	70 *	
75	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	75	
80	20,000	19,600	19,200	18,800	18,500	18,100	17,700	17,400	17,100	16,700	16,300	80	
90	17,000	16,500	16,200	15,700	15,400	15,100	14,700	14,300	14,000	13,600	13,200	90	
100	14,600	14,100	13,800	13,300	13,000	12,700	12,300	11,900	11,600	11,200	10,800	100	
110	12,600	12,200	11,800	11,400	11,100	10,700	10,300	10,000	9,600	9,200	8,800	110	
120	11,000	10,600	10,200	9,800	9,500	9,100	8,700	8,400	8,000	7,600	7,300	120	
130		9,200	8,900	8,500	8,100	7,800	7,400	7,000	6,700	6,300	6,000	130	
140				7,700	7,300	7,000	6,600	6,200	5,900	5,500	5,100	140	
150					6,300	6,000	5,600	5,200	4,800	4,400	4,000	150	
160						5,200	4,800	4,400	4,000	3,600	3,200	160	
170							4,000	3,700	3,300	3,000		170	

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS											JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET												
	90	100	110	120	130	140	150	160	170	180	190		
105 *	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	105 *	
110	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	110	
115	10,000	10,000	10,000	10,000	10,000	10,000	9,900	9,500	9,200	8,800	8,400	115	
120	10,000	10,000	10,000	9,800	9,500	9,100	8,700	8,300	8,000	7,600	7,200	120	
125	10,000	9,900	9,500	9,100	8,800	8,400	8,000	7,700	7,300	6,900	6,500	125	
130	9,700	9,300	8,900	8,500	8,100	7,800	7,400	7,000	6,700	6,300	5,900	130	
140	8,100	7,800	7,500	6,400	6,000	5,700	5,300	4,900	4,600	4,300	4,000	140	
150					5,500	5,200	4,800	4,400	4,000	3,700	3,300	150	
160						4,400	4,100	3,700	3,300	3,000		160	
170												170	

\* These capacities apply for ALL lesser radii obtainable.

9513359.0490

**MANITOWOC ENGINEERING CO.**  
*Division of The Manitowoc Company, Inc. Manitowoc, Wisconsin 54220*

**3900****JIB LIFTING CAPACITIES**

MEETS  
ANSI B30.5  
REQUIREMENTS

**JIB NO. 123 WITH 12'6" STRUT ON  
BOOM NO. 8 WITH OPEN THROAT TOP  
74,000 LB. COUNTERWEIGHT**

Chart supplements boom capacity chart No. 6292-A. Capacities are for freely suspended loads based on tipping, strength of structural components or other factors. Crane operator judgment must be used to allow for dynamic load effects of swinging, hoisting or lowering, travel, wind conditions, as well as adverse operating conditions and physical machine depreciation.

Capacities do not exceed 75% of a static tipping load with machine on a firm, level surface. Capacities based on struc-

tural competence are denoted by shaded areas. Operating radius is the horizontal distance from the axis of rotation to the center of vertical hoist line or load block. Weight of all load blocks, hooks, weight ball, slings, hoist lines, etc., beneath boom and jib point sheaves, is considered part of the jib load. Boom and jib are not to be lowered beyond radii where combined weights are greater than rated capacity. Maximum capacity on 1" - 6x25 IPS, IWRC is 22,500 lb./line. Refer to jib assembly No. 43730.

**20 DEGREE JIB OFFSET ANGLE**

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS										JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET											
	90	100	110	120	130	140	150	160	170	180	190	
45 *	40,000	40,000	40,000	40,000	40,000	40,000	40,000	40,000	36,300	35,500	34,700	45 *
50	38,600	38,300	38,000	37,700	37,500	37,300	37,000	36,700	36,300	35,500	34,700	50
55	34,000	33,700	33,400	33,100	32,800	32,600	32,300	32,000	31,800	31,500	31,200	55
60	30,200	29,900	29,600	29,300	29,000	28,800	28,500	28,200	27,900	27,600	27,400	60
65	27,100	26,800	26,500	26,200	25,900	25,600	25,300	25,000	24,800	24,500	24,200	65
70	24,500	24,200	23,900	23,500	23,300	23,000	22,600	22,400	22,100	21,800	21,500	70
75	22,300	21,900	21,600	21,300	21,000	20,700	20,400	20,100	19,800	19,500	19,200	75
80	20,300	20,000	19,700	19,300	19,100	18,800	18,400	18,200	17,900	17,500	17,300	80
85	18,700	18,300	18,000	17,600	17,400	17,100	16,700	16,400	16,200	15,800	15,500	85
90		16,800	16,500	16,100	15,900	15,600	15,200	14,900	14,600	14,300	14,000	90
95		15,500	15,200	14,800	14,500	14,200	13,900	13,600	13,300	13,000	12,700	95
100			14,000	13,600	13,400	13,100	12,700	12,400	12,100	11,800	11,500	100
110					11,300	11,000	10,700	10,400	10,100	9,700	9,400	110
120						9,400	9,000	8,700	8,400	8,000	7,700	120
130							7,300	7,000	6,600	6,300	6,000	130
140								5,800	5,400	5,100		140

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS										JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET											
	90	100	110	120	130	140	150	160	170	180		
50 *	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	29,700	29,400	29,100	50 *
55	30,000	30,000	30,000	30,000	30,000	30,000	30,000	30,000	28,700	28,400	28,100	55
60	30,000	30,000	30,000	29,700	29,500	29,200	28,900	28,700	28,500	28,200	25,000	60
65	27,500	27,100	26,900	26,600	26,300	26,000	25,800	25,500	25,200	25,000	25,000	65
70	24,800	24,500	24,200	23,900	23,600	23,400	23,100	22,800	22,600	22,300		70
75	22,600	22,200	22,000	21,500	21,400	21,100	20,800	20,500	20,200	19,900		75
80	20,600	20,300	20,000	19,700	19,400	19,100	18,800	18,500	18,300	17,900		80
85	18,900	18,600	18,300	17,900	17,700	17,400	17,100	16,800	16,500	16,200		85
90	17,400	17,100	16,800	16,400	16,200	15,900	15,500	15,300	15,000	14,700		90
100		14,500	14,300	12,200	11,900	11,600	9,600	9,200	12,700	12,400	12,100	100
110									10,700	10,400	8,600	110
120									7,800	7,500	6,900	120
130									6,300	6,000	5,600	130
140											5,600	140

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS										JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET											
	90	100	110	120	130	140	150	160	170	180		
75 *	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	20,000	75 *
80	20,000	20,000	20,000	19,800	19,600	19,300	18,800	17,800	17,500	17,200	18,400	80
85	19,200	18,900	18,600	18,300	18,000	17,800	17,500	17,200	17,000	16,700	16,400	85
90	17,700	17,400	17,100								15,100	90
95	16,400	16,000	15,700	15,400	15,200	14,900	14,600	14,300	14,000	13,700		95
100	15,200	14,800	14,500	14,200	13,900	13,700	13,300	13,100	12,800	12,500		100
105	14,100	13,700	13,400	13,100	12,800	12,600	12,200	12,000	11,700	11,400		105
110	12,800	12,500	12,100	11,900	11,600	11,300	11,000	10,700	10,400	10,100		110
120				10,800	10,400	10,100	9,900	9,500	9,200	9,000	8,600	120
130						8,700	8,400	8,100	7,800	7,500	7,100	130
140							8,600	8,300	6,500	6,300	5,900	140
150								5,500	5,200	4,800		150

JIB POINT RADIUS: FEET	CAPACITIES IN POUNDS										JIB POINT RADIUS: FEET	
	BOOM LENGTH — FEET											
	90	100	110	120	130	140	150	160	170	180		
115 *	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	115 *	
120		10,000	10,000	10,000	9,800	9,600	9,300	8,900	8,700	8,400		120
125					9,100		8,600	8,200				125
130						8,500	7,600	7,300	7,000	6,700		130
135							7,600	7,300	6,400	6,200		135
140								6,800	5,900	5,600		140
145									5,600	5,300		145
150										4,700		150
155											4,400	
160												160

\* These capacities apply for ALL lesser radii obtainable.


9513359.0491



PHONE 717 • 597-8121  
TWX 510 • 650-3580  
TELEX NUMBERS:  
MAIN OFFICE 842308  
SERVICE 842393  
CABLE: GROVEMFG

S/N 30402

# SERVICE MANUAL



MODELS  
**RT65S & RT75S**  
**ROUGH TERRAIN**  
**CRANES**

GROVE MANUFACTURING COMPANY  
SHADY GROVE, PENNSYLVANIA 17256  
A DIVISION OF WALTER KIDDE & COMPANY, INC.

SEPTEMBER 1973

Printed in U.S.A.

Radius	in	Main Boom Length in feet	Power Pinne'd Fly Retracted	Power	ft-lb	Min. Main	Max. Main	Min. Boom	Max. Boom	Notes
10	70,000	68,000	63,700	58,000	48,500	60	74	81	104	38 ft.
12	62,000	61,000	57,500	52,200	45,400	67	75	80	104	38 ft.
15	53,000	52,000	50,200	47,500	43,900	70	75	80	104	38 ft.
20	41,800	41,700	41,000	41,700	41,000	74	75	80	104	38 ft.
25	30,600	30,000	30,000	29,600	29,000	74	75	80	104	38 ft.
30	24,500	24,500	24,500	24,500	24,500	74	75	80	104	38 ft.
35	19,120	19,120	19,120	18,120	18,120	74	75	80	104	38 ft.
40	14,650	14,650	14,650	14,650	14,650	74	75	80	104	38 ft.
45	11,480	11,480	11,480	11,480	11,480	74	75	80	104	38 ft.
50	9,200	9,200	9,200	9,200	9,200	74	75	80	104	38 ft.
55	7,330	7,330	7,330	7,330	7,330	74	75	80	104	38 ft.
60	5,870	5,870	5,870	5,870	5,870	74	75	80	104	38 ft.
65	4,560	4,560	4,560	4,560	4,560	74	75	80	104	38 ft.
70	3,380	3,380	3,380	3,380	3,380	74	75	80	104	38 ft.
75	2,950	2,950	2,950	2,950	2,950	74	75	80	104	38 ft.
80	2,370	2,370	2,370	2,370	2,370	74	75	80	104	38 ft.
85	1,860	1,860	1,860	1,860	1,860	74	75	80	104	38 ft.
90	1,520	1,520	1,520	1,520	1,520	74	75	80	104	38 ft.
95	1,235	1,235	1,235	1,235	1,235	74	75	80	104	38 ft.
100	1,020	1,020	1,020	1,020	1,020	74	75	80	104	38 ft.
105	860	860	860	860	860	74	75	80	104	38 ft.
110	710	710	710	710	710	74	75	80	104	38 ft.
115	580	580	580	580	580	74	75	80	104	38 ft.
120	480	480	480	480	480	74	75	80	104	38 ft.
125	400	400	400	400	400	74	75	80	104	38 ft.

### ON OUTRIGGERS FULLY EXTENDED - 360°

### RATED LIFTING CAPACITIES IN POLE

(POWER PINNE'D)

PCSA CLASS 10-147

34 ft. - 136 ft. BOOM

35 TON CAP.

RIBS

9513339-DH92

### ON RUBBER CAPACITIES

Radius	in	Boom Capacity	Capacity	33 Mph	Capacity	Capacity	33 Mph	Capacity	Capacity	Notes
10	57,610	51	52,800	48	56,000	43	56,000	41	56,000	(1) Determined Arc - Left Front -
12	50,450	31	51,130	30	51,420	31	51,300	30	50,500	(2) Mechanics Actuator Based on Z1,000PSI-Z1,4
15	42,260	30	41,750	30	41,520	30	41,500	30	40,500	(2) Mechanics Actuator Based on Z1,000PSI-Z1,4
20	29,250	16	31,250	16	31,450	16	31,450	16	31,500	Capacities do not exceed 8
25	19,180	16	19,150	16	19,520	16	19,520	16	19,500	Capacities should not be exceeded 8
30	13,720	16	13,720	16	13,720	16	13,720	16	13,600	Capacities are applicable with
35	10,070	16	11,720	16	12,190	16	12,190	16	12,150	32 ft. Boom extension and a
40	7,130	16	7,130	16	8,690	16	8,690	16	8,720	superstructure.
45	4,500	16	4,500	16	5,000	16	5,000	16	5,000	32 ft. Boom extension and a
50	2,000	16	2,000	16	2,550	16	2,550	16	2,550	superstructure.
55	860	16	860	16	9,090	16	9,090	16	9,090	Capacities should not be exceeded 8
60	370	16	370	16	3,390	16	3,390	16	3,390	Capacities are applicable with
65	1860	16	1860	16	2,150	16	2,150	16	2,150	32 ft. Boom extension and a
70	860	16	860	16	1,700	16	1,700	16	1,700	superstructure.
75	460	16	460	16	1,235	16	1,235	16	1,235	32 ft. Boom extension and a
80	360	16	360	16	1,020	16	1,020	16	1,020	superstructure.
85	260	16	260	16	710	16	710	16	710	32 ft. Boom extension and a
90	1860	16	1860	16	1,235	16	1,235	16	1,235	superstructure.
95	860	16	860	16	710	16	710	16	710	32 ft. Boom extension and a
100	460	16	460	16	370	16	370	16	370	superstructure.
105	260	16	260	16	1860	16	1860	16	1860	32 ft. Boom extension and a
110	1860	16	1860	16	1,235	16	1,235	16	1,235	superstructure.
115	860	16	860	16	710	16	710	16	710	32 ft. Boom extension and a
120	360	16	360	16	1860	16	1860	16	1860	superstructure.
125	1860	16	1860	16	1,235	16	1,235	16	1,235	32 ft. Boom extension and a

Radius	in	33 MPH Capacity	Capacity	Notes						
10	5,590	(C)	5,590	(C)	5,590	(C)	5,590	(C)	5,590	(C)
12	7,130	(C)	7,130	(C)	7,130	(C)	7,130	(C)	7,130	(C)
15	10,070	(C)	11,720	(C)	12,190	(C)	12,190	(C)	12,190	(C)
20	29,250	(D)	31,250	(D)	31,450	(D)	31,450	(D)	31,450	(D)
25	19,180	(C)	19,150	(C)	19,520	(C)	19,520	(C)	19,500	(C)
30	13,720	(C)	13,720	(C)	13,720	(C)	13,720	(C)	13,600	(C)
35	10,070	(C)	11,720	(C)	12,190	(C)	12,190	(C)	12,150	(C)
40	29,250	(D)	31,250	(D)	31,450	(D)	31,450	(D)	31,450	(D)
45	19,120	(C)	19,120	(C)	19,120	(C)	19,120	(C)	19,120	(C)
50	14,650	(C)	14,650	(C)	14,650	(C)	14,650	(C)	14,650	(C)
55	11,480	(C)	11,480	(C)	11,480	(C)	11,480	(C)	11,480	(C)
60	9,200	(C)	9,200	(C)	9,200	(C)	9,200	(C)	9,200	(C)
65	7,330	(C)	7,330	(C)	7,330	(C)	7,330	(C)	7,330	(C)
70	5,870	(C)	5,870	(C)	5,870	(C)	5,870	(C)	5,870	(C)
75	4,560	(C)	4,560	(C)	4,560	(C)	4,560	(C)	4,560	(C)
80	3,380	(C)	3,380	(C)	3,380	(C)	3,380	(C)	3,380	(C)
85	2,950	(C)	2,950	(C)	2,950	(C)	2,950	(C)	2,950	(C)
90	2,370	(C)	2,370	(C)	2,370	(C)	2,370	(C)	2,370	(C)
95	1,860	(C)	1,860	(C)	1,860	(C)	1,860	(C)	1,860	(C)
100	1,520	(C)	1,520	(C)	1,520	(C)	1,520	(C)	1,520	(C)
105	1,235	(C)	1,235	(C)	1,235	(C)	1,235	(C)	1,235	(C)
110	1,020	(C)	1,020	(C)	1,020	(C)	1,020	(C)	1,020	(C)
115	860	(C)	860	(C)	860	(C)	860	(C)	860	(C)
120	360	(C)	360	(C)	360	(C)	360	(C)	360	(C)
125	1860	(C)	1860	(C)	1860	(C)	1860	(C)	1860	(C)

### ON OUTRIGGERS F

Radius	in	33 MPH Capacity	Capacity	Notes						
10	5,590	(C)	5,590	(C)	5,590	(C)	5,590	(C)	5,590	(C)
12	7,130	(C)	7,130	(C)	7,130	(C)	7,130	(C)	7,130	(C)
15	10,070	(C)	11,720	(C)	12,190	(C)	12,190	(C)	12,150	(C)
20	29,250	(D)	31,250	(D)	31,450	(D)	31,450	(D)	31,450	(D)
25	19,180	(C)	19,150	(C)	19,520	(C)	19,520	(C)	19,500	(C)
30	13,720	(C)	13,720	(C)	13,720	(C)	13,720	(C)	13,600	(C)
35	10,070	(C)	11,720	(C)	12,190	(C)	12,190	(C)	12,150	(C)
40	29,250	(D)	31,250	(D)	31,450	(D)	31,450	(D)	31,450	(D)
45	19,120	(C)	19,120	(C)	19,120	(C)	19,120	(C)	19,120	(C)
50	14,650	(C)	14,650	(C)	14,650	(C)	14,650	(C)	14,650	(C)
55	11,480	(C)	11,480	(C)	11,480	(C)	11,480	(C)	11,480	(C)
60	9,200	(C)	9,200	(C)	9,200	(C)	9,200	(C)	9,200	(C)
65	7,330	(C)	7,330	(C)	7,330	(C)	7,330	(C)	7,330	(C)
70	5,870	(C)	5,870	(C)	5,870	(C)	5,870	(C)	5,870	(C)
75	4,560	(C)	4,560	(C)	4,560	(C)	4,560	(C)	4,560	(C)
80	3,380	(C)	3,380	(C)	3,380	(C)	3,380	(C)	3,380	(C)
85	2,950	(C)	2,950	(C)	2,950	(C)	2,950	(C)	2,950	(C)
90	2,370	(C)	2,370	(C)	2,370	(C)	2,370	(C)	2,370	(C)
95	1,860	(C)	1,860	(C)	1,860	(C)	1,860	(C)	1,860	(C)
100	1,520	(C)	1,520	(C)	1,520	(C)	1,520	(C)	1,520	(C)
105	1,235	(C)	1,235	(C)	1,235	(C)	1,235	(C)	1,235	(C)
110	1,020	(C)	1,020	(C)	1,020	(C)	1,020	(C)	1,020	(C)
115	860	(C)	860	(C)	860	(C)	860	(C		

9513369.0493

ft. - 136 ft. BOOM

CLASS 10-147  
(POWER PINNED)

# GROVE<sup>®</sup>

## FULL HYDRAULIC SELF-PROPELLED CRANE

## LIFTING CAPACITIES IN POUNDS

## ON OUTRIGGERS FULLY EXTENDED - OVER FRONT

Boom Ext & Main	32' Boom Ext & Main	104' Boom Ext & Main
112	136	
See warning note E	See warning note F	
5.300		
75.5)		
4.650		
74)		
2.870	9.600	
71.5) (75.5)		
1.470	7.700	
59)	(73.5)	
0.330	6.870	
56	71)	
9..	2.0	
(67	8.5)	
8.5	3.650	
(60)	(66.5)	
7.920	5.110	
(571	(64)	
6.790	4.700	
(54)	(61.5)	
5.660	4.320	
(50.5)	(59)	
4.700	4.000	
(47)	(56.5)	
3.880	3.690	
(43)	(54)	
3.170	2.390	
(39)	(51)	
2.550	3.090	
(34.5)	(48)	
2.010	2.650	
(29)	(45)	
1.520	2.150	
(23.5)	(42)	
1.020	1.700	
(16)	(38.5)	
	1.290	
	(34.5)	

DC &amp; .002135A

Radius in Feet	Main Boom Length in Feet Power Pinned Fly Retracted									Power Pinned Fly & Ext Main	32' Boom Ext & Main	104' Boom Ext & Main
	34	38	44	50	56	62	68	74	81			
10	70,000 (63.5)	68,000 (67)	63,700 (70.5)	58,000 (73)	48,500 (75)							
12	62,000 (60)	61,000 (67.5)	57,500 (70.5)	52,300 (73)	48,500 (75)	43,900 (75)						
15	53,000 (53.5)	52,200 (58.5)	50,200 (63.5)	45,400 (67)	42,000 (70)	39,500 (72)	36,500 (74)	35,000 (75.5)				
20	41,800 (42)	41,700 (49)	41,000 (55.5)	37,000 (60.5)	34,100 (64)	31,900 (67)	30,200 (69.5)	28,600 (71.5)	27,200 (74)			
25	30,600 (26)	30,000 (37.5)	29,600 (47)	28,400 (53.5)	26,500 (58)	25,000 (62)	23,600 (65)	22,400 (67)	19,500 (70)	16,300 (75.5)		
30		24,500 (21.5)	24,500 (37)	24,300 (46)	22,500 (52)	21,100 (56.5)	19,900 (60)	19,100 (63)	16,400 (66)	14,650 (72.5)		
35			21,200 (23.5)	21,200 (37)	21,000 (45)	19,400 (50.5)	18,100 (55)	17,000 (58.5)	16,000 (62)	14,000 (69.5)	12,870 (71.5)	9,600 (75.5)
40				17,350 (25.5)	17,350 (37)	17,000 (44)	15,800 (49.5)	14,800 (53.5)	13,800 (58)	12,100 (66.5)	11,470 (69)	7,700 (73.5)
45					13,760 (26.5)	13,760 (36.5)	13,760 (43.5)	12,900 (48.5)	12,000 (53.5)	10,500 (63.5)	10,330 (66)	6,870 (71)
50						11,240 (27.5)	11,240 (36.5)	11,240 (43)	10,600 (48.5)	9,270 (60.5)	9,390 (63)	6,220 (68.5)
55							9,200 (28.5)	9,200 (36.5)	9,200 (43.5)	8,180 (57)	8,600 (60)	5,650 (66.5)
60								7,520 (16.5)	7,520 (29)	7,520 (37.5)	7,920 (53.5)	5,110 (57)
65									6,090 (19)	6,090 (31)	6,450 (50)	7,210 (54)
70										5,110 (22.5)	5,750 (46)	6,500 (50.5)
75										5,140 (42)	5,880 (47)	4,000 (56.5)
80										4,600 (37.5)	5,120 (43)	3,690 (54)
85										3,980 (32)	4,340 (39)	3,390 (51)
90										3,310 (25.5)	3,680 (34.5)	3,090 (48)
95										2,730 (17)	3,080 (29)	2,810 (45)
100										2,540 (23.5)	2,500 (42)	
105										2,070 (16)	2,210 (38.5)	
110											1,940 (34.5)	
115											1,700 (30)	
120											1,580 (25)	
125											1,070 (18.5)	

A6-829-001604C &amp; -002135A

## Notes for On Outriggers

- A. Capacities do not exceed 85% of tipping as determined by test in accordance with SAE J-765.
- B. Capacities appearing above the bold line are based on structural strength and tipping should not be relied upon as a capacity limitation.
- C. Do not exceed any rated load when lifting regardless of whether it is based on structural strength or stability.
- D. For boom lengths less than 104 ft with power pinned fly extended, the rated loads are determined by boom angle only in the column headed by 104 ft. boom. For boom angles not shown, use rating of next lower boom angle.
- E. For boom lengths less than 112 ft with power pinned fly retracted an 32 ft. boom ext. erected, the rated loads are determined by boom angle only in the column headed by 112 ft. boom. For boom angles not shown, use rating of next lower boom angle.
- F. For boom lengths less than 136 ft with power pinned fly extended an 32 ft. boom ext. erected, the rated loads are determined by boom angle only in the column headed by 136 ft. boom. For boom angles not shown, use rating of next lower boom angle.
- G. Boom angle is the included angle between horizontal and the axis of the boom base section after lifting rated load.
- H. **WARNING:** For Krueger L.M. option-when using 32 ft. boom extension and/or power pinned fly the Krueger L.M. rating will apply to full boom extension (power pinned fly extended) only.

A6-829-00298

## Notes for On Rubber Capacities

- (1) Defined Arc - Left front track CL to right front track CL.
- (2) Mechanical swing lock pin must be engaged.
- Chassis based on 21.00x25-24 ply/26.5x25-26 ply/29.5x25-22 ply tires and 70 PSI/65 PSI/50 PSI cold inflation pressures. Loads must be reduced for lower inflation pressures.
- Capacities appearing above **BOLD LINE** are based on structural strength and tipping should not be relied upon as a capacity limitation.
- Capacities do not exceed 85% of tipping loads as determined by test in accordance with SAE J-765.
- Capacities are applicable with machine on a firm level surface only.
- 32 ft. boom extension and extended power pinned fly not permitted for on rubber lifts.

Maximum Permissible  
Boom Length:  
(a) 33 ft.  
(b) 44 ft.  
(c) 56 ft.

9514339 DUCU  
**GROVE®**

# FULL HYDRAULIC SELF-PROPELLED CRANE

JIB CAPACITIES IN POUNDS  
 24 ft. JIB and 32 ft. EXT. Combination

Main Boom Angle	Min. 5° Offset	17° Offset	Max. 30° Offset
76°	6,000	5,200	4,600
70	4,300	3,940	3,650
65	3,420	3,200	3,010
60	2,760	2,600	2,470
55	2,220	2,110	2,020


A6-829-001823E

#### Notes for Jib Capacities


1. 24 ft. jib and 32 ft. ext. combination may be used for single line lifting crane service only. Capacities are based on structural strength of 24 ft. jib and 32 ft. ext. combination at given main boom angle. When lifting with 24 ft. jib and 32 ft. ext., capacities must not exceed structural capacity of jib combination at given main boom angle or stability capacity of applicable boom length listed in boom capacity chart for actual working radius, whichever is less.
2. Maximum total length of boom including 32 ft. ext. for purpose of erecting 24 ft. jib below 100° is 92 ft.
3. **WARNING:** Operation of machine with heavier loads than the capacities listed is strictly prohibited. Machine tipping with jib occurs rapidly and without advance warning.
4. **24 FT. JIB WARNING:** For total boom length including 32 ft. ext. greater than 92 ft. with 24 ft. jib in working position the boom angle must not be less than 50° since loss of stability will occur causing a tipping condition.

#### LIFTING AREA DIAGRAMS

##### ON OUTRIGGERS



##### ON RUBBER



NOTE: SOLID LINES DETERMINE THE LIMITING POSITION OF ANY LOAD FOR OPERATION WITHIN ANY HOISTING AREA INDICATED.  
 NOTE: OVER SIDE CAPACITIES CAN BE LIFTED IN THE OVER REAR AREA.

NOTE: SOLID LINES DETERMINE THE LIMITING POSITION OF ANY LOAD FOR OPERATION WITHIN ANY HOISTING AREA INDICATED.  
 NOTE: OVER SIDE CAPACITIES CAN BE LIFTED IN THE OVER REAR AREA.


A6-829-001159-1

A6-829-001158-1

# GROVE

# RT65S

## RANGE DIAGRAM



C6-829-002569-2

### Notes for Lifting Capacities

1. Do not exceed any rated lifting capacity. Rated lifting capacities are based on freely suspended loads with the machine leveled and standing on a firm supporting surface. Ratings with outriggers are based on outriggers being extended to their maximum position and tires raised free of crane weight before extending the boom or lifting loads.
2. Practical working loads for each particular job shall be established by the user depending on operating condition to include: the supporting surface, wind and other factors affecting stability, hazardous surroundings, experience of personnel, handling of load, etc. No attempt must be made to move a load horizontally on the ground in any direction.
3. Operating radius is the horizontal distance from the axis of rotation before loading to the centerline of the vertical hoist line or tackle with loads applied.
4. "On Rubber" lifting (if permitted) depends on proper tire inflation, capacity and condition. "On Rubber" loads may be transported at a maximum vehicle speed of 2.5 mi/hr (4 Km/hr) on a firm and level surface under conditions specified.
5. Jibs may be used for lifting crane service only. Jib capacities are based on structural strength of jib or main boom and on main boom angle.
6. Operation is not intended or approved for any conditions outside of those shown hereon. Handling of personnel from the boom is not authorized except with equipment furnished and installed by Grove Manufacturing Company.
7. For clamshell or concrete bucket operation, weight of bucket and load must not exceed 80% of rated lifting capacities.
8. Power-telescoping boom sections must be extended equally at all times. Long cantilever booms can create a tipping condition when in extended and lowered position.
9. The maximum load which may be telescoped is limited by hydraulic pressure, boom angle, boom lubrication, etc. It is safe to attempt to telescope any load within the limits of rated lifting capacity chart.
10. With certain boom and hoist tackle combinations, maximum capacities may not be obtainable with standard cable lengths.
11. With certain boom and load combinations, raising of load with boom lift cylinders may not be possible. Operational safety is not affected by this condition.
12. Keep load handling devices a minimum of 12 inches (30 cm) below boom head when lowering or extending boom.
13. If actual boom length and/or radius is between values listed, use lifting capacity for the next longer rated length and/or radius.
14. All load handling devices and boom attachments are considered part of the load and suitable allowances must be made for their combined weights.
15. Operation of this equipment in excess of rating charts or disregard of the instructions is hazardous and voids the warranty and manufacturer's liability.

### WEIGHT REDUCTIONS FOR LOAD HANDLING DEVICES

32 ft. BOOM EXTENSION	
15TOWED . . . . .	346 lbs.
ERECTED . . . . .	2,630 lbs.
24 ft. JIB & 32 ft. EXT. COMB.	
ERECTED . . . . .	6,000 lbs.
11ERECTED . . . . .	950 lbs.
1Reduction of main boom capacities.	
11Reduction of 32 ft. Ext. capacities	

HOOK BLOCK	
40 Ton, 3 Sheave . . . . .	640 lbs.
15 Ton, 1 Sheave . . . . .	310 lbs.
Auxiliary Boom Head (15 in.) . . . . .	190 lbs.
Auxiliary Boom Head (18 in.) . . . . .	220 lbs.
5 Ton, Headache Ball . . . . .	150 lbs.
7½ Ton, Headache Ball . . . . .	300 lbs.
10 Ton, Headache Ball . . . . .	500 lbs.

NOTE: All Load Handling Devices and Boom Attachments are Considered Part of the Load and Suitable Allowances MUST BE MADE for Their Combined Weight.  
Weights are for Grove furnished equipment.



**GROVE MANUFACTURING**  
KUDOE

Distributed by:

95 3339 0496

וְיַעֲשֵׂה יְהוָה כָּל־אֲשֶׁר־יֹאמְרָה



## **ENGINE SPECIFICATIONS**

<b>MAKE &amp; MODEL</b>	Detroit Diesel 8V-53N	Cummins Diesel V555-C200	Caterpillar 3180 Diesel
<b>TYPE</b>	6 Cylinder O.H.V.	6 Cylinders O.H.V.	8 Cylinder O.H.V.
<b>BORE &amp; STROKE</b>	8.75 in. x 5.0 in. (221.6mm x 127mm)	8.625 in. x 6.125 in. (219mm x 155mm)	8.5 in. x 5.0 in. (214mm x 127mm)
<b>DISPLACEMENT</b>	218 cu.in. (3.522cm <sup>3</sup> )	555 cu.in. (906cm <sup>3</sup> )	711 cu.in. (11424cm <sup>3</sup> )
<b>HORSEPOWER (NET)</b>	173 @ 2500 RPM	175 @ 2600 RPM	174 @ 2600 RPM
<b>GOVERNED RPM</b>	2500	2600	2600
<b>STROKES (NET)</b>	396 cc. @ 1500 RPM	391 cc. @ 1800 RPM	445 cc. @ 1250 RPM
<b>ELECTRICAL SYSTEM</b>	2-Volt Negative Ground	12-Volt Negative Ground	12-Volt Negative Ground
<b>COMBUSTION SYSTEM</b>	2-Cycle with blower	4 Cycle	4 Cycle
<b>COOLING SYSTEM</b>	Liquid	Naturally Aspirated	Naturally Aspirated
<b>FUEL CAPACITY</b>	60 Gallon (227 Liters)	60 Gallon (227 Liters)	Liquid
<b>ALTERNATOR</b>	60 Amp. 12-volt	56 Amp. 12-volt	60 Gallon (227 Liters)
<b>BATTERY</b>	(2) 204 A.H., 12-volt	(2) 204 A.H., 12-volt	56 Amp. 12-volt
<b>AIR CLEANER</b>	DA Type	Dry Type	(2) 204 A.H., 12-volt
<b>AIR COMPRESSOR</b>	7.25 CFM	12 CFM	Dry Type
<b>Hourmeter</b>	Yes	Yes	12 CFM
			Yes

#### **\*Denotes Optional Equipment**

## SPEED AND GRADEABILITY

Forward Drive Gear Shift	Transmission Range	Gear Shift	Maximum Speed MPH	Maximum Speed KMH	Graspability @ Staff (%)	Traction Effort At Staff LBS.	Traction Effort At Staff KGS.
4 Wheel Drive	Low	1st	2.1	3	72.8	45,033	20,426.9
4 Wheel Drive	Low	2nd	3.9	6	32.1	23,751	10,731.6
4 Wheel Drive	Low	3rd	10.0	16	9.9	8,706	3,949.0
2 Wheel Drive	High	1st	4.8	7.8	24.7	18,207	8,576.2
2 Wheel Drive	High	2nd	8.8	14	11.8	10,003	4,537.4
2 Wheel Drive	High	3rd	21.8	35	2.9	3,558	1,659.3

**NOTE:** All performance data is based on standard machine and may vary plus or minus 10% due to variations in engine performance.

## **WORKING WEIGHTS**

Standard Machine With	Total Weight (lbs.)	Axle Weight Distribution Front	Rear
12 Boom (10.06m) - 34.136	12,500 lbs. (562.8 kg)	3,317/13,550/1 kg	2,222/15,001/4,051
34.136 Boom (10.36m - 4) Asmbly	16,200 lbs. (731.4 kg)	3,707/17,099/3 kg	3,324/13,565/3

## **DIMENSIONS**

TIRE SIZE	A	B	C	D	E	F
21.00 x 25	67 in. (1.70m)	961 in. (2.45m)	500 R 3 in. (13.12m)	31 in. (787mm)	12 in. (305mm)	19 in. (483mm)
24.5 x 25	67 in. (1.70m)	97½ in. (2.48m)	10 R 8 in. (3.25m)	31 in. (787mm)	12½ in. (311mm)	19 in. (483mm)
29.5 x 25	66 in. (1.68m)	98½ in. (2.50m)	30 R 11 in. (3.33m)	33 in. (838mm)	14½ in. (362mm)	20 in. (533mm)

BOOM LENGTH	G	H
33 ft - 80 ft (10.06m - 24.38m)	15 ft. 6 in. (4.72m)	47 ft. 2 in. (12.55m)
34 ft - 104 ft (10.36m - 31.70m)	36 ft. 6 in. (5.03m)	42 ft. 3 in. (12.85m)


"32 foot (9.75m) extension stowed

FENDER WIDTH = 19 ft. 11 in. (3.33m)

TAIL SWING = 13 ft 6 in (4.11m)

**TURNING RADIUS - 23 ft. 4 in. (7.11m)**

**OVERALL HEIGHT WITH STANDARD TIRES 11 ft. 10 in. (3.61m)**



**Constant improvement and engineering progress make it necessary that we reserve the right to make specification, equipment, and price changes without notice.**



9513339.0497

## SPECIFICATIONS

**BOOM** — 33 ft. - 112 ft. (10.06m x 34.14m). 4 section boom; 2 full power trapezoidal sections to 80 ft. (24.38m) with integral check valves on each telescoping cylinder and a 32 ft. (9.75m) "SwingAway" lattice boom extension.

\*34 ft. - 136 ft. (10.36m x 41.45m). 5 section boom; 2 full power and 1 power pinned trapezoidal sections to 104 ft. (31.70m) with integral check valves on each telescoping cylinder and a 32 ft. (9.75m) "SwingAway" lattice boom extension. Boom telescope sections are individually controlled. Each boom section is supported on graphite impregnated nylatron wear pads.

**BOOM NOSE** — Three sheaves mounted on heavy duty tapered roller bearings. Removable pin type rope guards allow easy reeving. Rope dead ends on each side of the boom nose.

**BOOM ELEVATION** — Dual double-acting hydraulic cylinders with integral holding valves, elevation from -4° to 76°. Control lever and foot pedal provided for hand or foot operation.

**SWING** — Ball bearing swing circle 360° continuous rotation. Grove Planetary Gear Box with automatic disc swing brake, hand operated positive (Plunger type) turntable lock. Swing speed 2.6 RPM.

**CAB** — Turntable-mounted on vibration and sound-absorbing rubber grommets, full vision, all steel, fully enclosed, laminated safety glass windows throughout, removable windshield with storage provision, hinged skylight, sliding left side door, sliding right side and rear vent windows. Full length control levers, fully adjustable operator's seat. Full engine instruments and controls. Combination hand and foot throttle. All crane superstructure and outrigger controls, sight leveling bubble, boom angle indicator, propane heater, forced hot air defroster, electric windshield wiper, dome light, dash light, air horn, front cab mounted work lights, door and window locks. 24 lb. (1.25 kg.) dry type fire extinguisher.

**CAB INSTRUMENTATION** — Engine oil pressure gage, engine water temperature gage, voltmeter, electric fuel gage, electric tachometer, air pressure gage, transmission and torque converter oil temperature gage.

**OUTRIGGERS** — Hydraulic double-box integral with main frame; telescoping beams, vertical jacks with integral check valves and mechanical spin locks on each vertical jack to secure outrigger jacks at any level. Beams extend to 21 ft. 0 in. (5.40m) centerline to centerline, retract to 9 ft. 5 in. (2.87m). Independent or simultaneous control in-out-up-and-down. Outrigger controls in operator's cab. Sequence control arrangement eliminates accidental actuation. 24 in. dia. (610mm) aluminum floats with storage racks.

**MAIN FRAME** — All welded construction with full depth longitudinals braced by cross-members. Frame reinforced at critical points to insure a rigid turntable mounting. Front and rear lifting, towing, and tie down lugs are integral with the main frame.

**TRANSMISSION AND TORQUE CONVERTER** — Engine mounted converter. 1.82:1 stall ratio with PTO for hydraulic pumps. Remote mounted full powershift transmission with rear axle disconnect.

**SPEEDS** — 6 forward and 6 reverse.

**TURNING RADIUS** — 23 ft. 4 in. (7.11m)

**AXLES** — Front: Planetary drive with dual steering cylinders mounted rigid to frame.

Rear: Planetary drive with dual steering cylinders mounted to allow 0 in. to 10 in. (254mm) oscillation.

**OSCILLATION LOCKOUTS** — Automatic hydraulic on rear axle. Allows oscillation only with boom over front.

**SERVICE BRAKES** — Full air on all four wheels. Size: 20 in. x 5 in. (508mm x 127mm) with 36 sq. in. (232cm²) chambers.

**PARKING BRAKES** — Front axle equipped with "tail sake" spring set emergency and parking brakes.

**STEERING** — Front: Power assist hydraulic control.

Rear: Full hydraulic, tiller bar control. Independent front and rear steer control allows maximum "On the Move" maneuverability.

**TIRES** — 21.00 x 25 - 24 ply earth-mover type, tubeless.

\*26.5 x 25 - 26 ply wide base earth-mover type, tubeless.

\*29.5 x 25 - 22 ply wide base earth-mover type, tubeless.

## HYDRAULIC SYSTEM:

**RESERVOIR** — 133 gallon (503 liter) capacity, all steel welded construction with integral baffles, clean-out access and exterior oil sight level.

**FILTER** — Full flow return line replaceable cartridge with by-pass protection and filter by-pass indicator.

**PUMPS** — 4 main gear pumps, 146 GPM capacity. (553 LPM). Power steering pump 18.7 GPM capacity (71 LPM). Pump disconnect lever operated from cammer deck.

**CONTROL VALVES** — Precision four-way double-acting with integral load check, main and circuit relief valves. Four individual valve banks permitting simultaneous independent control of four crane functions. Maximum operation pressure 2500 PSI (175.8 kg/cm²).

**OIL COOLER** — Full flow, fin and tube, oil to air.

**POWER DISTRIBUTION** — (Main hoist, auxiliary hoist): (Boom elevation, mid telescope, main hoist boost) Fly telescope, outriggers, rear steer, lift boost) (Swing).

**MISCELLANEOUS STANDARD EQUIPMENT** — Complete fight package, tool box and storagewell, fenders, hook-block tie down, ether injection cold starting aid, chassis mounted rear view mirror.

\*Denotes optional equipment


## HOIST SPECIFICATIONS

DESCRIPTION: Series parallel circuitry and two motors provide both high line pull and high speed ranges. Power up and down, equal speed, planetary reduction with integral automatic brake.		DESCRIPTION: Power up and down, equal speed, planetary reduction with integral automatic brake.	
HOIST DATA	MAIN HOIST Grove Model 32S-1716A	AUXILIARY HOIST Grove Model 15S-16	AUXILIARY HOIST (FREE FALL) Model 40 EGECR
Drum Dimensions (cm)	16 in. dia. (406mm) 16 in. length (406mm) 24 in. dia. flange (610mm)	12 in. dia. (305mm) 16 in. length (406mm) 17.5 in. dia. flange (445mm)	19 in. dia. (483mm) 13 in. length (330mm) 17.5 in. dia. flange (445mm)
Performance:	Hi-Speed Range: Max. Single Line Speed (fpm) 525 FPM (160.02m/min), 265 FPM (80.77m/min) Max. Single Line Pull (kgs) 8 400 lbs. (3610.2kgs) - 16 800 lbs. (7620.5kgs)	Lo-Speed Range: 235 FPM (77.72m/min) Max. Single Line Pull (kgs) 8 530 lbs (4027.5kgs) - 9 145 lbs (4148.2kg)	290 FPM (88.39m/min) 9 145 lbs (4148.2kg)
Steel Wire Rope	1/8 in. (3mm); 6x41 class - 14,635 lbs. (6524.8kgs) 1/8 in. (3mm); 19x7 class - 12,702 lbs. (5614.3kgs)	1/8 in. (3mm); 19x7 class - 6,150 lbs. (2759.6kgs) 1/8 in. (3mm); 6x37 class - 2,200 lbs. (995.5kgs) 1/8 in. (3mm) 19x7; 6x37 class - 7,552 lbs (3483.5kgs)	1/8 in. (3mm) 19x7 class - 6,150 lbs. (2759.6kgs) 1/8 in. (3mm); 6x37 class - 7,200 lbs. (3265.5kgs)
Permissible Single Line Rope Pull (kgs)	▲ 6th layer of rope not recommended for hoisting operations		

\*Denotes Optional Equipment

▲ 6th layer of rope not recommended for hoisting operations

9513339.0498



# **STOP!**

## **READ THIS . . .**

### **FOREWORD**

This manual contains information related to operational characteristics, servicing, maintenance and adjustments of components incorporated on current production models of the RT65S and RT75S model cranes.

Before placing your Grove crane into service, carefully read all sections of this manual. Keep in mind that safe and proper operation of your machine depends upon your knowledge of the standard heavy equipment safety rules and servicing and maintenance procedures contained herein.

Grove cranes are designed and engineered to provide maximum safety and performance with routine service and maintenance. By following the recommended procedures in this manual, your Grove crane will provide dependable service.

Because of the many variations of optional equipment and continued design improvement, certain detailed information may not always apply. Always check identity of equipment before proceeding with service and maintenance.

~~DC 13370~~ PAUL PARISH CONSULTANT

1306 SOUTH VANCOUVER STREET, KENNEWICK, WASHINGTON 99337-3355  
CRANE - RIGGING - WATER FRONT OPERATIONS - INSPECTION - CERTIFICATION  
509-582-9303 - 509-586-0411

CERTIFICATE OF UNIT TEST AND/OR EXAMINATION OF  
CRANE, DERRICK OR OTHER MATERIAL HANDLING DEVICE

CERTIFICATE NO: 473-11-28-95 OWNERS ID NO: 224

1. OWNER: NEIL F. LAMPSON, INC.

2. OWNERS ADDRESS: POB 6510, KENNEWICK, WA 99336

3. DEVICE (CHECK), CRANE: X DERRICK: OTHER:  
LOCATION: (a) REMAINS AT WORKSITE: (b) CHANGES WORKSITE: X  
(c) BARGE: IF (b) OR (c) EXPLAIN: RENTAL EQUIPMENT

4. DESCRIPTION: ROUGH TERRAIN HYDRAULIC CRANE

5. MANUFACTURER: GROVE SERIAL NO: 30402

6. MAXIMUM RATED CAPACITY: 35 TON MODEL NO: RT65S

7. SERVICE STATUS, LIFTING: X OTHER: NA

8. BOOM, LENGTH: 81' MAIN 32' JIB TYPE: STRUCTURAL BOX/LATTICE JIB

9. TEST LOADS APPLIED:  
RADIUS PROOF LOAD RATED LOAD OUTRIGGERS BOOM DIRECTION  
(yes,no) (side,rear,360)  
NA

DESCRIPTION OF PROOF LOAD: NA

10. BASIS FOR ASSIGNED LOAD RATINGS: MANUFACTURER/OWNER

11. REMARKS AND/OR LIMITATIONS IMPOSED: NONE, PERIODIC INSPECTION AND  
OPERATIONAL TEST.

12. I CERTIFY THAT ON 11/28/94 THE ABOVE DEVICE WAS EXAMINED AND OR  
TESTED BY THE UNDERSIGNED OR HIS AUTHORIZED REPRESENTATIVE WHO, IN  
HIS OPINION, SAID THE UNIT MET THE REQUIREMENTS OF: ANSI B30.5

NAME OF AUTHORIZED PERSON: PAUL PARISH

SIGNATORY AUTHORITY:

DATE: 11/28/94

Accredited by the State of Washington  
Department of Labor & Industries, Certificate #105

~~PAUL PARISH CONSULTANT~~

1306 SOUTH VANCOUVER STREET, KENNEWICK, WASHINGTON 99337-3355  
CRANE - RIGGING - WATER FRONT OPERATIONS - INSPECTION - CERTIFICATION  
509-582-9303 - 509-586-0411

CERTIFICATE OF UNIT TEST AND/OR EXAMINATION OF  
CRANE, DERRICK OR OTHER MATERIAL HANDLING DEVICE

CERTIFICATE NO: 473-11-28-95 OWNERS ID NO: 224

1. OWNER: NEIL F. LAMPSON, INC.

2. OWNERS ADDRESS: POB 6510, KENNEWICK, WA 99336

3. DEVICE (CHECK), CRANE: X DERRICK: OTHER:  
LOCATION: (a) REMAINS AT WORKSITE: (b) CHANGES WORKSITE: X  
(c) BARGE: IF (b) OR (c) EXPLAIN: RENTAL EQUIPMENT

4. DESCRIPTION: ROUGH TERRAIN HYDRAULIC CRANE

5. MANUFACTURER: GROVE SERIAL NO: 30402

6. MAXIMUM RATED CAPACITY: 35 TON MODEL NO: RT65S

7. SERVICE STATUS, LIFTING: X OTHER: NA

8. BOOM, LENGTH: 81' MAIN 32' JIB TYPE: STRUCTURAL BOX/LATTICE JIB

9. TEST LOADS APPLIED:  
RADIUS PROOF LOAD RATED LOAD OUTRIGGERS BOOM DIRECTION  
(yes, no) (side, rear, 360)  
NA

DESCRIPTION OF PROOF LOAD: NA

0. BASIS FOR ASSIGNED LOAD RATINGS: MANUFACTURER/OWNER

1. REMARKS AND/OR LIMITATIONS IMPOSED: NONE, PERIODIC INSPECTION AND  
OPERATIONAL TEST.

2. I CERTIFY THAT ON 11/28/94 THE ABOVE DEVICE WAS EXAMINED AND OR  
TESTED BY THE UNDERSIGNED OR HIS AUTHORIZED REPRESENTATIVE WHO, IN  
HIS OPINION, SAID THE UNIT MET THE REQUIREMENTS OF: ANSI B30.5

NAME OF AUTHORIZED PERSON: PAUL PARISH

SIGNATORY AUTHORITY:

DATE: 11/28/94

Accredited by the State of Washington  
Department of Labor & Industries, Certificate #105

## CERTIFICATION of INSPECTION

Cert No. 472 Date of Insp. 11-28-94  
Unit No. 428 Manuf. MANITOWOC  
Model 3900 B S/N 39561  
Eq. Type/Struct. CRANE Capacity 100 TON

### INSPECTION CLASSIFICATION

ANSI B30.5



**PAUL PARISH, Consultant**

CRANE • RIGGING • INSPECTION • CERTIFICATION  
LONGSHORE & WATERFRONT OPERATIONS

(509) 582 - 9303

1306 SOUTH VANCOUVER


KENNEWICK, WASHINGTON 99337

## CERTIFICATION of INSPECTION

Cert No. 473 Date of Insp. 11-28-94  
Unit No. 224 Manuf. GROVE  
Model ZT65S S/N 30402  
Eq. Type/Struct. CRANE Capacity 35 TON

### INSPECTION CLASSIFICATION

ANSI B30.5



**PAUL PARISH, Consultant**

CRANE • RIGGING • INSPECTION • CERTIFICATION  
LONGSHORE & WATERFRONT OPERATIONS

(509) 582 - 9303

1306 SOUTH VANCOUVER

KENNEWICK, WASHINGTON 99337

951339.0502

**Attachment 4  
Driving Logs and Miscellaneous  
Submittals for the Test Pile Program**

9516339.0503

## SHEET PILE WALL INSTALLATION REPORT

Page of .

SHEET PILE WALL INSTALLATION REPORT (CQAP)					
Location Station:			To Station:		
Date:			Weather:	Temp.:	
Inspector:			Installer:		
Sheet Pile Number:					
<u>Visual:</u> (checked and acceptable)					
a. Surface Condition					
b. Length (supplied)					
c. Linearity (acceptable)					
d. Interlocks (acceptable)					
e. End cut offs (acceptable)					
f. Check sheet thickness (1/2")					
<u>Installation Data:</u>					
a. Measure inclination %					
	perpendicular				
	parallel to barrier plane				
b. Pile driver type					
	model				
c. Time Start					
d. Complete driving					
e. Final Penetration (ft.)					
f. Operation remarks					
g. Driving Record					
	Time in seconds (vibratory)				
	Blows (impact)				
0'-5'					
5'-10'					
10'-15'					
15'-20'					
20'-25'					
25'-30'					
30'-35'					
35'-40'					
40'-45'					
45'-50'					

9513339.0504

**FLETCHER GENERAL CONSTRUCTION**

**FLETCHER GENERAL, INC.**

**TACOMA BRANCH**

P.O. BOX 1684 • TACOMA, WA 98401

(206) 572-7432 • FAX (206) 627-4904

November 30, 1994

RCI Environmental, Inc.  
PO Box 6090  
Kent, Washington 98064

Attention: Roger Brown

RE: SHEET PILE BARRIER N-SPRINGS -- EQUIPMENT LIST

Dear Roger,

We will be using the following pieces of large equipment on the above mentioned project. All this equipment complies with and meets all requirements of WISHA and OSHA standards.

1. Manitowoc 3900 -- 100 Ton Crawler Crane.
2. Grove RT65S -- 35 Ton Rough Terrain Hydro-Crane.
3. APE Model 200 Vibratory Pile Driving Hammer.
4. APE Model 400 Vibratory Pile Driving Hammer.
5. Birminghammer B-3505 Direct Drive Diesel Hammer.
5. 1991 Chevrolet Pickup.

Please call me if you have any questions.

Sincerely,

FLETCHER GENERAL CONSTRUCTION



Richard W. Lien  
Superintendent