

START

003597

183-H SOLAR EVAPORATION BASINS

MONTHLY STATUS REPORT- AUGUST 1989

ACTIVITY STATUS:

1. Hazardous Waste Volume Reduction - Evaporation
Current estimate of the volume of liquid remaining in the basins is approximately 200,000 gallons.
2. Liquid Hazardous Waste Removal
Liquid waste removal has continued throughout August. A quantity of 433 drums of solidified material was removed during the month for a total of 649 drums. The operating rate has been averaging 3 batches per day (24 drums) with the highest being 6 batches (48 drums).
3. Basin Decontamination
The once through sandblasting of Basin #4 is approximately 40% complete and will be completed in early September.
4. Site Sampling
Basin Sampling/Analysis
Sampling of basins 1 and 4 using the sampling plan is still planned to be started in October.
Contaminated Soil Characterization
This activity is also planned to begin in October.
5. Facility Demolition
Nothing new to report
6. Cover Engineering Design and Installation
Preparation of the Functional Design Criteria type document is planned to be started in late October and completed in 4 to 6 weeks.
7. Ground Water Well Monitoring
Wells 199-H4-3 and 199-H4-9 were sampled during August and will be sampled on a monthly basis while solidification is in process. The next quarterly sampling is scheduled for October at which time 10 wells will be sampled.
8. NOD Response Table and Closure Plan Revision
A revised NOD Response Table will be submitted to Ecology by September 29. A proposed schedule for submittal of the Closure Plan will also be included.
9. General
A Monthly Report will be submitted again in October for September activities.

7730687

Page 2

ACTION ITEMS

1. Revise the NOD Response Table and provide a submittal date for the Closure Plan.
Action: C.J. Geier/M.C. Hughes Date: September 29, 1989
2. Submit a Monthly Report in lieu of a Monthly Managers Meeting
Action: M.C. Hughes Date: October 16, 1989

M. A. Mihalic
September 9, 1989

90117730689