

START

010324

Change Number	APPROVED DOCUMENT CHANGE CONTROL FORM Do not use blue ink. Type, or print in black	Date May 17, 1990
Document Number & Title DOE-RL 88-32, Rev. 1, "Remedial Investigation/Feasibility Study Work Plan for the 200-BP-1 Operable Unit Hanford Site, Richland, Washington		Date Document Last Issued March 1990
Originator R. A. Carlson 200-BP-1 RI Coordinator		Phone 376-9027
Description of Change Modify the text to change 6" diameter completion casing to 4" diameter casing for the unconfined aquifer wells.		
Note: Include affected page number Pg SAP/FSP-35		
Justification and Impacts of Change Recent technical reviews by Geosciences staff indicate the 6" diameter final casing will be too small to obtain quality aquifer test data. Therefore, the 3 wells in question may be left open for up to 9 months with 8" temporary casing left in place, aquifer tested and then completed with 4" diameter casing. This eliminates immediate potential of stop work to prepare new drilling specifications and data needs can still be met.		
J. K. Erickson DOE UNIT MANAGER		6-28-90 DATE
D. Sherwood LEAD REGULATORY UNIT MANAGER		6/28/90 DATE
Per Action Plan for Implementation of the Hanford Consent Order and Compliance Agreement, Section 9.3		

