

DISTRIBUTION
UNIT MANAGERS' MEETING
200 AREA GROUNDWATER AND SOURCE OPERABLE UNITS

097882

0057081

Bryan Foley..... DOE-RL RP (A5-13)
Marvin Furman DOE-RL RP (A5-13)
Ellen Mattlin DOE-RL EAP (A2-15)
Mike Thompson DOE-RL RP (A5-13)
Arlene Tortoso DOE-RL RP (H0-12)
Lisa Treichel DOE-HQ (EM-442)

Dennis Faulk.....EPA (B5-01)

Brenda Jentzen..... WDOE (Kennewick) (B5-18)
Zelma Maine WDOE (Kennewick) (B5-18)
Tina Masterson-Heggen WDOE (Kennewick) (B5-18)
John Price..... WDOE (Kennewick) (B5-18)
Matt Mills..... WDOE (Kennewick) (B5-18)

Lynn Curry BHI (H0-19)
Garrett Day BHI (H0-19)
Bruce Ford BHI (H0-21)
Alison Bryan..... BHI (H0-21)
Greg Mitchem BHI (H0-19)
Joan Woolard..... BHI (H0-02)

Tim Lee..... CHI (H9-02)
Virginia Rohay CHI (H0-19)
L. Craig Swanson CHI (H9-02)
Mary Todd..... CHI (H9-03)
Curtis Wittreich CHI (H9-03)

Stuart Luttrell PNNL (K6-96)
Mark Sweeney PNNL (K6-81)

Administrative Record (2) BHI (H0-09)

Please inform Alison Bryan – BHI (372-9192)
of deletions or additions to the distribution list.

RECEIVED
APR 20 2002

EDMC


HANFORD PROJECT OFFICE


FEB 21 2002


Revised 01/03/02
U. S. E P A

Meeting Minutes Transmittal/Approval
Unit Managers' Meeting
200 Area Groundwater and Source Operable Units
3350 George Washington Way, Richland, Washington
NOVEMBER 2001

APPROVAL:  Date 01/24/02
Bryan Foley, 200 Area Unit Manager, DOE/RL (A5-13)

APPROVAL:  Date 02/06/02
Arlene Tortoso, Groundwater Unit Manager, DOE/RL (H0-12)

APPROVAL:  Date 3-5-02
Dennis Faulk, 200 Area Unit Manager, EPA (B5-01)

APPROVAL:  Date 5-Mar-02
John Price, 200 Area Unit Manager, Ecology (B5-18)

Meeting minutes are attached. Minutes are comprised of the following:

Attachment 1	--	Agenda
Attachment 2	--	Attendance Record
Attachment 3	--	200 Area Current Action Log
Attachment 4	--	200 Area UMM Minutes – November 2001
Attachment 5	--	Carbon Tetrachloride Rebound Concentrations Monitored at 200-PW-1 (200-ZP-2) Soil Vapor Extraction Sites July 2001 – October 2001
Attachment 6	--	Comparison of Maximum Carbon Tetrachloride Rebound Concentrations Monitored at 200-PW-1 (200-ZP-2) Soil Vapor Extraction Sites FY 1997 – FY 2002

Prepared by:


Alison Bryan, BHI GW/VZ Integration Project (H0-19)

Date

1-3-02

Concurrence by:


Bruce Ford, BHI GW/VZ Integration Project (H0-19)

Date

1/11/02

UNIT MANAGERS' MEETING AGENDA

3350 George Washington Way

November 29, 2001

9-11 a.m. 200 Area Room 1B45

General (10 minutes)

- Outstanding Action Items (attached)
- Open for regulatory topics or action items

200-BP-5 (10 minutes)

- Status on Groundwater Sampling and Analysis Plan

200-UP-1 (10 minutes)

- Pump and Treat treatment system operation's status
- Monitoring well installation and characterization sampling status
- Open discussion

200-ZP-1 (10 minutes)

- Status of Well Drilling at PFP
- Pump and Treat treatment system operation's status
- Open discussion

200-PW-1 Plutonium/Organic-Rich Process Waste OU (10 minutes)

- Monthly Soil Vapor Monitoring
- Soil Vapor Extraction system
 - Active system status
 - Passive system status
 - Open discussion
- RI/FS Work Plan status

200-CS-1 Chemical Sewer OU (5 minutes)

- Status Fieldwork (Test Pits)

200-CW-5 U Pond/Z Ditches Cooling Water OU (5 minutes)

- Optimization of Shallow Casing Gamma Logging Task

PRINTED NAME

O.U. ROLE

[illegible]

**200 Area Unit Managers' Meeting
OPEN ACTION ITEMS & TRACKING**

Action #	Action/Subject	Assigned To	Assigned By	Assigned Date	Original Due Date	Adjusted Due Date	Date Complete	Status
16	Distribution of UMM minutes for January, February, March, April, May, and June 2001	Bruce Ford, BHI	Dennis Faulk, EPA	06/28/2001				In review

**MEETING MINUTES
200 AREA GROUNDWATER AND SOURCE OPERABLE UNITS
UNIT MANAGERS' MEETING -- 200 AREA
November 29, 2001**

Attendees: See Attachment #2

Agenda: See Attachment #1

Topics of Discussion:

1. General

- Outstanding Action Items – (see attached) No discussion.
- Open for Regulatory Topics or Action Items – No discussion.

2. 200-BP-5

- Status on Groundwater Sampling and Analysis Plan – EPA is working with DOE-RL on the Sampling and Analysis Plan. It has been submitted for signature.

3. 200-UP-1

- Pump and Treat Treatment Systems Operations Status – The system is operating at 45 gallons per minute. A new extraction well will be added by the end of December. It is estimated it will increase the extraction rate by 10 to 15 gallons per minute.
- Monitoring Well Installation and Characterization Sampling Status – The use of one of the monitoring wells as a backup extraction well is being considered.

4. 200-ZP-1

- Status of Well Drilling at PFP – Drilling resumed November 26, 2001, at the alternate well location. Currently the well is at 52 feet in depth. Two soil samples and one vapor sample have been collected. No carbon tetrachloride was detected. An estimated completion date is January 31, 2002.
- Pump and Treat Treatment System Operations Status – The flow is running at 150 to 175 gallons per minute. The extraction rates are being fine-tuned.

200-PW-1 Plutonium/Organic-Rich Process Waste OU

- Monthly Soil Vapor Monitoring – A handout was distributed and reviewed by Virginia Rohay regarding carbon tetrachloride vapor monitoring. (Attached) The data showed nothing inconsistent with past readings.

- Soil Vapor Extraction System –
 - Active System Status – The system has been shut down for the winter.
 - Passive System Status – The passive extraction data, beyond what was in the annual report in September, are not yet available.
- RI/FS Work Plan Status – The Work Plan is on schedule. DOE/RL has reviewed the Work Plan and comments were incorporated. It will be delivered to EPA by the end of December.

5. 200-CS-1 Chemical Sewer OU

- Status Fieldwork (Test Pits) – The test pit characterization activities for the 200-CS-1 OU and the 216-A-29 Ditch Sampling for Project W-211 were conducted from October 29 to November 2, 2001. Test pits AD-1, AD-2, and AD-3 were completed at the 216-A-29 Ditch. Test pit BT-2 at the 216-B-63 Trench was started, but then terminated (when significant contamination was encountered) due to concerns of contaminating the non-regulated excavator. A reading of 1250 cpm beta/gamma were observed at this depth. The test pit characterization activities were temporarily put on hold until a regulated excavator is available for use for the remaining test-pits. A regulated excavator is expected to be available for use in late-January/early-February. Test pit BT-2 will be relocated 10 to 20 ft upstream of the original location and samples will be collected in accordance with the Work Plan.

A preliminary review of the AD-3 Test Pit (CHG test pit) data from the 216-A-29 Ditch indicates that the radionuclides detected are at background concentrations. Th-228, Th-232, Ra-226, Ra-228, U-233, and U-238 were the primary radionuclides detected at concentrations less than 1.5 pCi/g. K-40 was also detected at background concentrations. Cs-137, Sr-90, and Pu-239 were not detected above the method detection activity (MDA).

For the nonradionuclides, all VOCs, PCBs, and Diesel Range Organics were below detection limits for all samples. Several SVOC were detected at low levels in only the 5.0-6.0 ft sample. All others sample intervals were below detection limit for SVOCs. The maximum concentrations detected in the samples for lead and arsenic were 11.7 mg/kg and 12.2 mg/kg, respectively. Hydrazine, as expected, was not detected above detection limits for any of the samples.

A summary report for the CHG test pit work at the 216-A-29 Ditch for project W-211 will be completed in December. A contained-in-determination for the removal of the U-133 code (hydrazine) for investigation derived waste at the 216-A-29 Ditch will be submitted to Ecology in late-January.

Analytical data for the test pits AD-1, AD-2, and BT-2 are expected in mid-December.

6. 200-CW-5 U Pond/Z Ditches Cooling Water OU (5 minutes)

- Optimization of Shallow Casing Gamma Logging Task – A meeting with EPA will be scheduled for sometime in the first week of December to provide some information to EPA and to discuss ways to cost-effectively complete the shallow gamma logging.

Comparison of Maximum Carbon Tetrachloride Rebound Concentrations
Monitored at 200-PW-1 (200-ZP-2) Soil Vapor Extraction Sites
FY 1997 - FY 2002

097882

200-PW-1 (200-ZP-2)			November 1996 - July 1997		October 1997 - September 1998		July 1998 - September 1999		July 1999 - June 2001		July 2001 - September 2001		October 2001 - March 2002	
Location (Well or Probe)	Site	Zone	Maximum Rebound Carbon Tetrachloride (ppmv)	months of rebound	Maximum Rebound Carbon Tetrachloride (ppmv)	months of rebound	Maximum Rebound Carbon Tetrachloride (ppmv)	months of rebound	Maximum Rebound Carbon Tetrachloride (ppmv)	months of rebound	Maximum Rebound Carbon Tetrachloride (ppmv)	months of rebound	Maximum Rebound Carbon Tetrachloride (ppmv)	months of rebound
79-03/ 5 ft	Z-18	1	0	8	0	3	0	12						
79-06/ 5 ft	Z-1A	1	not measured		not measured		1.4	12						
79-11/ 5 ft	Z-1A	1	0	8	0	6	2.9	12						
86-05/ 5 ft	Z-9	1	not measured		not measured		0	3						
86-06-01/ 5 ft	Z-9	1	not measured		not measured		0	3						
86-06/ 5 ft	Z-9	1	1.3	8	0	9	1.9	6						
87-05/ 5 ft	Z-1A	1	not measured			0	3	1.0	12					
87-08/ 5 ft	Z-1A	1	not measured		1.5	3	2.8	12						
94-02/ 5 ft	Z-9	1	0	8	not measured		1.4	3						
95-11/ 5 ft	Z-9	1	0	8	2.1	9	2.6	6						
95-12/ 5 ft	Z-9	1	1.1	8	1.5	9	1.3	6						
95-14/ 5 ft	Z-9	1	not measured		not measured		0	3						
CPT-13A/ 9 ft	Z-1A	2	not measured		0	6	1.0	12						
CPT-16/ 10 ft	Z-9	2	not measured		0	9	1.5	6						
CPT-17/ 10 ft	Z-9	2	not measured		4.2	9	5.1	6	6.8	24			2.5	1
CPT-18/ 15 ft	Z-9	2	not measured		6.5	9	5.0	6	5.2	24			1.2	1
CPT-31/25 ft	Z-1A	2	not measured		0	6	0	12						
CPT-16/ 25 ft	Z-9	2	not measured		not measured		not measured		1.8	24			0	1
CPT-32/ 25 ft	Z-1A	2	not measured		9.1	6	10	12	16.5	18	0	3	0	4
CPT-4A/ 25 ft	Z-1A	2	not measured		not measured		not measured		3.5	0	0	3		
CPT-30/ 28 ft	Z-18	2	not measured		not measured		3.2	12	1.4	18	0	3	0	4
CPT-13A/ 30 ft	Z-1A	2	2.2	8	not measured		not measured		3.8	18	2	3	1.9	4
CPT-7A/ 32 ft	Z-1A	2	not measured		2.3	6	5.4	12	6.2	18	4.2	3	4.2	4
CPT-27/ 33 ft	Z-9	2	1.2	8	not measured		not measured		2.6	24			1.2	1
CPT-1A/ 35 ft	Z-18	2	2.0	8	1.4	3	3.0	12	7.7	18	11.3	3	11.3	4
CPT-28/ 40 ft	Z-9	2	40.1	8							58.5	0		
CPT-33/ 40 ft	Z-1A	2	not measured		2.0	3	2.6	12			2	3		
CPT-34/ 40 ft	Z-18	2	2.3	8	not measured		1.7	12	1.9	0	2.2	3		
CPT-21A/ 45 ft	Z-9	2	65.6	8	52.7	9	57	3	127	24	133	0	133	1
W15-220ST/ 52 ft	Z-9	2	2	8	not measured		1.6	3	2.5	24				
CPT-28/ 60 ft	Z-9	2	not measured		1.5	0	3.7	3						
CPT-9A/ 60 ft	Z-9	2	45.5	8	41.1	0	44	3	68	24	45.3	0	45.3	1
CPT-30/ 68 ft	Z-18	2	1.7	8	not measured		3.0	12						
CPT-32/ 70 ft	Z-1A	2	7.4	8							4.3	3		
CPT-13A/ 70 ft	Z-1A	2	5.2	8	not measured		5.6	12						
CPT-24/70 ft	Z-9	2	not measured		3.2	9	3.6	3						
W15-219ST/ 70 ft	Z-9	2	14.6	8	not measured		7.6	3	7.8	24				
CPT-18/ 75 ft	Z-9	2	not measured		not measured		not measured		18	24				
CPT-4A/ 75 ft	Z-1A	2	not measured		not measured		not measured		not measured		7.1	3		
CPT-31/ 75 ft	Z-1A	2	4.0	8	not measured		4.2	12						
CPT-33/ 80 ft	Z-1A	2	5.8	8	not measured		9.2	12						
W15-82/ 82 ft	Z-9	2	28.9	8	5.5	9	46	6	55	24			15.6	1
W15-95/ 82 ft	Z-9	2	not measured		15.3	9	39	6	43	21			0	1
CPT-21A/ 86 ft	Z-9	2	221	8	206	9	148	6	195	24	185	0	185	1
CPT-34/ 86 ft	Z-18	2	36.3	8	5.9	3	0	12						
W15-218ST/ 86 ft	Z-9	2	not measured		not measured		0	3						
CPT-29/ 87 ft	Z-9	2	280	8	230	9	203	6	224	24			225	1
CPT-1A/ 91 ft	Z-18	2	3.9	8	not measured		4.2	12			8.3	3		
CPT-4A/ 91 ft	Z-1A	2	not measured		7.7	3	14	12			7.5	3		
CPT-9A/ 91 ft	Z-9	2	103	8	34.5	9	72	3			74.3	0		
W15-95/ 92 ft	Z-9	2	not measured		not measured		not measured		51	24				
W15-252ST/ 100 ft	Z-1A	2	38.2	8	17.8	3	24	12						
W15-165/ 108 ft	Z-1A	2	not measured		not measured		not measured		not measured		not measured		0	4
W15-152/ 113 ft	Z-12	2	46.8	8	11.1	3	33	12	25	18	25.7	3	25.7	4
W15-217/ 115 ft	Z-9	3	797	8	830	9	561	6	442	24			86	1
CPT-24/ 118 ft	Z-9	3	44.6	8	37.7	9	37	6	35	24				
W15-220ST/ 118 ft	Z-9	4	21.9	8	not measured		36	3	34	24				
W15-158L/ 123 ft	Z-1A	3	not measured		143	3	492	12	284	18	183	3		
W15-167/ 123 ft	Z-1A	3	323	8	79.7	3	228	12	248	18	263	3	263	4
W15-219ST/ 130 ft	Z-9	4	298	8	not measured		47	3	54	24				
W15-249/ 134 ft	Z-18	3	206	8	20.4	3	215	12	178	18	196	3	196	4
W15-248/ 136 ft	Z-1A	3	298	8	86.3	3	177	12	214	18	306	3	306	4
W15-219ST/ 155 ft	Z-9	5	59.6	8	not measured		24	3	44	24				
W15-220ST/ 185 ft	Z-9	5	14.5	8	not measured		13	3	15	24				
W15-6L/ 189 ft	Z-9	6	22.6	8	17.8	9	1.3	6						
W15-9L/ 189 ft	Z-9	6	18.3	8	15.0	9	15	6	20	21			0	1
W15-7/ 200 ft	Z-1A	6	28.5	8	17.3	3	29	12						
W15-6L/ 206 ft	Z-1A	6	36	8	31.3	6	15	12						
W15-12/ 210 ft	Z-18	6	not measured		3.8	3	19	12						

* - based on location (Z-1A/18/12 or Z-6) of monitoring point; specific points may be beyond SVE zone of influence during particular operating configurations

- Z-18 and Z-12 wells off-line Oct 96 - Apr 98

- CPT-1A, CPT-9A, and possibly CPT-7A appeared to be beyond SVE zone of influence in Oct 96 based on differential pressure (BHI-01105, p. 6-1)

- CPT-8A, CPT-21A, CPT-26 beyond SVE zone of influence in May 96 based on CCH concentrations and airflow modeling based on measured vacuums (BHI-01105, p. 6-1)