

START

TEST REQUEST FORM

Sample/Specimen No. 0-075 Cost Code/Work Order No. ED 332

Requested By: Org. 81232 Person J. LINDBERG Date 2-19-90

Test Requested	No. of Samples	Test Lab Information (Instruction Used)
<u>SIEVE ANALYSIS</u>	<u>1</u>	<u>ETAL-07</u>
<u>HYDROMETER</u>	<u>1</u>	<u>ETAL-07 (IF REQ)</u>
<u>MOISTURE</u>	<u>1</u>	<u>ETAL-14</u>
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

Remarks FIELD SAMPLE  
MW-2-1

Received By: R.G. ALEXANDER Date 2-6-90

Approved By: R.G. ALEXANDER Date 2-19-90



# SIEVE ANALYSIS DATA SHEET

Sample ID 0-075

Page 1 of 1

Tested By R-G ALEXANDER

Date 2-19-90

Procedure ETAL-07

Rev 1

Date Issued 11-15-89

EQUIPMENT ITEM

CALIBRATION NO.

DATE DUE

Balance

3304

3-25-90

Thermometer

0007

8-16-90

N/A

N/A

N/A

Sample Description SANDY GRAVEL

Sieve Time 10 (min)

reduced by ☒ splitting

☒ quartering

☐ stockpile

(B)

(A)

BEFORE TEST WT. N/A AFTER TEST WT. N/A  $\frac{B-A}{B} \times 100 = \text{N/A} \% \text{ LOSS}$

Sieve ID Number	Sieve Size	Sample Weight	Cumulative Wt. Retained (g)	% Retained	Cumulative % Retained	Cumulative % Pass	% Pass
<u>N/A</u>	<u>2</u>	<u>4831.81</u>	<u>Ø</u>	<u>Ø</u>	<u>Ø</u>	<u>100</u>	<u>100</u>
	<u>1 1/2</u>		<u>155.42</u>	<u>3.2</u>	<u>3.2</u>	<u>96.8</u>	<u>96.8</u>
	<u>1</u>		<u>787.35</u>	<u>16.3</u>	<u>16.3</u>	<u>83.7</u>	<u>83.7</u>
	<u>3/4</u>		<u>1135.52</u>	<u>23.5</u>	<u>23.5</u>	<u>76.5</u>	<u>76.5</u>
	<u>1/2</u>		<u>1575.78</u>	<u>32.6</u>	<u>32.6</u>	<u>67.4</u>	<u>67.4</u>
	<u>3/8</u>		<u>1842.23</u>	<u>38.1</u>	<u>38.1</u>	<u>61.9</u>	<u>61.9</u>
	<u>#4</u>		<u>2293.06</u>	<u>47.5</u>	<u>47.5</u>	<u>52.5</u>	<u>52.5</u>
	<u>#10</u>		<u>2797.53</u>	<u>57.9</u>	<u>57.9</u>	<u>42.1</u>	<u>42.1</u>
	<u>#40</u>	<u>138.67</u>	<u>80.48</u>	<u>58.0</u>	<u>58.0</u>	<u>42.0</u>	<u>17.7</u>
	<u>#60</u>		<u>99.38</u>	<u>71.7</u>	<u>71.7</u>	<u>28.3</u>	<u>11.9</u>
	<u>#100</u>		<u>110.08</u>	<u>79.4</u>	<u>79.4</u>	<u>20.6</u>	<u>8.7</u>
	<u>#200</u>		<u>118.77</u>	<u>85.6</u>	<u>85.6</u>	<u>14.4</u>	<u>6.1</u>

Finess Modules (FM) N/A (See ASTM C 136-83, Section 8.2)

## MATERIALS FINER THAN NO. 200 SIEVE BY WASHING

C=Percentage of Material Passing a 200 Sieve 14.4 %

D=Original Dry Weight of Sample 13867g

E=Dry Weight of Sample After Washing/Sieve 118.77g

$C = \frac{D-E}{D} \times 100$

Remarks

WASH FINE GRADING

SMALL FIELD SAMPLE


ALL DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS TRAINED AND USED CALIBRATED INSTRUMENTS

Checked By H.C. Benny

Date 2-22-90

9 2 1 2 1 1 0 2 7 5

## GRAIN SIZE ANALYSIS PLOT

Specimen No. D-075Procedure No. ETAL-07Rev. 1Date Issued 11-15-89

Sample Description:

SANDY GRAVEL  
MW-2-1Plotted by: R.G. ALEXANDERDate: 2-19-90Checked by: HL BennyDate: 2-22-90

# SOIL MOISTURE DATA SHEET

PROCEDURE NO. ETAL-14

REV. NO. Ø

THERMOMETER NO. 0007

CALIBRATION DUE DATE 8-16-90

[illegible]

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND TEST PROCEDURES FOLLOWED TO PRODUCE THE ABOVE DATA

TEST OPERATOR: R.G. ALEXANDER

DATE 2-19-90

92121076

Company Contact Jon Lindberg Telephone 6-5005  
Sample Collected by K.M. Singleton Date 1-25, 26, 29, 30-90 Time NA  
Sample Locations 1100 Em-1, MW2  
Ice Chest No. NA Field Logbook and Page No. WHC-N-306-5 pgs 6-7  
Remarks \_\_\_\_\_

Bill of Lading No. NA Offsite Property No. NA  
Method of Shipment Jerry Alexander / Truck  
Shipped to 2101-M, 200E

## Sample Identification

- 1) MW-2-1, 1 plastic bag soil; Test: Grain & Moisture
- 2) MW-2-2, 1 plastic bag soil; Grain Size & Moisture Tests
- 3) MW-2-3, 1 plastic bag soil; Grain Size Test
- 4) MW-2-4, 1 plastic bag soil; Test: Grain Size, Moisture, permeability  
At bag limits

## Chain of Possession

Relinquished by: <u>K.M. Singleton</u>	Received by: <u>R.G. ALEXANDER</u> <u>R.G. Alexander</u>	Date/Time: <u>2-6-90 / 0630</u>
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:



Westinghouse  
Hanford Company

### SAMPLE ANALYSIS REQUEST

#### PART I: FIELD SECTION

Collector: K.M. Singleton Date Sampled: 1-25-76 Time: 11:30 hours

Company Contact Jon Lindberg Telephone ( ) 6-5005

SAMPLE NUMBER	NUMBER & TYPE OF SAMPLE CONTAINERS	TYPE OF SAMPLE *	ANALYSIS REQUESTED
MW-21	1 plastic bag	soil	Grain Size & Moisture
MW-22	1 plastic bag	soil	Grain Size & Moisture
MW-23	1 plastic bag	soil	Grain Size
MW-24	1 plastic bag	soil	Grain Size, A. limits & permeability

Field Information \*\* MW-2 is also contained in a stainless steel liner

Special Handling and/or Storage \_\_\_\_\_

#### PART II: LABORATORY SECTION

Received by \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_

Analysis Required \_\_\_\_\_

\* Indicate Whether Sample Is Soil, Sludge, Water, Etc.

\*\* Use Back of Page for Additional Information Relative to Sample Location.

92121173

# RADIATION RELEASE

921200079  
 Date 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on outside of bag  
MW 2-1  
 54-3000-022 (09/88)

# RADIATION RELEASE

Date 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on outside of bag  
MW-2-3  
 54-3000-022 (09/88)

# RADIATION RELEASE

Date 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on all accessible surfaces outside of bag  
MW-2-2  
 54-3000-022 (09/88)

# SURVEYED BY RM FOR SHIPMENT

Dose rate - side of container <D mr-hr  
 Max. dose rate through the container + mr-hr  
 Dose rate to handle container + mr-hr  
 Dose rate at nearest approach on conveyance + mr-hr  
 External contamination \_\_\_\_\_  
 SWP and RSR required Yes ☐ No ☒

SURVEYED BY JE Baldwin 6C670  
 DATE 1/30/90  
MW-2-4  
 54-6000-009(1-88)

# TEST REQUEST FORM

Sample/Specimen No. 0076 Cost Code/Work Order No. ED332

Requested By: Org. 81232 Person J. LINDBERG Date 2-19-90

Test Requested	No. of Samples	Test Lab Information (Instruction Used)
<u>SIEVE ANALYSIS</u>	<u>1</u>	<u>ETAL-07</u>
<u>HYDROMETER</u>	<u>1</u>	<u>ETAL-07 (IF REQ)</u>
<u>MOISTURE</u>	<u>1</u>	<u>ETAL-14</u>
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

Remarks FIELD SAMPLE  
MW-2-2

Received By: R.G. ALEXANDER Date 2-6-90

Approved By: R.G. ALEXANDER Date 2-19-90

9-212110000



# SIEVE ANALYSIS DATA SHEET

Sample ID 0-076

Page 1 of 1

Tested By R.G. ALEXANDER

Date 2-19-90

Procedure ETAL-07

Rev 1

Date Issued 11-15-89

EQUIPMENT ITEM

CALIBRATION NO.

DATE DUE

Balance

3304

3-25-90

Thermometer

0007

8-16-90

N/A

N/A

N/A

Sample Description SANDY GRAVEL

Sieve Time 10 (min)

reduced by ☒ splitting

☒ quartering

☐ stockpile

(B)

(A)

BEFORE TEST WT. N/A AFTER TEST WT. N/A  $\frac{B-A}{B} \times 100 = \underline{N/A} \% \text{ LOSS}$

Sieve ID Number	Sieve Size	Sample Weight	Cumulative Wt. Retained (g)	% Retained	Cumulative % Retained	Cumulative % Pass	% Pass
<u>N/A</u>	<u>2</u>	<u>4757.64</u>	<u>Ø</u>	<u>Ø</u>	<u>Ø</u>	<u>100</u>	<u>100</u>
	<u>1 1/2</u>		<u>270.28</u>	<u>5.7</u>	<u>5.7</u>	<u>94.3</u>	<u>94.3</u>
	<u>1</u>		<u>674.42</u>	<u>14.2</u>	<u>14.2</u>	<u>85.8</u>	<u>85.8</u>
	<u>3/4</u>		<u>1115.97</u>	<u>23.5</u>	<u>23.5</u>	<u>76.5</u>	<u>76.5</u>
	<u>1/2</u>		<u>1620.26</u>	<u>34.1</u>	<u>31.4</u>	<u>68.6</u>	<u>68.6</u>
	<u>3/8</u>		<u>1891.39</u>	<u>39.8</u>	<u>39.8</u>	<u>60.2</u>	<u>60.2</u>
	<u>#4</u>		<u>2360.33</u>	<u>49.6</u>	<u>49.6</u>	<u>50.4</u>	<u>50.4</u>
	<u>#10</u>	<u>4757.64</u>	<u>2854.00</u>	<u>60.0</u>	<u>60.0</u>	<u>40.0</u>	<u>40.0</u>
	<u>#40</u>	<u>126.01</u>	<u>67.44</u>	<u>53.5</u>	<u>53.5</u>	<u>46.5</u>	<u>18.6</u>
	<u>#60</u>		<u>83.56</u>	<u>66.3</u>	<u>66.3</u>	<u>33.7</u>	<u>13.5</u>
	<u>#100</u>		<u>92.46</u>	<u>73.4</u>	<u>73.4</u>	<u>26.6</u>	<u>10.6</u>
	<u>#200</u>		<u>101.44</u>	<u>80.5</u>	<u>80.5</u>	<u>19.5</u>	<u>7.8</u>

Finess Modules (FM) N/A (See ASTM C 136-83, Section 8.2)

## MATERIALS FINER THAN NO. 200 SIEVE BY WASHING

C=Percentage of Material Passing a 200 Sieve 19.5 %

D=Original Dry Weight of Sample 126.01 g

E=Dry Weight of Sample After Washing/Sieve 101.44 g

$C = \frac{(D-E)}{D} \times 100$

Remarks

WASH FINE GRADING  
SMALL FIELD  
SAMPLE


ALL DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS TRAINED AND USED CALIBRATED INSTRUMENTS

Checked By HCBarny

Date 2/22/90

9 2 1 2 1 1 1 9 2

## GRAIN SIZE ANALYSIS PLOT

Specimen No. D-076Procedure No. ETAL-07Rev. 1Date Issued 11-15-89

Sample Description:

SANDY GRAVEL  
MW-2-2

Plotted by:

R.G. ALEXANDER

Date:

2-19-90

Checked by:

HL Benny

Date:

2-22-90

SOIL MOISTURE DATA SHEET

PROCEDURE NO. ETAL-14      REV. NO. Ø

THERMOMETER NO. 0007      CALIBRATION DUE DATE 8-16-90

REV. NO. Ø

CALIBRATION DUE DATE 8-16-90

[illegible]

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND TEST PROCEDURES FOLLOWED TO PRODUCE THE ABOVE DATA

TEST OPERATOR: *R. G. ALEXANDER* DATE *2-19-90*

DATE 2-19-90

Company Contact Jon Lindberg Telephone 6-5005  
Sample Collected by K.M. Singleton Date 1, 25, 26, 29, 30-90 Time NA  
Sample Locations 1100 Em-1, MW2  
Ice Chest No. NA Field Logbook and Page No. WHC-N-386-5 pgs 6-7  
Remarks \_\_\_\_\_

Bill of Lading No. NA Offsite Property No. NA  
Method of Shipment Jerry Alexander / Truck  
Shipped to 2101-M, 200E

## Sample Identification

- 1) MW-2-1, 1 plastic bag soil; Test: Grain & Moisture
- 2) MW-2-2, 1 plastic bag soil; Grain Size & Moisture Tests
- 3) MW-2-3, 1 plastic bag soil; Grain Size Test
- 4) MW-2-4 1 plastic bag soil; Test: Grain Size, Moisture, permeameter  
Atterberg limits

## Chain of Possession

Relinquished by: <u>K.M. Singleton</u>	Received by: <u>R.G. Alexander</u> <u>R.G. Alexander</u>	Date/Time: <u>2-6-90 / 0630</u>
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:



Westinghouse  
Hanford Company

### SAMPLE ANALYSIS REQUEST

#### PART I: FIELD SECTION

Collector: B.M. Singleton Date Sampled: 1-25-70<sup>20</sup> Time: NA hours

Company Contact Jon Lindberg Telephone ( ) 6-5005

SAMPLE NUMBER	NUMBER & TYPE OF SAMPLE CONTAINERS	TYPE OF SAMPLE *	ANALYSIS REQUESTED
<u>MW-21</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size &amp; Moisture</u>
<u>MW-22</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size &amp; Moisture</u>
<u>MW-23</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size</u>
<u>MW-24</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size, A. limits</u> <u>&amp; permeability</u>

Field Information \*\* MW-2 is also contained in a stainless steel liner

Special Handling and/or Storage \_\_\_\_\_

#### PART II: LABORATORY SECTION

Received by \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_

Analysis Required \_\_\_\_\_

\* Indicate Whether Sample is Soil, Sludge, Water, Etc.

\*\* Use Back of Page for Additional Information Relative to Sample Location.

9 2 1 2 1 0 3 5

# RADIATION RELEASE

Bldg. MW-2 Date 1-26-90  
 Released By Boyd Operational Health Physics  
 Remarks LD on outside of bag  
MW 2-1  
 54-3000-022 (09/88)

# RADIATION RELEASE

Bldg. MW-2 Date 1-26-90  
 Released By Boyd Operational Health Physics  
 Remarks LD on outside of bag  
MW-2-3  
 54-3000-022 (09/88)

# RADIATION RELEASE

Bldg. MW-2 Date 1-26-90  
 Released By Boyd Operational Health Physics  
 Remarks LD on all accessible surfaces outside of bag  
MW-2-2  
 54-3000-022 (09/88)

# SURVEYED BY RM FOR SHIPMENT

Dose rate - side of container LD mr-hr  
 Max. dose rate through the container + mr-hr  
 Dose rate to handle container + mr-hr  
 Dose rate at nearest approach on conveyance + mr-hr  
 External contamination \_\_\_\_\_  
 SWP and RSR required Yes ☐ No ☒  
 SURVEYED BY JE Baldwin 6C670  
 DATE 1/30/90  
MW-2-4  
 54-6800-008(1-88)

9212110096

# PLASTIC INDEX SOILS DATA SHEET


Sample No. 0-076

Page 1 of 2

Test Operator HL Benny

Date 4/10/90

Thermometer No. 0007 Calibration Date 8/16/90



Liquid Limit (LL) 47.84 Graph

Plastic Limit (PL) 39.67 (Avg.)

Liquid Limit (LL) NA One Point

Moisture (PL) 40.81% 40.43% 37.77%

Moisture (LL) 47.84%

Plastic Index (PI)\* 8.17

$$*PI = LL - PL$$

Remarks \_\_\_\_\_

ALL DATA ARE ACCURATELY AND COMPLETELY RECORDED. HLB 4/10/90  
THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED  
CALIBRATED TEST INSTRUMENTS. APPROVED TEST PROCEDURES WERE  
FOLLOWED TO PRODUCE THIS DATA.

CALIBRATION DUE DATE 8/16/90

25

DATE 4/10/90



# TEST REQUEST FORM

Sample/Specimen No. 0-077 Cost Code/Work Order No. ED 332

Requested By: Org. 81232 Person J. LINDBERG Date 2-19-90

Test Requested	No. of Samples	Test Lab Information (Instruction Used)
<u>SIEVE ANALYSIS</u>	<u>1</u>	<u>ETAL-07</u>
<u>HYDROMETER</u>	<u>1</u>	<u>ETAL-07 (IF REQ)</u>
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

Remarks FIELD SAMPLE  
MW-2-3

Received By: R.G. ALEXANDER Date 2-6-90

Approved By: RG ALEXANDER Date 2-19-90

9-21211099

# SIEVE ANALYSIS DATA SHEET

Sample ID 0-077

Page 1 of 1

Tested By R.G. ALEXANDER

Date 2-19-90

Procedure ETAL-07

Rev 1

Date Issued 11-15-89

EQUIPMENT ITEM

CALIBRATION NO.

DATE DUE

Balance

3304

3-26-90

Thermometer

0007

8-16-90

N/A

N/A

N/A

Sample Description SANDY GRAVEL

Sieve Time 10 (min)

reduced by ☒ splitting

☐ quartering

☐ stockpile

(B)

(A)

BEFORE TEST WT. N/A AFTER TEST WT. N/A  $\frac{B-A}{B} \times 100 = \underline{N/A} \% \text{ LOSS}$

Sieve ID Number	Sieve Size	Sample Weight	Cumulative Wt. Retained (g)	% Retained	Cumulative % Retained	Cumulative % Pass	% Pass
<u>N/A</u>	<u>2</u>	<u>1769.74</u>	<u>Ø</u>	<u>Ø</u>	<u>Ø</u>	<u>100</u>	<u>100</u>
	<u>1 1/2</u>		<u>121.45</u>	<u>6.9</u>	<u>6.9</u>	<u>93.1</u>	<u>93.1</u>
	<u>1</u>		<u>189.97</u>	<u>10.7</u>	<u>16.7</u>	<u>89.3</u>	<u>89.3</u>
	<u>3/4</u>		<u>235.98</u>	<u>13.3</u>	<u>13.3</u>	<u>86.7</u>	<u>86.7</u>
	<u>1/2</u>		<u>296.39</u>	<u>16.7</u>	<u>16.7</u>	<u>83.3</u>	<u>83.3</u>
	<u>3/8</u>		<u>333.66</u>	<u>18.9</u>	<u>18.9</u>	<u>81.1</u>	<u>81.1</u>
	<u>#4</u>		<u>386.32</u>	<u>21.8</u>	<u>21.8</u>	<u>78.2</u>	<u>78.2</u>
	<u>#10</u>	<u>1769.74</u>	<u>487.67</u>	<u>27.6</u>	<u>27.6</u>	<u>72.4</u>	<u>72.4</u>
	<u>#40</u>	<u>162.27</u>	<u>78.29</u>	<u>48.2</u>	<u>48.2</u>	<u>51.8</u>	<u>51.8</u>
	<u>#60</u>		<u>100.20</u>	<u>61.7</u>	<u>61.7</u>	<u>38.3</u>	<u>38.3</u>
	<u>#100</u>		<u>112.60</u>	<u>69.4</u>	<u>69.4</u>	<u>30.6</u>	<u>30.6</u>
	<u>#200</u>		<u>124.48</u>	<u>76.7</u>	<u>76.7</u>	<u>23.3</u>	<u>23.3</u>

Finess Modules (FM) N/A (See ASTM C 136-83, Section 8.2)

## MATERIALS FINER THAN NO. 200 SIEVE BY WASHING

C=Percentage of Material Passing a 200 Sieve 23.3 %

D=Original Dry Weight of Sample 162.27 g

E=Dry Weight of Sample After Washing/Sieve 124.48 g

$$C = \frac{(D-E)}{D} \times 100$$


Remarks

WASH FINE GRADING  
SMALL FIELD  
SAMPLE

ALL DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS TRAINED AND USED CALIBRATED INSTRUMENTS  
Checked By HCBenny Date 2-22-90

9 2 1 2 1 1 0 0 9 1

## GRAIN SIZE ANALYSIS PLOT

Specimen No. 0-077Procedure No. ETAL-07Rev. 1Date Issued 11-15-89

Sample Description:

SANDY GRAVEL  
MW-2-3Plotted by: R.G. ALEXANDERDate: 2-19-90Checked by: HL BennyDate: 2-22-90

SOIL MOISTURE DATA SHEET

PROCEDURE NO. ETAL-14 REV. NO. 0

THERMOMETER NO. 0007 CALIBRATION DUE DATE 8-16-90

REV. NO. Ø

CALIBRATION DUE DATE 8-16-90

[illegible]

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND TEST PROCEDURES FOLLOWED TO PRODUCE THE ABOVE DATA	
TEST OPERATOR: R.G. ALEXANDER	DATE 2-19-90

DATE 2-19-90

# HYDROMETER ANALYSIS DATA SHEET

Sample ID 0-077

Page 1 of 1

Tested By R.G. ALEXANDER Date 3-19-90  
 Procedure ETAL -07 Rev 1 Date Issued 11-15-89

EQUIPMENT ITEM	NO.	CALIBRATION DUE DATE
Hydrometer	<u>1000</u>	<u>2-16-91</u>
Balance	<u>3304</u>	<u>3-25-90</u>
Thermometer/Thermocouple	<u>0002</u>	<u>2-9-91</u>

Specific gravity of Sample 2.75

% Passing No. 10 Sieve 72.4 (%)

Hygroscopic Correction Factor \_\_\_\_\_

## WEIGHT OF SAMPLE

Wt. Container + Soil N/A (g)

Wt. Container N/A (g)

Wt. Soil 55.62 (g)

## COMPOSITE CORRECTION

1st Reading 5 at 23.8 °C

2nd Reading 6 at 23.4 °C

## HYGROSCOPIC MOISTURE CONTENT

Wt. Container + Air Dry Soil N/A (g)

Wt. Container + Oven Dry Soil N/A (g)

Wt. Container N/A (g)

Water Content N/A (%)

## REMARKS

TUBE B

WE

PAN #9 117.55

Date	Clock time	Elapsed time (min)	Hydrometer reading	Hydrometer with composite correction	Temp. (°C)	Soil in suspension (%)	Particle diameter (mm)
3-19	0832	2.0	19	14	24.0	17.9	0.032
3-19	0835	5.0	16	11	24.1	14.0	0.021
3-19	0845	15.0	14	9	24.1	11.5	0.012
3-19	0900	30.0	12	7	24.0	8.9	0.009
3-19	0930	60.0	11	6	23.8	7.7	0.006
3-19	1240	250.00	8	3	24.1	3.8	0.003
3-20	0830	1,440.0	7	2	23.3	2.6	0.001

Formulas and Tables used to calculate percent Soil in suspension, particle diameter and hygroscopic correction factor are found in ASTM D422.

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

Checked By J. A. Relyea

Date 3-21-90

# SPECIFIC GRAVITY OF SOILS DATA SHEET

Specimen/Sample No. 0-077

Page 1 of 1

Test Operator R.G. ALEXANDER

3-5-90

EQUIPMENT ITEM	NO.	DATE DUE
Balance	3304	3-25-90
Oven Thermometer	0007	8-16-90
Thermometer	0002	2-9-91
Pycnometer	2554	N/A

Wetting Agent "Q" WATER

DETERMINATION NO.		1	2	3
	Drying Container No.	N/A	N/A	N/A
	Wt. Container + Oven Dry Soil, ± 0.01g	N/A		
	Wt. Container, ± 0.01g	N/A		
W <sub>o</sub>	Wt. Oven Dry Soil, g	40.00		
	Pycnometer No.	2554		
	Wt. Pycnometer, g	125.72		
W <sub>3</sub>	Wt. Pycnometer + Wetting Agent, g	387.12		
W <sub>b</sub>	Wt. Pycnometer + Wetting Agent + Soil, g	412.62		
	Temperature, T <sub>x</sub> at W <sub>b</sub> , °C	26.40		
G <sub>w</sub>	Specific Gravity of Wetting Agent at T <sub>x</sub>	1.00		
G <sub>t</sub>	Specific Gravity of Soil at T <sub>x</sub>	2.76		
G <sub>s</sub>	Specific Gravity of Soil at 20°C	2.75		

$$G_t = \frac{G_w \cdot Y_w \cdot W_o}{W_o + (W_a - W_b)}$$

Y<sub>w</sub> = Unit Weight Of Water (g/cc)

\*G<sub>s</sub> = K · G<sub>t</sub>

K values found in ASTM D854-58, Table 1

\*NOTE G<sub>s</sub> = G<sub>t</sub> When Test Run at 20 °C

Average Specific Gravity At 20°C

2.75

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

Checked By HLBenny

Date 3-7-90

921211094

Company Contact Jon Lindberg Telephone 0-5005  
Sample Collected by K.M. Singleton Date 1-25, 26, 29, 30-90 Time NA  
Sample Locations 1100E-m-1, MW2  
Ice Chest No. NA Field Logbook and Page No. WHC-N-386-5 pgs 6-7  
Remarks \_\_\_\_\_

Bill of Lading No. NA Offsite Property No. NA  
Method of Shipment Jerry Alexander / Truck  
Shipped to 2101-M, 200E

## Sample Identification

- 1) MW-2-1, 1 plastic bag soil; Test: Grain & Moisture
- 2) MW-2-2, 1 plastic bag soil; Grain Size & Moisture Tests
- 3) MW-2-3, 1 plastic bag soil; Grain Size Test
- 4) MW-2-4, 1 plastic bag soil; Test: Grain Size, Moisture, permeability  
Atberg limits

## Chain of Possession

Relinquished by: <u>K.M. Singleton</u>	Received by: <u>R.G. Alexander</u> <u>R.G. Alexander</u>	Date/Time: <u>2-6-90 / 0630</u>
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:



Westinghouse  
Hanford Company

### SAMPLE ANALYSIS REQUEST

#### PART I: FIELD SECTION

Collector: R.M. Singleton Date Sampled: 1-25-70 Time: NA hours

Company Contact Jon Lindberg Telephone ( ) 6-5005

SAMPLE NUMBER	NUMBER & TYPE OF SAMPLE CONTAINERS	TYPE OF SAMPLE *	ANALYSIS REQUESTED
MW-21	1 plastic bag	soil	Grain Size & Moisture
MW-22	1 plastic bag	soil	Grain Size & Moisture
MW-23	1 plastic bag	soil	Grain Size
MW-24	1 plastic bag	soil	Grain Size, A. Limits & permeameter

Field Information \*\* MW-2 is also contained in a stainless steel liner

Special Handling and/or Storage \_\_\_\_\_

#### PART II: LABORATORY SECTION

Received by \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_

Analysis Required \_\_\_\_\_

\* Indicate Whether Sample Is Soil, Sludge, Water, Etc.

\*\* Use Back of Page for Additional Information Relative to Sample Location.

921210096



# RADIATION RELEASE

Date MW-2 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on outside of bag  
MW 2-1  
 54-3000-022 (09/88)

# RADIATION RELEASE

Date MW-2 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on outside of bag  
MW-2-3  
 54-3000-022 (09/88)

# RADIATION RELEASE

Date MW-2 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on all accessible  
surfaces outside of bag  
MW-2-2  
 54-3000-022 (09/88)

# SURVEYED BY RM FOR SHIPMENT

Dose rate -- side of container <D mr-hr  
 Max. dose rate through the container + mr-hr  
 Dose rate to handle container + mr-hr  
 Dose rate at nearest approach on conveyance + mr-hr  
 External contamination  
 SWP and RSR required Yes ☐ No ☒

SURVEYED BY JE Baldwin 6C670  
 DATE 1/30/90  
MW-2-4  
 54-3000-008(1-88)

9212110097

# TEST REQUEST FORM

Sample/Specimen No. 0-078 Cost Code/Work Order No. ED 332

Requested By: Org. 80232 Person J. LINDBERG Date 2-14-90

Test Requested	No. of Samples	Test Lab Information (Instruction Used)
<u>HYD. CONDUCTIVITY</u>	<u>1</u>	<u>ETAL-09</u>
<u>ATTERBERG LIMITS</u>	<u>1</u>	<u>ETAL-18</u>
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

Remarks FIELD SAMPLE  
MW-2-4

Received By: R.G. ALEXANDER Date 2-6-90

Approved By: R.G. ALEXANDER Date 2-14-90

9-212110-93

9  
6  
7  
C  
204  
204  
2  
2  
—  
2  
9

Page 1 of 1

Date 2-20-90

Rev 1

Date Issued 11-15-89

DATE DUE

3304

3-25-90

0007

8-16-90

N/A

2/14

Sieve Time\_\_\_\_(min)

☐ quartering

☐ stockpile

(A)


$$\text{BEFORE TEST WT. } \frac{W}{A} \text{ AFTER TEST WT. } \frac{W}{A} \frac{B-A}{B} \times 100 = \frac{W}{A} \% \text{ LOSS}$$

Finess Modules (FM) <u>N/A</u> (See ASTM C 136-83, Section B.2)	
MATERIALS FINER THAN NO. 200 SIEVE BY WASHING	
C=Percentage of Material Passing a 200 Sieve <u>      </u> %	Remarks <u>WASH GRADING</u>    
D=Original Dry Weight of Sample <u>98.53 g</u>	
E=Dry Weight of Sample After Washing/Sieve <u>32.40 g</u>	
$C = \langle (D-E)/D \rangle \times 100$	

ALL DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST  
OPERATOR WAS TRAINED AND USED CALIBRATED INSTRUMENTS  
Checked By HCBenny Date 3-3-90

9 2 1 2 1 1 0 1 0 0

## GRAIN SIZE ANALYSIS PLOT

Specimen No. 0-078Procedure No. ETAL-07Rev. 1Date Issued 11-15-89

Sample Description:

SILTY SAND  
MW-2-4Plotted by: R.G. ALEXANDERDate: 2-21-90Checked by: H. B. BunnDate: 3-3-90

CALIBRATION DUE DATE 8-16-90

DATE 2-21-90

# HYDROMETER ANALYSIS DATA SHEET

Sample ID 0-078

Page 1 of 1

Tested By R.G. ALEXANDER Date 3-19-90  
 Procedure ETAL-07 Rev 1 Date Issued 11-15-89

EQUIPMENT ITEM	NO.	CALIBRATION DUE DATE
Hydrometer	<u>1000</u>	<u>2-16-91</u>
Balance	<u>3304</u>	<u>3-25-90</u>
Thermometer/Thermocouple	<u>0002</u>	<u>2-9-91</u>

Specific gravity of Sample 2.67

% Passing No. 10 Sieve 100 (%)

Hygrosopic Correction Factor \_\_\_\_\_

## WEIGHT OF SAMPLE

Wt. Container + Soil N/A (g)

Wt. Container N/A (g)

Wt. Soil 67.11 (g)

## COMPOSITE CORRECTION

1st Reading 5 at 23.8 °C

2nd Reading 5 at 23.4 °C

## HYGROSCOPIC MOISTURE CONTENT

Wt. Container + Air Dry Soil N/A (g)

Wt. Container + Oven Dry Soil 4/A (g)

Wt. Container 4/A (g)

Water Content N/A (%)

## REMARKS

TUBE A

W =

Pan # 7 116.11

Date	Clock time	Elapsed time (min)	Hydrometer reading	Hydrometer with composite correction	Temp. (°C)	Soil in suspension (%)	Particle diameter (mm)
3-19	0820	2.0	45	40	24.0	59.0	0.027
3-19	0825	5.0	39	34	24.1	50.2	0.018
3-19	0833	15.0	32	27	24.1	39.8	0.011
3-19	0848	30.0	28	23	24.0	33.9	0.008
3-19	0918	60.0	24	19	23.8	28.0	0.006
3-19	1228	250.00	17	12	24.2	17.7	0.003
3-20	0818	1,440.0	13	8	23.4	11.8	0.001

Formulas and Tables used to calculate percent Soil in suspension, particle diameter and hygrosopic correction factor are found in ASTM D422.

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

Checked By J. J. Reilly

Date 3-21-90

# SPECIFIC GRAVITY OF SOILS DATA SHEET

 Specimen/Sample No. 0-078

 Page 1 of 1

 Test Operator R.G. ALEXANDER
3-6-90

EQUIPMENT ITEM	NO.	DATE DUE
Balance	3304	3-25-90
Oven Thermometer	0007	8-16-90
Thermometer	0002	2-9-91
Pycnometer	2554	N/A

 Wetting Agent "Q" WATER

DETERMINATION NO.		1	2	3
	Drying Container No.	N/A	N/A	N/A
	Wt. Container + Oven Dry Soil, ± 0.01g	N/A		
	Wt. Container, ± 0.01g	N/A		
W <sub>o</sub>	Wt. Oven Dry Soil, g	40.00		
	Pycnometer No.	2554		
	Wt. Pycnometer, g	135.72		
W <sub>s</sub>	Wt. Pycnometer + Wetting Agent, g	387.09		
W <sub>b</sub>	Wt. Pycnometer + Wetting Agent + Soil, g	412.23		
	Temperature, T <sub>x</sub> at W <sub>b</sub> , °C	23.2 C		
G <sub>w</sub>	Specific Gravity of Wetting Agent at T <sub>x</sub>	1.00		
G <sub>t</sub>	Specific Gravity of Soil at T <sub>x</sub>	2.69		
G <sub>s</sub>	Specific Gravity of Soil at 20°C	2.69		

$$G_t = \frac{G_w \cdot Y_w \cdot W_o}{W_o + (W_a - W_b)}$$

 Y<sub>w</sub> = Unit Weight Of Water (g/cc)

 \*G<sub>s</sub> = K · G<sub>t</sub>

K values found in ASTM D854-58, Table 1

 \*NOTE G<sub>s</sub> = G<sub>t</sub> When Test Run at 20 °c

Average Specific Gravity At 20°C

2.69

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

 Checked By HLBenny

 Date 3-7-90

# PLASTIC INDEX SOILS DATA SHEET


Sample No. 0-078

Page 1 of 2

Test Operator HL Benny

Date 4/9/90

Thermometer No. 0007 Calibration Date 8/16/90



Liquid Limit (LL) 45.0 Graph

Plastic Limit (PL) 41.33 (Avg.) <sup>54 200</sup>

Liquid Limit (LL) NA One Point

Moisture (PL) 41.79 % 41.09 % 41.75 %

Moisture (LL) 45.0 %

Plastic Index (PI)\* 3.67 <sup>46 200</sup>

$$*PI = LL - PL$$

Remarks \_\_\_\_\_

ALL DATA ARE ACCURATELY AND COMPLETELY RECORDED. LOB 4/14/90  
 THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED  
 CALIBRATED TEST INSTRUMENTS. APPROVED TEST PROCEDURES WERE  
 FOLLOWED TO PRODUCE THIS DATA.



SOIL MOISTURE DATA SHEET	
PROCEDURE NO. <u>ETAL-018</u>	REV. NO. <u>0</u>
THERMOMETER NO. <u>0007</u>	CALIBRATION DUE DATE <u>8/16/90</u>

REV. NO. 0

CALIBRATION DUE DATE 8/16/90

[illegible]

LD 416 90  
ALL REQUIR

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND TEST PROCEDURES FOLLOWED TO PRODUCE THE ABOVE DATA

DATE \_\_\_\_\_

# HYDRAULIC CONDUCTIVITY OF SOILS DATA SHEET

Sample No. 0-078

Page 1 of 5

Test Operator R. G. ALEXANDER

Date 2-15-90

EQUIPMENT ITEM	NO.	DATE DUE
Balance	3304	3-25-90
Oven Thermometer	0007	8-16-90
Thermometer	N/A	N/A
Thermocouple		
Temperature Controller		
Pressure Gauge		
Pressure Transducer		
Pressure Transducer		
Back Pressure Gauge		
Pressure Transducer		
Pressure Transducer		
Calipers	5623	8-16-90
Load Frame	N/A	N/A
Data Logger		
N/A		
N/A		
N/A		

☐ Immediate (User) Calibration Performed. (Documentation To Be Attached)

## Sample Preparation

### PARTICLE SIZE (Sieve Mesh Range)

N/A	To	N/A
	To	
	To	
	To	
	To	
	To	
	To	

### OTHER COMPONENTS

N/A

### WEIGHT

N/A	%
	%
	%
	%
	%
	%
	%
Total	100 %

N/A	%
	%
	%
Total	100 %

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

Checked By HLBenny

Date 3-3-90

## SAMPLE PREPARATION

Determine Weight of Samples in Container

Container No.	28
Wt. of Sample + Container, g	248.94
Wt. of Container, g	116.23
Wt. of Sample, g	132.71

Determine the Water Content of the "Air Dry" Sample

Container No.	28
Wt. Container & Wet Soil (A), g	248.94
Wt. Container & Dry Soil (B), g	214.76
Wt. of Water, g	34.18
Wt. of Container (C), g	116.23
Wt. of Dry Soil, W <sub>s</sub> , g	98.53
Water Content (W), %	34.69

$$W = \left( \frac{A - B}{B - C} \right) 100$$

SAMPLE COMPONENT	SPECIFIC GRAVITY, G	LABORATORY NOTEBOOK DATA LOCATION
N/A	N/A	N/A
N/A	N/A	N/A
N/A	N/A	N/A

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

Checked By HCBennyDate 3-3-90

## SAMPLE COMPACTION

Compaction Method    Static ☒ N/A    Tamping ☒ N/A

<div>STATIC</div> <div>or</div> <div>TAMPING</div>	Load Applied, g/ Layer length, cm  No. Tamps per Layer/ Layer Length, cm	Layer 1	N/A	11	N/A
		2		12	
Total No. of Layers <u>N/A</u> INTACT SAMPLE CUT FROM 4" STEEL LINER		3		13	
		4		14	
		5		15	
		6		16	
		7		17	
		8		18	
		9		19	
		10		20	

Tamper Foot Diameter, cm	N/A
Tamper Applied Load, g	N/A
Sample Diameter, (d), cm	9.82
Sample Length, (L), cm	6.12
Sample Mold or Permeameter Weight & Compacted Sample, g	1151.25
Sample Mold or Permeameter Weight, g	246.08
Weight of Compacted Sample, (E), g	905.17
Weight of Container & Uncompacted Wet Sample, (A), g	248.94
Weight of Container & Uncompacted Dry Sample, (B), g	214.76
Weight of Water, g	34.18
Weight of Container, (C), g	116.23
Weight of Dry Soil, (WS), g	98.53
Water Content, %	34.69
Compacted Bulk Density of Sample, ( $\gamma_m$ ), g/cc	1.95
Compacted Sample Dry Density, ( $\gamma_d$ ), g/cc	1.45

$$\gamma_m = \frac{E}{(\pi) (d/2)^2 (L)}$$

$$\gamma_d = \left( \frac{\gamma_m}{W + 100} \right) 100$$

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

Checked By HL BennettDate 3-3-90

## HYDRAULIC CONDUCTIVITY DATA SHEET

Sample ID. 0-078

Page 4 of 5

Procedure No. ETAL-09

Date Issued 12-1-89

[illegible]

ALL REQUIRED DATA ARE ACCURATELY AND COMPLETELY RECORDED. THE TEST OPERATOR WAS APPROPRIATELY TRAINED AND UTILIZED CALIBRATED TEST INSTRUMENTS AS INDICATED ABOVE. APPROVED TEST PROCEDURES WERE FOLLOWED TO PRODUCE THE ABOVE DATA.

Checked By HL Benny Date 3-3-90

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100  
101  
102  
103  
104  
105  
106  
107  
108  
109  
110  
111  
112  
113  
114  
115  
116  
117  
118  
119  
120  
121  
122  
123  
124  
125  
126  
127  
128  
129  
130  
131  
132  
133  
134  
135  
136  
137  
138  
139  
140  
141  
142  
143  
144  
145  
146  
147  
148  
149  
150  
151  
152  
153  
154  
155  
156  
157  
158  
159  
160  
161  
162  
163  
164  
165  
166  
167  
168  
169  
170  
171  
172  
173  
174  
175  
176  
177  
178  
179  
180  
181  
182  
183  
184  
185  
186  
187  
188  
189  
190  
191  
192  
193  
194  
195  
196  
197  
198  
199  
200  
201  
202  
203  
204  
205  
206  
207  
208  
209  
210  
211  
212  
213  
214  
215  
216  
217  
218  
219  
220  
221  
222  
223  
224  
225  
226  
227  
228  
229  
230  
231  
232  
233  
234  
235  
236  
237  
238  
239  
240  
241  
242  
243  
244  
245  
246  
247  
248  
249  
250  
251  
252  
253  
254  
255  
256  
257  
258  
259  
260  
261  
262  
263  
264  
265  
266  
267  
268  
269  
270  
271  
272  
273  
274  
275  
276  
277  
278  
279  
280  
281  
282  
283  
284  
285  
286  
287  
288  
289  
290  
291  
292  
293  
294  
295  
296  
297  
298  
299  
300  
301  
302  
303  
304  
305  
306  
307  
308  
309  
310  
311  
312  
313  
314  
315  
316  
317  
318  
319  
320  
321  
322  
323  
324  
325  
326  
327  
328  
329  
330  
331  
332  
333  
334  
335  
336  
337  
338  
339  
340  
341  
342  
343  
344  
345  
346  
347  
348  
349  
350  
351  
352  
353  
354  
355  
356  
357  
358  
359  
360  
361  
362  
363  
364  
365  
366  
367  
368  
369  
370  
371  
372  
373  
374  
375  
376  
377  
378  
379  
380  
381  
382  
383  
384  
385  
386  
387  
388  
389  
390  
391  
392  
393  
394  
395  
396  
397  
398  
399  
400  
401  
402  
403  
404  
405  
406  
407  
408  
409  
410  
411  
412  
413  
414  
415  
416  
417  
418  
419  
420  
421  
422  
423  
424  
425  
426  
427  
428  
429  
430  
431  
432  
433  
434  
435  
436  
437  
438  
439  
440  
441  
442  
443  
444  
445  
446  
447  
448  
449  
450  
451  
452  
453  
454  
455  
456  
457  
458  
459  
460  
461  
462  
463  
464  
465  
466  
467  
468  
469  
470  
471  
472  
473  
474  
475  
476  
477  
478  
479  
480  
481  
482  
483  
484  
485  
486  
487  
488  
489  
490  
491  
492  
493  
494  
495  
496  
497  
498  
499  
500  
501  
502  
503  
504  
505  
506  
507  
508  
509  
510  
511  
512  
513  
514  
515  
516  
517  
518  
519  
520  
521  
522  
523  
524  
525  
526  
527  
528  
529  
530  
531  
532  
533  
534  
535  
536  
537  
538  
539  
540  
541  
542  
543  
544  
545  
546  
547  
548  
549  
550  
551  
552  
553  
554  
555  
556  
557  
558  
559  
560  
561  
562  
563  
564  
565  
566  
567  
568  
569  
570  
571  
572  
573  
574  
575  
576  
577  
578  
579  
580  
581  
582  
583  
584  
585  
586  
587  
588  
589  
590  
591  
592  
593  
594  
595  
596  
597  
598  
599  
600  
601  
602  
603  
604  
605  
606  
607  
608  
609  
610  
611  
612  
613  
614  
615  
616  
617  
618  
619  
620  
621  
622  
623  
624  
625  
626  
627  
628  
629  
630  
631  
632  
633  
634  
635  
636  
637  
638  
639  
640  
641  
642  
643  
644  
645  
646  
647  
648  
649  
650  
651  
652  
653  
654  
655  
656  
657  
658  
659  
660  
661  
662  
663  
664  
665  
666  
667  
668  
669  
670  
671  
672  
673  
674  
675  
676  
677  
678  
679  
680  
681  
682  
683  
684  
685  
686  
687  
688  
689  
690  
691  
692  
693  
694  
695  
696  
697  
698  
699  
700  
701  
702  
703  
704  
705  
706  
707  
708  
709  
710  
711  
712  
713  
714  
715  
716  
717  
718  
719  
720  
721  
722  
723  
724  
725  
726  
727  
728  
729  
730  
731  
732  
733  
734  
735  
736  
737  
738  
739  
740  
741  
742  
743  
744  
745  
746  
747  
748  
749  
750  
751  
752  
753  
754  
755  
756  
757  
758  
759  
760  
761  
762  
763  
764  
765  
766  
767  
768  
769  
770  
771  
772  
773  
774  
775  
776  
777  
778  
779  
780  
781  
782  
783  
784  
785  
786  
787  
788  
789  
790  
791  
792  
793  
794  
795  
796  
797  
798  
799  
800  
801  
802  
803  
804  
805  
806  
807  
808  
809  
810  
811  
812  
813  
814  
815  
816  
817  
818  
819  
820  
821  
822  
823  
824  
825  
826  
827  
828  
829  
830  
831  
832  
833  
834  
835  
836  
837  
838  
839  
840  
84

Page 5 of 5

Date Issued 12-1-89

STOP

TODAY

2.1.17 - 0.5 x 10 CM/sec

KGM

Checked By HC Benny Date 3-3-90

Westinhouse Hanford  
Company

CHAIN OF CUSTODY

Company Contact Jon Lindberg Telephone 6-5005  
Sample Collected by K.M. Singleton Date 1-25, 26, 29, 30-90 Time NA  
Sample Locations 1100 Em-1, MW2  
Ice Chest No. NA Field Logbook and Page No. WHC-N-386-5 pgs 6-7  
Remarks \_\_\_\_\_

Bill of Lading No. NA Offsite Property No. NA  
Method of Shipment Jerry Alexander / Truck  
Shipped to 2101-M, 200E

Sample Identification

- 1) MW-2-1, 1 plastic bag soil; Test: Grain & Moisture
- 2) MW-2-2, 1 plastic bag soil; Grain Size & Moisture Tests
- 3) MW-2-3, 1 plastic bag soil; Grain Size Test
- 4) MW-2-4, 1 plastic bag soil; Test: Grain Size, Moisture, permeability  
Atterberg Limits

Chain of Possession

Relinquished by: <u>K.M. Singleton</u>	Received by: <u>R.G. Alexander</u> <u>R.G. Alexander</u>	Date/Time: <u>2-6-90 / 0630</u>
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:
Relinquished by:	Received by:	Date/Time:



Westinghouse  
Hanford Company

### SAMPLE ANALYSIS REQUEST

#### PART I: FIELD SECTION

Collector: K.M. Singleton Date Sampled: 1-25-72 Time: NA hours

Company Contact Jon Lindberg Telephone ( ) 6-5005

SAMPLE NUMBER	NUMBER & TYPE OF SAMPLE CONTAINERS	TYPE OF SAMPLE*	ANALYSIS REQUESTED
<u>MW-21</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size &amp; Moisture</u>
<u>MW-22</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size &amp; Moisture</u>
<u>MW-23</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size</u>
<u>MW-24</u>	<u>1 plastic bag</u>	<u>soil</u>	<u>Grain Size, A. limits &amp; permeability</u>

Field Information \*\* MW-2 is also contained in a stainless steel liner

Special Handling and/or Storage \_\_\_\_\_

#### PART II: LABORATORY SECTION

Received by \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_

Analysis Required \_\_\_\_\_

\* Indicate Whether Sample Is Soil, Sludge, Water, Etc.

\*\* Use Back of Page for Additional Information Relative to Sample Location.



# RADIATION RELEASE

Date 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on outside of bag  
MW 2-1  
 54-3000-022 (09/88)

# RADIATION RELEASE

Date 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on outside of bag  
MW-2-3  
 54-3000-022 (09/88)

# RADIATION RELEASE

Date 1-26-90  
 Released By Boyd  
 Operational Health Physics  
 Remarks <D on all accessible  
surfaces outside of bag  
MW-2-2  
 54-3000-022 (09/88)

# SURVEYED BY RM FOR SHIPMENT

Dose rate - side of container <D mr-hr  
 Max. dose rate through the container + mr-hr  
 Dose rate to handle container + mr-hr  
 Dose rate at nearest approach on conveyance + mr-hr  
 External contamination \_\_\_\_\_  
 SWP and RSR required Yes ☐ No ☒  
 SURVEYED BY JE Baldwin 6C670  
 DATE 1/30/90  
MW-2-4  
 54-6800-009(1-88)