

STA

0000423

APR 13 1992

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT 158325

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) 81225 Environmental Div.		4. Related EDT No.: n/a	
5. Proj./Prog./Dept./Div.: EERA/EE/ED		6. Cog. Engr.: E. J. Millikin		7. Purchase Order No.: n/a	
8. Originator Remarks: Approval/Release				9. Equip./Component No.: n/a	
				10. System/Bldg./Facility: n/a	
				11. Receiver Remarks:	
11. Receiver Remarks:				12. Major Assm. Dwg. No.: n/a	
				13. Permit/Permit Application No.: n/a	
				14. Required Response Date: March 25, 1992	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Impact Level	Reason for Trans- mittal	Orig- inator Dispo- sition	Receiv- er Dispo- sition
1	WHC-SD-EN-PD-005		0	Sodium Dichromate Barrel Disposal Site Expedited Response Action Proposal	4	2		

16. Impact Level (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
1, 2, 3, or 4 (see MRP 5.43)		1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)		1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	

(G)		(H)		17. SIGNATURE/DISTRIBUTION (See Impact Level for required signatures)						(G)	(H)
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
2	1	Cog. Eng. E. J. Millikin	<i>[Signature]</i>	3/23	H4-55						
2	1	Cog. Mgr. W. L. Johnson	<i>[Signature]</i>	3/23	H4-53						
		QA									
		Safety									
		Env.									
3	6	EDMC (2)			H4-22						
3	6	IRA Clearance			H4-17						

18. <i>[Signature]</i> E. J. Millikin Signature of EDT Originator		19. <i>[Signature]</i> W. L. Johnson Authorized Representative for Receiving Organization		20. <i>[Signature]</i> W. L. Johnson Cognizant/Project Engineer's Manager		21. DOE APPROVAL (if required) Ltr. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
Date 3/23/92		Date		Date 3/23/92			


INSTRUCTIONS FOR COMPLETION OF THE ENGINEERING DATA TRANSMITTAL

(USE BLACK INK OR TYPE)

BLOCK	TITLE	
(1)*	EDT	• Enter the assigned EDT number.
(2)	To: (Receiving Organization)	• Enter the individual's name, title of the organization, or entity (e.g., Distribution) that the EDT is being transmitted to.
(3)	From: (Originating Organization)	• Enter the title of the organization originating and transmitting the EDT.
(4)	Related EDT	• Enter EDT numbers which relate to the data being transmitted.
(5)*	Project/Program/Dept./Div.	• Enter the Project/Program/Department/Division title or Project/Program acronym or Project Number, Work Order Number or Organization Code.
(6)	Cognizant/Project Engineer	• Enter the name of the individual identified as being responsible for coordinating disposition of the EDT.
(7)	Purchase Order No.	• Enter related Purchase Order (P.O.) Number, if available.
(8)*	Originator Remarks	• Enter special or additional comments concerning transmittal, or "Key" retrieval words may be entered.
(9)	Equipment/Component No.	• Enter equipment/component number of affected item, if appropriate.
(10)	System/Bldg./Facility	• Enter appropriate system, building or facility number, if appropriate.
(11)	Receiver Remarks	• Enter special or additional comments concerning transmittal.
(12)	Major Assm. Dwg. No.	• Enter applicable drawing number of major assembly, if appropriate.
(13)	Permit/Permit Application No.	• Enter applicable permit or permit application number, if appropriate.
(14)	Required Response Date	• Enter the date a response is required from individuals identified in Block 17 (Signature/Distribution).
(15)*	Data Transmitted	
	(A)* Item Number	• Enter sequential number, beginning with 1, of the information listed on EDT.
	(B)* Document/Drawing No.	• Enter the unique identification number assigned to the document or drawing being transmitted.
	(C)* Sheet No.	• Enter the sheet number of the information being transmitted. If no sheet number, leave blank.
	(D)* Rev. No.	• Enter the revision number of the information being transmitted. If no revision number, leave blank.
	(E) Title or Description of Data Transmitted	• Enter the title of the document or drawing or a brief description of the subject if no title is identified.
	(F) Impact Level	• Enter the appropriate Impact Level (Block 15). Use NA for non-engineering documents.
	(G) Reason for Submittal	• Enter the appropriate code to identify the purpose of the data transmittal (see Block 16).
	(H) Originator Disposition	• Enter the appropriate disposition code (see Block 16).
	(I) Receiver Disposition	• Enter the appropriate disposition code (see Block 16).
(16)	Key	• Number codes used in completion of Blocks 15 (G), (H), and (I), and 17 (G), (H) (Signature/Distribution).
(17)	Signature/Distribution	
	(G) Reason	• Enter the code of the reason for transmittal (Block 16).
	(H) Disposition	• Enter the code for the disposition (Block 16).
	(J) Name	• Enter the signature of the individual completing the Disposition 17 (H) and the Transmittal.
	(L) Date	• Enter date signature is obtained.
	(M) MSIN	• Enter MSIN. Note: If Distribution Sheet is used, show entire distribution (including that indicated on Page 1 of the EDT) on the Distribution Sheet.
(18)	Signature of EDT Originator	• Enter the signature and date of the individual originating the EDT (entered prior to transmittal to Receiving Organization). If the EDT originator is the Cognizant/Project Engineer, sign both Blocks 17 and 18.
(19)	Authorized Representative for Receiving Organization	• Enter the signature and date of the individual identified by the Receiving Organization as authorized to approve disposition of the EDT and acceptance of the data transmitted, as applicable.
(20)*	Cognizant/Project Manager	• Enter the signature and date of the Cognizant/Project Engineer's manager. (This signature is authorization for release.)
(21)	DOE Approval	• Enter DOE approval (if required) by letter number and indicate DOE action.

* Asterisk denote the required minimum items checked by Configuration Documentation prior to release; these are the minimum release requirements.

INFORMATION RELEASE REQUEST				References: WHC-CM-3-4			
COMPLETE FOR ALL TYPES OF RELEASE							
Purpose <input type="checkbox"/> Speech or Presentation <input type="checkbox"/> Full Paper (Check only one suffix) <input type="checkbox"/> Summary <input type="checkbox"/> Abstract <input type="checkbox"/> Visual Aid <input type="checkbox"/> Speakers Bureau <input type="checkbox"/> Poster Session <input type="checkbox"/> Videotape			Reference <input type="checkbox"/> Technical Report <input type="checkbox"/> Thesis or Dissertation <input type="checkbox"/> Manual <input type="checkbox"/> Brochure/Flier <input type="checkbox"/> Software/Database <input type="checkbox"/> Controlled Database <input type="checkbox"/> Other			New ID Number <div style="border: 1px solid black; padding: 2px; font-family: cursive;">→ WHC-SD-EN-PD-005, Rev. 0</div> Existing ID Number (include revision, volume, etc.) <div style="border: 1px solid black; border-radius: 10px; padding: 2px; font-family: cursive;">WHC-SD-EN-PD-005, Rev. 0</div> Previously cleared, list ID number Date Release Required <div style="text-align: center;">March 25, 1992</div>	
Title Sodium Dichromate Barrel Disposal Site Expedited Response Action Proposal				Unclassified Category UC- NA			
Impact Level 4							
COMPLETE FOR SPEECH OR PRESENTATION							
Title of Journal NA			Group or Society Sponsoring NA				
Date(s) of Conference or Meeting NA		City/State		Will proceedings be published? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Will material be handed out? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			
Title of Conference or Meeting NA							
CHECKLIST FOR SIGNATORIES							
Review Required per WHC-CM-3-4		Yes	No	Reviewer			
				Name (printed)			
				Signature			
				Date			
Classification/Unclassified Controlled Nuclear Information		<input type="checkbox"/>	<input checked="" type="checkbox"/>				
Patent - General Counsel		<input checked="" type="checkbox"/>	<input type="checkbox"/>	B. D. Williamson			
Legal - General Counsel		<input checked="" type="checkbox"/>	<input type="checkbox"/>	B. D. Williamson			
Applied Technology/Export Controlled Information or International Program		<input type="checkbox"/>	<input checked="" type="checkbox"/>				
WHC Program		<input type="checkbox"/>	<input checked="" type="checkbox"/>				
Communications		<input type="checkbox"/>	<input checked="" type="checkbox"/>				
DOE-RL Program		<input type="checkbox"/>	<input checked="" type="checkbox"/>				
Publication Services		<input checked="" type="checkbox"/>	<input type="checkbox"/>	D. E. Smith			
Other Program		<input type="checkbox"/>	<input checked="" type="checkbox"/>				
References Available to Intended Audience		<input checked="" type="checkbox"/>	<input type="checkbox"/>	E. J. Millikin			
Transmit to DOE-HQ/Office of Scientific and Technical Information		<input type="checkbox"/>	<input checked="" type="checkbox"/>				
Information conforms to all applicable requirements. The above information is certified to be correct.							
Author/Requestor (Printed/Signature) E. J. Millikin <div style="font-family: cursive;">WJ Johnson for E.J. Millikin</div>			Date 3/23/92				
Responsible Manager (Printed/Signature) W. L. Johnson <div style="font-family: cursive;">WJ Johnson</div>			Date 3/23/92				
Intended Audience <input type="checkbox"/> Internal <input type="checkbox"/> Sponsor <input checked="" type="checkbox"/> External			Date Received 3/23/92				



**THIS PAGE INTENTIONALLY
LEFT BLANK**

SUPPORTING DOCUMENT		1. Total Pages 32
2. Title Sodium Dichromate Barrel Disposal Site Expedited Response Action Proposal	3. Number WHC-SD-EN-PD-005	4. Rev No. 0
5. Key Words Sodium Dichromate Landfill, 100-IU-4 Operable Unit, Non-Time Critical Expedited Response Action, Engineering Evaluation/Cost Analysis	6. Author Name: E. J. Millikin <i>EJ Millikin for S</i> Signature Organization/Charge Code 81225/PK17A	
7. Abstract This document proposes a non-time critical Expedited Response Action be performed for the Sodium Dichromate Barrel Disposal Site in the 100 Area. Millikin, E. J., 1992, <i>Sodium Dichromate Barrel Disposal Site Expedited Response Action</i> , WHC-SD-EN-PD-005, Rev. 0, Westinghouse Hanford Company, Richland, Washington.		
<p>8. PURPOSE AND USE OF DOCUMENT - This document was prepared for use within the U.S. Department of Energy and its contractors. It is to be used only to perform, direct, or integrate work under U.S. Department of Energy contracts. This document is not approved for public release until reviewed.</p> <p>PATENT STATUS - This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request, from the U.S. Department of Energy, Patent Attorney, Richland Operations Office, Richland, WA.</p> <p>DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.</p>		<p>10. Authorized Manager's Name W. L. Johnson <i>W. L. Johnson for 4/13/92</i> Authorized Manager's Signature</p> <p>Specify Distribution Limit <u>EXT</u></p> <p>11. RELEASE STAMP</p> <div style="border: 1px solid black; padding: 5px; margin-top: 10px;"> <p>OFFICIAL RELEASE BY WHC DATE APR 13 1992 <i>Sta. 21</i></p> </div>
9. Impact Level 4	<p>APPROVED FOR PUBLIC RELEASE <i>V. Burkland 9/2/90</i></p>	

**THIS PAGE INTENTIONALLY
LEFT BLANK**

CONTENTS

1.0	INTRODUCTION	1
1.1	PURPOSE	1
1.2	BACKGROUND	1
2.0	SITE DESCRIPTION AND BACKGROUND	1
3.0	BENEFIT OF THE EXPEDITED RESPONSE ACTION	3
4.0	CONCEPT OF THE ERA	3
4.1	GOAL OF THE ERA	3
4.2	MEASURE OF SUCCESS	3
4.3	ERA IMPLEMENTATION	3
4.4	ERA SELECTION WORKSHEET	5
4.5	COST AND SCHEDULE SUMMARY	5
5.0	REFERENCES	5

FIGURE:

1.	Map of Hanford Site and the Sodium Dichromate Disposal Facility . .	2
----	---	---

ATTACHMENTS

A	AGREEMENT IN PRINCIPLE	A-1
B	PROJECT PLAN OUTLINE	B-1
C	ANNOTATED ERA PROPOSAL OUTLINE	C-1
D	ERA SELECTION WORKSHEET	D-1
E	SODIUM DICHROMATE BARREL DISPOSAL SITE	E-1
F	ERA SCHEDULE	F-1

**THIS PAGE INTENTIONALLY
LEFT BLANK**

1.0 INTRODUCTION

1.1 PURPOSE

This document provides information on the proposed expedited response action (ERA) for the Sodium Dichromate Barrel Disposal Site. The information is presented to the U.S. Environmental Protection Agency (EPA) and the State of Washington Department of Ecology (Ecology) to provide a general understanding of the proposed project, which will lead to a decision regarding the continuance of this ERA process.

If the ERA process is continued, a comprehensive ERA proposal will be prepared as a primary document per the Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) (Ecology et al. 1989). This will allow for public involvement and regulatory approval of the ERA prior to actual implementation of the proposed response action.

1.2 BACKGROUND


On October 18, 1990, an Agreement in Principle between the U.S. Department of Energy (DOE), EPA, and Ecology was signed. This agreement stated that where possible ERAs should be pursued to accelerate remediation of Hanford. On March 14, 1992, Ecology and the EPA requested planning proposals be prepared for four candidate ERAs (Attachment A): (1) the Sodium Dichromate Barrel Landfill; (2) the U.S. Bureau of Reclamation 2,4-D Burial Site; (3) the White Bluffs Pickling Acid Crib; and (4) the River Rail Wash Pit and the 600 Area Army Munitions Burial Site.

It has been proposed that the Sodium Dichromate Barrel Disposal Site be considered as an ERA because this is the only facility located within the 100-IU-4 Operable Unit. Removal of drums and contaminated sediments from this site may completely remediate the 100-IU-4 Operable Unit or may result in a no-further-action record of decision.

2.0 SITE DESCRIPTION

The Sodium Dichromate Barrel Disposal Site was used to dispose of barrels that contained sodium dichromate. The sodium dichromate was used for water treatment in the 100 Areas. Information received to date indicates that barrels that contained residual amounts of sodium dichromate were crushed and buried at the disposal site in 1945. Visual inspection of the site indicates that construction debris was also buried at the disposal site. The disposal site was backfilled; however, some debris is still exposed at the surface. No evidence exists to suggest that radioactive materials were buried. The site dimensions are 100 by 50 by 10 ft. There are no monitoring wells located in close proximity to the disposal site for providing an indication as to whether the drums have leaked. Depth to groundwater at the disposal site is approximately 50 ft.

Figure 1. Map of Hanford Site and Sodium Dichromate Barrel Disposal Site.



3.0 BENEFIT OF ERA

The recent increase in public awareness of activities that influence the environment has drawn considerable attention to the Hanford Site. Many of the concerns expressed by the public concerning the Hanford Site address the issue of offsite exposure of contaminants. The Sodium Dichromate Barrel Disposal Site is located approximately 1.5 mi from the Columbia River. Currently, there is a chromium plume under the 100-D and 100-H Areas that has slowly migrated into the Columbia River. Implementation of the ERA would reduce the potential for an additional amount of chromium to migrate into the Columbia River. Remediation of the disposal site today, could be more cost effective than postponing cleanup and allowing possible migration of the contaminants. In addition, removal of the drums and potentially contaminated sediments from this site may completely remediate the 100-IU-4 Operable Unit or may result in a no-further-action record of decision.

4.0 ERA CONCEPT

4.1 GOAL

The goal of the ERA is to remove barrels and associated debris from the disposal site. The overall result is to remove the potential threat to the vadose zone and underlying groundwater, thus preventing the possible migration of contaminants. The ultimate goal of the ERA is to complete all remediation activities in the 100-IU-4 Operable Unit.

4.2 MEASURE OF SUCCESS

Success of the ERA will be measured in terms of removal of the debris and barrels that may have contaminated the environment. Implementation of the action at the disposal site would result in the immediate reduction in the quantity of available contaminants that may cause continued contamination of the environment.

4.3 ERA IMPLEMENTATION

The process for implementing an ERA at the Sodium Dichromate Barrel Disposal Sites would follow the format outlined in the Tri-Party Agreement, and the Hanford Site Past-Practice Strategy (DOE-RL 1991, Draft, October 1990). The ERA is considered to be non-time critical, such that a planning period of at least 6 mo will occur prior to initiation of the activity. Implementation of a non-time critical ERA requires an engineering evaluation/cost assessment (EE/CA) to be conducted and submitted to the lead regulatory agency (EPA). The EE/CA will be contained in an ERA proposal which will provide the additional details necessary for implementing the alternative chosen in the EE/CA. The outline of the ERA implementation work flow is briefly described in the following paragraphs.

4.3.1 ERA Project Plan

A brief ERA project plan will be prepared that outlines how each phase of the ERA will be implemented (Attachment B). The project plan identifies each of the remediation alternatives (that will be considered by the EE/CA) and the site evaluation tasks necessary to evaluate the alternatives. This plan is considered to be a secondary document as defined in the Tri-Party Agreement.

4.3.2 Site Evaluation

The principle purpose of the site evaluation is to determine the nature and configuration of the disposal site. Prior to excavation, all possible information regarding the site will be reviewed. In addition, data are used to assess worker health and safety. Activities that are proposed to be performed in support of the ERA include, but are not limited to, historical research and geophysical surveys.

4.3.3 ERA Proposal and ERA Action Memorandum

The ERA proposal includes an analysis of the various remediation alternatives. The EE/CA provides refinement and specification of the alternatives, followed by a detailed analysis based on: (1) public health, welfare, and environmental impacts; (2) technical feasibility; (3) institutional considerations; and (4) cost. Attachment C provides an annotated outline for the ERA proposal. Excavation and subsequent disposal of the waste in compliance with federal and state regulations is the alternative which is the basis for planning purposes.

The EE/CA report is documented in the ERA proposal, and will undergo review by the DOE, followed by a second review by the EPA and Ecology. The public will also review the document. As specified in the Tri-Party Agreement, the EPA will ultimately be responsible for selecting a remediation alternative for implementation by issuing an ERA Action Memorandum. The lead agency for implementation of the ERA would be Ecology since the past practice site is within the 100-IU-4 Operable Unit.

4.3.4 Design and Implementation

Following approval of the ERA proposal, the chosen alternative will be developed for implementation.

4.3.5 Reporting

A final report assessing and evaluating the ERA will be prepared on completion of the ERA. This information will be used in making a final decision on the operable unit.

4.4 ERA SELECTION WORKSHEET

An ERA selection worksheet has been completed for the project and provided in Attachment D.

4.5 COST AND SCHEDULE SUMMARY

The estimated cost and preliminary schedule for the ERA are provided in Attachments E and F, respectively. Should the proposal be accepted, a final cost estimate will be defined in the formal ERA proposal.

5.0 REFERENCES

- Ecology et al., 1989, *Hanford Federal Facility Agreement and Consent Order*, State of Washington Department of Ecology, U.S. Environmental Protection Agency, and the U.S. Department of Energy, Olympia, Washington.
- DOE-RL, 1991, *Hanford Site Past-Practice Strategy*, DOE-RL-91-40, Draft A, U.S. Department of Energy, Richland Operations, Richland, Washington.

WHC-SD-EN-PD-005, Rev. 0

ATTACHMENT A
LETTER FROM ECOLOGY AND EPA



STATE OF WASHINGTON
DEPARTMENT OF ECOLOGY

Mail Stop PV-11 • Olympia, Washington 98504-8711 • (206) 459-6000

March 4, 1992

Mr. Steven H. Wisness
Hanford Project Manager
U.S. Department of Energy
P.O. Box, 550 A5-19
Richland, WA 99352

Re: Expedited Responses Action Planning Proposals and Implementation

Dear Mr. Wisness:

On January 22, 1992, a meeting was held to discuss the selection of new Expedited Response Actions (ERA). The Washington State Department of Ecology (Ecology) and the U.S. Environmental Protection Agency (EPA) assumed the task of identifying candidate sites for planning proposal preparation, and identification of lead regulatory agency.

The primary reasons to perform ERAs are to minimize or eliminate the potential for release of hazardous substances and/or radionuclides in the environment and to initiate actions consistent with anticipated remedy selections. The final remedy selection would be made after completion of a Remedial Investigation/Feasibility Study (RI/FS) or a RCRA Facility Investigation/Corrective Measures Study (RFI/CMS).

On December 12, 1991, a meeting was held to discuss selection of new ERAs. In this meeting, the U.S. Department of Energy (DOE) and Westinghouse Hanford Company (WHC) provided EPA and Ecology with a list of twenty-two (22) candidate sites. In addition, DOE and WHC were seeking approval to proceed with EE/CA preparation for the 300 Area Burial Grounds. Based on this meeting and a continuing dialogue between Ecology, EPA, DOE, and WHC, four (4) sites from the candidate list have been selected for planning proposal preparation. In addition, we request DOE submit planning proposals for two additional sites that were drafted previously for DOE, but as yet have not been submitted to Ecology and EPA.

Ecology and EPA prefer to delay initiation of an ERA on the 300 Area Burial Grounds. With the use of test pits in both the liquid disposal sites and the burial grounds, it appears the schedule for completion of RI/FS activities in 300-FF-1 may be accelerated. In addition, treatability tests planned for this year may identify appropriate means for remediating contaminated sediments from the liquid disposal sites as well as the burial grounds. Early completion of these investigations could result in a final Record of Decision for the 300-FF-1 Operable Unit earlier than projected. Ecology and EPA prefer

Mr. Steve H. Wisness
March 4, 1992
Page 2

this course of action because it would potentially eliminate the need to handle waste from the burial grounds twice (once as part of the ERA and again as part of the final remedy).

Ecology and EPA have selected the following four sites for planning proposal preparations:

Sodium Dichromate Barrel Disposal Landfill in 100-IU-4 Operable Unit

The sodium dichromate barrel disposal site in the 100-IU-4 Operable Unit was selected in part due because this is the only facility located within the 100-IU-4 Operable Unit. Also, early remedial action at this operable unit may abate the potential of more extensive environmental degradation. Any ground water contamination from the sodium dichromate barrel site would be addressed as part of the 100-HR-3 Operable Unit. Removal of drums and contaminated sediments from this site may completely remediate the 100-IU-4 Operable Unit or may result in a no further action record of decision. This ERA would be designated as an Ecology lead site due to its location within the 100-HR-3 ground water operable unit for which Ecology is also the lead regulatory agency. An ERA at the sodium dichromate barrel disposal site should not require extensive planning or characterization prior to initiation and therefore field work should begin in fiscal year 1992.

U.S. Bureau of Reclamation 2,4-D Burial Site in 100-IU-3 Operable Unit

The U.S. Bureau of Reclamation 2,4-D burial site in the 100-IU-3 Operable Unit was also selected in part because it is the only documented hazardous waste disposal area located north of the Columbia River on the Hanford Site. In addition, this site is one of the few waste sites where DOE does not control access. Removal of drums and contaminated sediments from this site could eliminate the primary source of hazardous waste from this part of the Hanford Site and enhance public safety. The north slope area of the Hanford Site has been of particular interest to Ecology due to public access and the existing lease agreement between DOE and the Washington State Department of Fish and Wildlife. Ecology would be designated lead regulatory agency for both this ERA and the 100-IU-3 Operable Unit.

White Bluffs Pickling Acid Crib in 100-IU-5 Operable Unit

The White Bluffs pickling acid crib in the 100-IU-5 Operable Unit represents a significant source of acidic metal waste solution. This waste was generated from the final cleaning of reactor cooling pipes prior to installation in Hanford's eight single-pass reactors. These liquid disposal sites are located approximately one mile west of the 100-F Area near the old White Bluffs town site. Again, this site represents the primary source of contamination within the 100-IU-5 Operable Unit and a removal action at this facility will likely limit

WHC-SD-EN-PD-005, Rev. 0

Mr. Steve H. Wiersma
March 4, 1992
Page 3

the need for and extensive investigation through an RI/FS. Since little is known about the extent of contamination associated with the White Bluffs pickling acid crib, some degree of characterization will likely be required as part of an ERA at this site. Due to its location upgradient of 100-F Area, EPA would be designated as lead regulatory agency for both this ERA and the 100-IU-5 Operable Unit.


100-IU-1 River Rail Wash Pit and 600 Area Army Munitions Burial Site


The 100-IU-1 operable unit contains two units. The riverland railroad car wash pit was decontaminated in 1963, and subsequently released from radiation zone status. Site records indicate that all items were removed from the munitions burial site in 1986. These sites are both located west of Highway 240 and lack the access controls present at nearly all other past practice sites at Hanford. EPA will be lead agency for this ERA and the 100-IU-1 Operable Unit. This presents the potential opportunity to reach a decision to take no further action at an operable unit after performing a confirmatory investigation. We expect that the entire investigation could be done as part of the ERA. If that is the case, the ERA would be followed by administrative steps to reach a final ROD.

Planning proposals for two additional sites are already drafted, but not released. These are for the 100 Area river outfall pipes and the 618-11 burial ground. These planning proposals should be transmitted to Ecology and EPA without delay. The regulatory lead agency will be identified for these proposals in the notice to proceed with EE/CA preparation.

Should you have any questions about the selection of candidate sites for planning proposal preparation or implementation, please contact either Steve Cross of Ecology (206) 459-6675 or Doug Sherwood of EPA (509) 376-9529.

Sincerely,


Paul T. Day
Hanford Project Manager
EPA Region 10


David B. Jansen, P.E.
Hanford Project Manager
Washington State
Department of Ecology

cc: T. Veneziano, WHC

ATTACHMENT B
PROJECT PLAN OUTLINE

CONTENTS

- 1.0 INTRODUCTION
 - 1.1 PURPOSE
 - 1.2 BACKGROUND
 - 1.3 ORGANIZATION
- 2.0 SITE CHARACTERIZATION
- 3.0 PRELIMINARY SCREENING OF ALTERNATIVES
- 4.0 SITE EVALUATION TASKS
- 5.0 ERA PROPOSAL TASKS
- 6.0 ERA DESIGN AND IMPLEMENTATION TASKS
- 7.0 PROJECT SCHEDULE
- 8.0 REFERENCES

ATTACHMENTS

- 1. Data Management Plan
- 2. Community Relations Plan
- 3. Memos, Letters

ATTACHMENT C
ANNOTATED ERA PROPOSAL OUTLINE

1.0 INTRODUCTION

The introduction defines the purpose and scope of the expedited response action (ERA) proposal. The discussion includes the various reasons and requirements for performing the ERA. The relationship between the ERA and the ongoing remedial investigation/ feasibility study activities will also be described.

2.0 SITE DESCRIPTION

This section provides a brief description of the site being considered for an ERA. A summary of the information that is pertinent to the selection of the preferred alternative is included.

3.0 SITE EVALUATION ACTIVITIES

This section describes the activities conducted for characterization of the site. Information gathered during those activities are also included, evaluated, and summarized.

4.0 APPLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS

This section identifies applicable or relevant and appropriate requirements to be considered in the engineering evaluation/cost analysis.

5.0 IDENTIFICATION OF RESPONSE TECHNOLOGIES

Response technologies that could achieve the objectives of the ERA are evaluated. A summary of the evaluation process is provided.

6.0 ANALYSIS OF RESPONSE ACTION ALTERNATIVES

Various response action alternatives are assembled and evaluated. Those alternatives warranting further evaluation are summarized.

7.0 ENGINEERING EVALUATION/COST ANALYSIS

Each criterion to be used to evaluate the ERA alternatives summarized in Chapter 6 is identified in this section. The method of scoring the alternatives against these criteria is also explained. The alternatives are first screened against the two following criteria: (1) timeliness, and (2) protection of the environment and public health. Those alternatives that meet the screening criteria are further evaluated against the following criteria: (1) reliability/technical feasibility; (2) administrative/managerial feasibility, and (3) reasonable cost.

8.0 IMPLEMENTATION OF PREFERRED ERA ALTERNATIVE

This section provides a discussion detailing the implementation of the preferred ERA alternative chosen in Chapter 7. All procedures that will be used or that need development will be identified. All permits, such as excavation permits and Hazardous Waste Operators Permits, will also be mentioned. Health and safety, waste management, waste minimization, and environmental monitoring will be discussed.

9.0 PROJECT MANAGEMENT PLAN

Each of the organizations that will participate in the implementation of the ERA and their roles is identified in this section. A flow chart showing the management structure, a detailed schedule for implementation, and cost estimates for implementing the ERA activity are provided.

ATTACHMENT D
ERA SITE SELECTION WORKSHEET

SELECTION WORKSHEET

Project Name: Sodium Dichromate Barrel Disposal Facility

Project Description: The project would consist of removing crushed barrels which contained residual sodium dichromate. In addition, some additional debris may be present.

ERA Category: Time Critical ☐ Non-Time Critical ☒

Evaluation Checklist

Time Critical ERAs:

Actual Exposure/Release Yes ☐ No ☒

Imminent Exposure/Release Yes ☐ No ☒

Rationale:

Non-Time Critical ERAs:

1. Potential Exposure: Yes ☒ No ☐

Rationale: The drums have been allowed to degrade in the landfill since 1945. There was residual sodium dichromate present in the barrels, and as a result it may have migrated beyond the disposal facility.

2. Potential Increased Degradation: Yes ☒ No ☐

Rationale: Should the barrels be allowed to continue to degrade, the potential remains for residual contamination to migrate beyond the disposal facility.

3. Implementability: Yes ☒ No ☐

Rationale: The ERA is highly implementable since it is suspected that no radioactive materials were buried in the disposal facility. In addition, it is not expected that the contaminants have significantly migrated outside the disposal facility.

4. Short-Term Effectiveness: Yes ☒ No ☐

Rationale: Implementation of this project would result in permanent removal of potential waste from the disposal facility; therefore, the project would be effective in the short-term.

5. Reduction of Toxicity, Volume, Migration: Yes ☒ No ☐

Rationale: Implementation of this project would eliminate toxicological and migratory hazards.

6. Cost Effectiveness: Yes ☒ No ☐

Rationale: Removal of the waste in the near future would most likely be more cost effective than postponing removal activities and allowing the barrels to further degrade.

7. Long-Term Effectiveness: Yes ☒ No ☐

Rationale: Implementation of this project would result in permanent elimination of any human health and environmental hazards that currently exist at the disposal facility.

8. Consistent with Final Remedy: Yes ☒ No ☐

Rationale: Removal of the waste may be the final remedial action for the 100-IU-4 OU and will not preclude additional actions at the disposal site.

9. Compliance with ARARs: Yes ☒ No ☐

Rationale: The goal of the ERA would strive to achieve final ARARs.

10. Information for RI/FS or Remedial Design: Yes ☒ No ☐

Rationale: The project would provide additional information for use in future removal/remediation projects as well as support the final record of decision for the 100-IU-4 OU.

11. Demonstrate Technologies: Yes ☐ No ☒

Rationale: Implementation of the project will utilize proven technologies.

12. Community Acceptance: Yes ☒ No ☐

Rationale: Positive acceptance of this project by the community is anticipated since removal actions are being taken in the near future at a past practice site. In addition, this project will support the final record of decision for the 100-IU-4 OU.

ATTACHMENT E
SODIUM DICHROMATE DISPOSAL SITE ERA
COST ESTIMATE

The attached cost estimate for the proposed ERA is preliminary and should be considered rough order-of-magnitude. The basis for many of the costs was primarily from costs associated with the 316-5 Process Trenches and the 618-9 Burial Ground ERA. A 30% contingency cost factor was included in the estimate. A definitive cost estimate will be provided in the ERA proposal for the selected remediation alternative.

PROPOSAL COST ESTIMATE

Project Management			\$440,000
Project Manager	0.10 FTE/yr. @ 2.5y	=	25,000
Project Engineer	1.0 FTE/yr. @ 2.5y	=	250,000
Clerk/Typist	0.10 FTE/yr. @ 2.5y	=	25,000
Quality Assurance	0.125 FTE/yr. @ 2.5y	=	31,250
Health/Safety	0.125 FTE/yr. @ 1.0y	=	12,500
Community Relation	0.125 FTE/yr. @ 2.5y	=	31,250
Facility Safety	1.0 FTE/yr. @ .5y	=	50,000
Other Permits	0.125 FTE/yr. @ 1.0y	=	<u>12,500</u>
Subtotal			437,500
Preliminary Investigation			\$30,000
Historical Research	0.5 FTE @ 2 mo		\$ 8,333
Geophysical Survey	3.0 FTE @ 4 wk		<u>25,000</u>
Subtotal			33,333
ERA Proposal			\$30,000
Development of the Proposal	0.5 FTE @ 7.0 mo		29,166
Project Implementation			\$1,080,000
o Site Preparation/Waste Excavation and Segregation	8.0 FTE @ 4 mo		266,667
o Waste and Disposal Site Characterization	\$5,000/sample @ 30 samples		150,000
o Data Validation	\$2,000/sample @ 30 samples		60,000
o Waste Disposal			500,000(1)
o Project Closeout			
Develop and Issue Report	1.0 FTE @ 7 mo		58,333
Site Stabilization	3.0 FTE @ 2 mo		<u>50,000</u>
Subtotal			1,085,000

Total Project Cost \$2,050,000

(1) cost estimate based on disposing 2% as hazardous waste

1 FTE/yr. = \$100,000.

ATTACHMENT F

ERA SCHEDULE

The attached schedule for the proposed ERA is preliminary. Additional data about site conditions and health and safety requirements are required to produce an accurate schedule. A final schedule will be provided in the ERA proposal.

SODIUM DICHROMATE BARREL DISPOSAL SITE

SODIUM DICHROMATE PROJECT MANAGEMENT

OVERALL PROJECT MANAGEMENT
PROJECT PLAN
SAFETY DOCUMENTATION
NEPA DOCUMENTATION

PHASE I-SITE CHARACTERIZATION

HISTORICAL RESEARCH
GEOPHYSICAL SURVEY

PHASE II-ERA PROPOSAL


PREPARE PROPOSAL
DOE REVIEW
REVISE PROPOSAL
ECOLOGY/EPA REVIEW
REVISE PROPOSAL
PUBLIC REVIEW
REVISE PROPOSAL
ISSUE DOCUMENT

PHASE III-PROJECT IMPLEMENTATION

SITE PREPARATION-EXCAVATION/SEGREGATION
WASTE AND BURIAL GROUND CHARACTERIZATION
WASTE DISPOSAL

PHASE IV-PROJECT CLOSEOUT

PREPARE PROJECT COMPLETION DOCUMENT
DOE REVIEW
REVISE PROPOSAL
ECOLOGY/EPA REVIEW
REVISE PROPOSAL AFTER ECOLOGY/EPA REVIEW
PUBLIC REVIEW
REVISE AND ISSUE PROPOSAL
STABILIZE SITE



Project:	EMPK17A	Date: 28 Feb 92 13.50
SODIUM DICHROMATE BARREL DISPOSAL SITE		
Page: 1 of 1	Drawn by: F. M. Cobb	6-1717