

START

9001623


008823

89-RB-217

DEC 11 1989

Mr. Paul T. Day
Hanford Project Manager
U. S. Environmental Protection Agency
Region 10
Federal Building, A7-70
Richland, Washington 99352

Mr. Roger F. Stanley
Hanford Project Manager
State of Washington
Department of Ecology
Mail Stop PV-11
Olympia, Washington 98504-8711



Dear Messrs. Day and Stanley:


1990 WORK SCHEDULE ANNUAL UPDATE CHANGE PACKAGES

Attached are the following Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) Change Control Forms which have been prepared to document the changes in the 1990 update to the Work Schedule.

1. M-15-89-1 "Designation of Interim Milestones for 1100-EM-1 OU RI/FS"
2. C-89-2 "100-FR-1 and 100-NR-3 Priority Changes"
3. D-89-1 "Clarify Biannual and Biennial Usage"
4. M-24-89-1 "Assign RCRA Well Interim Milestones for Calendar Year 1991"

These change requests are being provided for your information so that disposition of the change requests may be pursued at the December 12, 1989 meeting on the annual update to the Work Schedule.


Sincerely,


Roger D. Freeberg
Hanford Project Manager

ERD:RDF

Attachments (4)

cc w/att:
J. L. Waite, WHC



Change Number M15-89-1	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 11/15/89
Originator T. M. Wintczak		Phone 376-0902
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title Designation of Interim Milestones for 1100-EM-1 OU RI/FS		
Description/Justification of Change In accordance with Section 11.1 of the Agreement, the interim milestones supporting Milestone M-15 which have been established as a result of the approval of the 1100-EM-1 Operable Unit Work Plan are as follows: M-15-01A - Submit draft Feasibility Study Phase 1 and 2 report to EPA and Ecology for review - December 1990 M-15-01B - Submit draft Remedial Investigation Phase 1 and 2 report to EPA and Ecology for review - November 1991 M-15-01C - Submit draft Feasibility Study Phase 3 report to EPA and Ecology for review - April 1992 The Remedial Investigation/Feasibility Studies is an iterative process and as such the later phases are dependent to some degree on the findings of the initial phases. Therefore, although dates for M-15-01B and M-15-01C have been established, they are dependent on the results of the Remedial Investigation Phase 1 and Feasibility Studies Phase 1 and 2.		
Impact of Change Administrative action, no impact.		
Affected Documents Hanford Federal Facility Agreement and Consent Order		
Approvals _____ Approved _____ Disapproved DGE _____ Date _____ EPA _____ Date _____ Ecology _____ Date _____		

Change Number <div style="text-align: center;">D-89-1</div>	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date <div style="text-align: center;">12/04/89</div>
Originator <div style="text-align: center;">R. D. Morrison</div>		Phone <div style="text-align: center;">376-6574</div>
Class of Change <div style="display: flex; justify-content: space-between;"> <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager </div>		
Change Title <div style="text-align: center;">Clarify Biannual and Biennial Usage</div>		
Description/Justification of Change <p>In Table D-1 of Appendix D of the Tri-Party Agreement Action Plan, the word biannual was inadvertently used to describe events which occur once every two years. Biennial is the accurate term for events occurring once every two years and will be substituted in two locations in Table D-1. The two locations are both under the heading "Due Date" and apply to Milestones M-01-05 and M-02-02. Justification for this change comes from the fact that the original intent was for these activities to occur once every two years and biannual is inappropriate to describe that frequency.</p>		
Impact of Change <p>There is no impact to Tri-Party Agreement requirements since the original intent was to perform these activities once every two years. This change is only a clarification of that requirement. This change will be reflected in the 1990 annual update to the work schedule.</p>		
Affected Documents <p>Hanford Federal Facility Agreement and Consent Order Action Plan - Appendix D, Table D-1 under the heading "Due Date" for interim Milestones M-01-05 and M-02-02.</p>		
Approvals <div style="display: flex; justify-content: space-around; margin-top: 10px;"> ____ Approved ____ Disapproved </div> <div style="margin-top: 10px;"> <div style="display: flex; justify-content: space-between;"> <div style="width: 40%;">DOE</div> <div style="width: 40%; border-bottom: 1px solid black;"></div> <div style="width: 20%; text-align: center;">Date</div> </div> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div style="width: 40%;">EPA</div> <div style="width: 40%; border-bottom: 1px solid black;"></div> <div style="width: 20%; text-align: center;">Date</div> </div> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div style="width: 40%;">Ecology</div> <div style="width: 40%; border-bottom: 1px solid black;"></div> <div style="width: 20%; text-align: center;">Date</div> </div> </div>		

03-2

Change Number M24-89-1	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 11/10/89																								
Originator <div style="text-align: center;">R. D. Morrison</div>		Phone <div style="text-align: center;">6-6574</div>																								
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager																										
Change Title Assign RCRA Well Interim Milestones for Calendar Year 1991																										
Description/Justification of Change: The following RCRA well locations have been determined and are in support of Milestone M-24 "Install RCRA Groundwater Monitoring Wells at the rate of ... 50 per year" (1991 and after). These locations are based upon permitting and RCRA detection and monitoring requirements.																										
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Facility</th> <th style="text-align: left;">Milestone Description</th> <th style="text-align: left;">Due Date</th> </tr> </thead> <tbody> <tr> <td>Low Level Burial Grounds</td> <td>Install 18 additional RCRA wells</td> <td>Dec. 1991</td> </tr> <tr> <td>Single-Shell Tanks</td> <td>Install 10 additional RCRA wells</td> <td>Dec. 1991</td> </tr> <tr> <td>B Pond</td> <td>Install 7 additional RCRA wells</td> <td>Dec. 1991</td> </tr> <tr> <td>100-D Ponds</td> <td>Install 4 RCRA wells</td> <td>Dec. 1991</td> </tr> <tr> <td>216-S-10 Pond</td> <td>Install 3 additional RCRA wells</td> <td>Dec. 1991</td> </tr> <tr> <td>1324-N/NA Ponds</td> <td>Install 4 additional RCRA wells</td> <td>Dec. 1991</td> </tr> <tr> <td>216-A-29 Ditch</td> <td>Install 4 additional RCRA wells</td> <td>Dec. 1991</td> </tr> </tbody> </table>			Facility	Milestone Description	Due Date	Low Level Burial Grounds	Install 18 additional RCRA wells	Dec. 1991	Single-Shell Tanks	Install 10 additional RCRA wells	Dec. 1991	B Pond	Install 7 additional RCRA wells	Dec. 1991	100-D Ponds	Install 4 RCRA wells	Dec. 1991	216-S-10 Pond	Install 3 additional RCRA wells	Dec. 1991	1324-N/NA Ponds	Install 4 additional RCRA wells	Dec. 1991	216-A-29 Ditch	Install 4 additional RCRA wells	Dec. 1991
Facility	Milestone Description	Due Date																								
Low Level Burial Grounds	Install 18 additional RCRA wells	Dec. 1991																								
Single-Shell Tanks	Install 10 additional RCRA wells	Dec. 1991																								
B Pond	Install 7 additional RCRA wells	Dec. 1991																								
100-D Ponds	Install 4 RCRA wells	Dec. 1991																								
216-S-10 Pond	Install 3 additional RCRA wells	Dec. 1991																								
1324-N/NA Ponds	Install 4 additional RCRA wells	Dec. 1991																								
216-A-29 Ditch	Install 4 additional RCRA wells	Dec. 1991																								
Impact of Change: Administrative action required to incorporate this change into Table D-3 and the work schedule during the 1990 annual update.																										
Affected Documents: Hanford Federal Facility Agreement and Consent Order Action Plan Appendix D Work Schedule and Table D-3.																										
<table style="width:100%; border-collapse: collapse;"> <tr> <td style="width:20%;">Approvals</td> <td style="width:40%; text-align: center;"> <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> <td style="width:40%;"></td> </tr> <tr> <td>DOE</td> <td></td> <td>Date</td> </tr> <tr> <td>EPA</td> <td></td> <td>Date</td> </tr> <tr> <td>Ecology</td> <td></td> <td>Date</td> </tr> </table>			Approvals	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved		DOE		Date	EPA		Date	Ecology		Date												
Approvals	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved																									
DOE		Date																								
EPA		Date																								
Ecology		Date																								

0353

Change Number C-89-2	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink.</small>	Date 12/6/89
Originator T. M. Wintczak		Phone 376-0902
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title 100-FR-1 and 100-NR-3 Priority Changes		
Description/Justification of Change 100-FR-1 and 100-NR-3 priorities will be switched to allow 100-NR-1 and 100-NR-3 Operable Units RI/FS to be conducted in parallel. Operable Units geographical locations justify this change. Operable Units priorities will be as follows: 100-NR-3 -- Priority 9 100-FR-1 -- Priority 10 These changes are based upon the priority listings in Appendix C of the Agreement The interim milestones are changed as follows: M-12-14 -- Submit 100-NR-3 Operable Unit Work Plan -- December 1990 M-12-13 -- Submit 100-FR-1 Operable Unit Work Plan -- April 1991		
Impact of Change None		
Affected Documents Hanford Federal Facility Agreement and Consent Order		
Approvals <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border-bottom: 1px solid black; width: 40%;"></div> <div style="border-bottom: 1px solid black; width: 40%;"></div> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border-bottom: 1px solid black; width: 40%;"></div> <div style="border-bottom: 1px solid black; width: 40%;"></div> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border-bottom: 1px solid black; width: 40%;"></div> <div style="border-bottom: 1px solid black; width: 40%;"></div> </div>		

DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
R. D. Freeberg, DOE-RL	P. T. Day, EPA R. F. Stanley, Ecology	9001623
Subject	1990 Work Schedule Annual Update Change Packages	
Internal Distribution		
Approval	Date	Name
		Correspondence Control
		J. L. Waite
		TPAI&C (DH)
		EDMC
		HE McGuire (Assignee)
		RE Lerch
		A3-01
		B2-35
		B2-35
		H4-22
		X
		X
		X
		X
		X
		X

A circular stamp featuring a clock face around the perimeter. The date "MAY 03 1990" is printed across the center. The stamp is slightly tilted and has a textured, ink-like appearance.