




Change Number M-16-09-02	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date July 13, 2009
Originator: Briant Charboneau Phone: (509) 373-6137		
Class of Change <input type="checkbox"/> I – Signatories <input checked="" type="checkbox"/> II – Executive Manager <input type="checkbox"/> III – Project Manager		
Change Title Operable Unit 200-ZP-1 <u>Hanford Federal Facility Agreement and Consent Order</u> (Agreement) Interim Remediation Milestone		
Description/Justification of Change This change package establishes a <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) interim milestone to track progress of the design and implementation of a pump and treat system for the remediation of groundwater in the 200-ZP-1 Operable Unit. The Record of Decision for the Hanford 200 Area, 200-ZP-1 Superfund Site identified a selected remedy that combines pump-and-treat, monitored natural attenuation, flow path control, and institutional controls as an integrated system to remediate the operable unit. The remedial design remedial action work plan (RD/RAWP) identified completion dates for major tasks and deliverables and this change package establishes a milestone for the Remedial Design Report deliverable that the Parties agree is critical to the success of the project to accomplish defined cleanup goals. <div style="display: flex; justify-content: space-between;"> (Continued on page 2) <div style="text-align: right;">  </div> </div>		
Impact of Change <div style="text-align: right; font-weight: bold; font-size: 1.2em;">EDMC</div> Establish an interim milestone that will promote progress of the design and implementation of a pump and treat system for the 200-ZP-1 Operable Unit to further groundwater remediation.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Site Wide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, Land Disposal Restrictions Report requirements).		
Approvals		
N/A Ecology	_____ 	_____ Approved ___ Disapproved Date 7/27/09 ✓ Approved ___ Disapproved
DOE-RL EPA	_____ 	_____ Approved ___ Disapproved Date 7/29/09 ✓ Approved ___ Disapproved

(Description/Justification of Change, Continued from Page 1)

Change package M-16-08-07 includes two related proposed milestones for 200-ZP-1. One milestone, proposed as M-016-122, would require beginning Phase I operation of the new 200 West pump and treat system by 12/31/11. The other milestone, proposed as M-016-123, would require the submittal of the RD/RA work plan by 3/31/09 (which has been submitted) as well as initiation of construction within 6 months of work plan approval, or as specified in the work plan schedule. These milestones have been tentatively agreed to by the Parties, subject to final approval following comment resolution.

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text is denoted with shading.

M-016-124 Lead Agency: EPA	Submit 200-ZP-1 Remedial Design Report.	08/31/2010
----------------------------------	---	------------